l v	Vinnipeg				ECTION R CABLE		V		Page					
						- 1000		Cable ID	Cable ID:					
Project	Facility:				Project I	Project Name:								
Ŗ	Area :				Bid Opp	Bid Opportunity:								
	Source:					Dest. / Lo	pad:							
Data	Manufact	urer:		Туре) :			Conductor	П Со	Copper Aluminum				
	No. of		Size:		AWG	Longth		Me	easured					
Cable Data	Conducto	Conductors:			MCM	Length: m			☐ Jacket Markings ☐ TDR					
٥	Rated Vo		Operating Voltage:		V	Date Ir	nstalled:							
	Installatio	n: Cable Tra	ay [] EMT] Steel Cond	luit [] Alum. Co] PVC Co	- Other							
u,	Physical I	Damage on Expose	ed Ends:	☐ Yes	☐ No	Cable Id	☐ Yes ☐ No							
Visual Inspection	Visual Sig	ns of Overheating	:	☐ Yes	□No	Cable S	upported A	Appropriately:		☐ Yes ☐ No				
\ Ins	Bend Rad	lius Acceptable:		☐ Yes	□No	Comme	nts:							
		Course			Cabla D	ant / Lane	1.	No	to. Annual	of City's Depresentative				
	Test Preparation	Source: Disconnected Connected		urce Isolated	Disco	est. / Load onnected nected with	i: n Load Isol	is r	Note: Approval of City's Representative is required, prior to leaving cables connected during the test.					
Insulation Resistance Test	Cable Temperature: °C Temperature Correction Factor for 20°C: Ground all conductors not under test for expenses and the conductors are also reading.													
tance	Test			Ins	ulation Re	esistance	(MΩ)		st Summary					
Resis	Voltage		A-GND		-GND	C-GN	ID I	N GND	Test Passed					
tion F	.,	Reading							Test Inconclu	usive estigation Required.				
nsula	V	Corrected to 20°	С						☐ Test Failed					
_	Utilize 1000VDC Test Voltage for 600V rated cables, 500VDC for cables rated <= 300V.													
	Comment	s:												
	Note: Tor	que check required	d for all ca	ables. Conne	ection Resi	istance Te	st required	d for cables 4/0	AWG or larg	ier.				
ance	Termination				on Resista									
Connection Resistance			Α		В			N	Torque Check					
ion R	Source								□ок					
nnect	D	est. / Load							□ ок					
ပိ	Comment	s:		l		-1	l							
	Cable Returned to Service:													
Final Analysis	Monitoring / Further Inspection Required: Yes No													
Fi		Replacement Requi		☐ Yes										
		Company		Name			Signatur	е		Date (yyyy/mm/dd)				
Perfor	med By													

<u> </u>								ECTION FORM							Page 1 of 2			
\ 	Vinnipèg				MO	TOR	ST	ARTER, FVNR, 600V							ID:			
Project	Facility:								Project Name:									
Pro	Area :							Bid O	pportun	ity:								
	Load:						Stai	rter I d	ocation:				Cell	#:				
	Manufacturer:			Type:			Otal						Serial #:					
	Size:					V		Curren	t Rating: A			Condi	Control Voltage				V	
	0.20.				1							Mfg.	100	remage.			-	
ata	Circuit	☐ Fused	DISC). 	Rating:		A	A Fuse S		ize: A		Model:						
Starter Data	Protection:	☐ Breaker ☐ MCP			Rating:			A Inst. Setting:		. A —		-	Manufacturer: Model:					
Star					□ 10					Node								
	Overload Protection:	☐ Therm			Class: 20 30				Setting Rating		/		Manufacturer:					
							Jnkn	own				Model:						
	Control Power Transformer:			ze:	e: VA S			Sec. Voltage:			V Primary Fuse		e:	Α	Secondary	Fuse	c	Α
	Current Transformer: Rati				о: Ту			ype:										
_	ID:					Size:				kW / HP				Tv	oltage:			V
Motor Data	Full Load Amps: A			\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \				1.00 Other:										
	T dii Eodd 7 iii							1.15	Otrior.									
	Starter Identification Tag Installed:						'es		No	Visual	Signs c	of Ove	rheating	:			Yes [□No
bu	Cleanliness (As Found):				☐ Good ☐ Accep			able [Poor	Support Insulators:			[☐ Good ☐	Acce	ptable [☐ Poor	
leani	Connections				☐ Good ☐ Accep			able [Poor	Electro/Mechanical Interlock:				Good 🗌	Acce	ptable [☐ Poor	
on / C	Ground Conr		☐ Good ☐ Accepta			ıble [Poor	Contac	Contactor Condition:				☐ Good ☐ Acceptable ☐ Poor					
pecti	Door Mechar	epta	otable Poor Contact Alignment:						[☐ Good ☐ Acceptable ☐ Poor								
Visual Inspection / Cleaning	Verify O/L element is correctly sized for the load:							☐ Yes ☐ No Exercise Circuit Break					aker/MCP/Disconnect					
Visu								Yes No Unit Cleaned:			leaned:	☐ Yes Photograph Take			:	☐ Ye	s	
	Comments:																	
				I			T											
	Test				Α		В		С			Test Su	mmar	у				
Pole nents	Contact Resistance ($\mu\Omega$)												☐ Test ☐ Test					
Contact/Pole Measurements	Disconnect Resis	/ Breaker / tance (μΩ)		Р									Furt		vestigation R	equir	ed.	
Col	Fuse Re	sistance (μ	υ Ω)															
	Comme	ents:					•					-						



INSPECTION FORM MOTOR STARTER, FVNR, 600V

Page	2 of 2	
ID:		

st	Test Prepa			☐ Isolated or: ☐ Open ☐ Cable Dest. / Load: Note: Approval of City's Representative is required, prior to leaving cables connected during the test.								
ce Test			est Voltage			Insu	lation Resista	ance (MΩ)		Ground all phases not		
Insulation Resistance		Test				A	В		С	under test!		
on Re	Contacto	r Line To GND	100	00 VDC						Test Summary ☐ Test Passed		
ulatic	Contactor	Load To GND	1000 VDC							Test Inconclusive Further Investigation		
lns	Contacto	or Line to Load 10		00 VDC					[Required. ☐ Test Failed		
	Comments	3:			•		1	•				
	1	1				1						
S	Returned	to Service:	☐ Yes	☐ No	Comme	nts:						
Final Analysis	Monitorir Required	ng / Further Inspe I:	ection	☐ Yes	□No							
<	Repair /	Replacement Re	quired:	☐ Yes	□No							
		1					I					
		Company		Name			Signature		Date (yyyy/mm/dd)			
Perfo	rmed By											
Checked By												

Note: The person performing the check is responsible for ensuring that the data is transcribed from the handwritten form correctly, and that the analysis results are correct.