



PROPOSED SEQUENCE OF WORK	
ITEM	DESCRIPTION
1	CONSTRUCT TEMPORARY ROCK BERM TO ALLOW FOR INSTALLATION OF SHEET PILES
2	DEMOLISH EXIST CONC COLLAR BACK TO LIMESTONE TO 500 BELOW TOP OF SHEET PILE AND AT MICRO PILE LOCATIONS
3	PLACE 50mm CLEAN FILL
4	INSTALL SHEET PILES THROUGH 50mm CLEAN FILL
5	BUILD UP TEMPORARY ROCK BERM FOR INSTALLATION OF MICRO PILES
6	INSTALL MICROPILES
7	REMOVE CLEAN FILL TO 500 BELOW TOP OF SHEET PILE
8	PROVIDE TEMPORARY ENCLOSURE FOR HEATING AND HOARDING
9	CONSTRUCT CONCRETE BASE SLAB
10	CONSTRUCT CONCRETE JACKET
11	REMOVE ROCK BERM AND PLACE RIPRAP