




LEGEND

- CURRENT CONSTRUCTION STAGE
- OPTIONAL STAGE I OR STAGE II CONSTRUCTION
- REMAINING OR COMPLETED CONSTRUCTION STAGE (SEE NOTE 1)
- ↑↑ PROPERTY ACCESS
- TRAFFIC FLOW
- TRUCK ROUTE DETOUR

NOTE 1:
CURRENT STAGE MUST BE FULLY COMPLETE INCLUDING PAVEMENT RESTORATIONS BEFORE REMAINING STAGES CAN BEGIN



LOCATION APPROVED UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES	DATE COMMITTEE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

0	ISSUED FOR CONSTRUCTION	06/03/08	DML
NO.	REVISIONS	YY/MM/DD	BY

UMA | AECOM

© 2005 UMA ENGINEERING LTD. ALL RIGHTS RESERVED.

DESIGNED BY	GEB	CHECKED BY	<i>[Signature]</i>
DRAWN BY	ADL	APPROVED BY	<i>[Signature]</i>
HOR. SCALE	1:1500	RELEASED FOR CONSTRUCTION	<i>[Signature]</i>
VERT. SCALE	N/A	DATE	March 14/06
DATE	02/03/11	DATE	March 14/06

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
REGISTERED PROFESSIONAL ENGINEER
A. NAGY
March 13, 2006

CONSULTANT DRAWING NO. 21
D265-177-02-01

THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT

ALEXANDER/BANNATYNE COMBINED SEWER RELIEF CONTRACT 2A

CONSTRUCTION STAGING
STAGE III - 4 WEEKS

SHEET 21 OF 21
CITY DRAWING NUMBER
REV LD-3315 0

WESTBOUND LOGAN AV TRUCK TRAFFIC VIA ISABEL ST SOUTHBOUND TO WESTBOUND ELLICE AV
BID OPPORTUNITY NO.132-2006