

Winnipeg Water Treatment Plant Project -- Bid Opportunity 793-2006

March 14th, 2007

Schedule for Building Envelope Work.

ID	Task Name	Start	Finish	2007												2008											
				Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
1	Award Building Envelope Contract	Fri 5/11/07	Fri 5/11/07		◆ 5/11																						
2	Curtain Walling Shop Drawing Review period	Fri 5/25/07	Fri 6/15/07			■ 6/15																					
4	Manufacture Curtain Walling	Fri 6/15/07	Mon 10/15/07																								
5	Install Curtain Walling	Fri 9/21/07	Fri 12/14/07																								
6	Erect Masonry walls to areas WI and WM	Thu 5/24/07	Mon 7/9/07																								
7	Erect Masonry walls to area WA	Mon 7/2/07	Thu 8/30/07																								
8	Erect Masonry to area WR	Thu 8/30/07	Tue 10/30/07																								
9	Erect Masonry walls to areas WF and WO areas	Mon 7/30/07	Wed 1/30/08																								
10	Erect Masonry to areas WP and WC areas	Wed 1/30/08	Fri 8/29/08																								
11	Install Metal Cladding to Areas WM and WI	Mon 7/2/07	Fri 8/3/07																								
12	Install Metal Cladding to Areas WA, WR, WF, WC and WP.	Fri 8/3/07	Thu 10/30/08																								
13	Install Metal Cladding to the Mechanical Penthouses in WA and WM.	Fri 11/30/07	Thu 1/31/08																								
16	Substantial Performance	Thu 10/30/08	Thu 10/30/08																								