



PHASE I - STAGE 2 NOTES:

SUGGESTED SCHEDULE

- 1 WEEKEND
- SEPTEMBER (2017)

MAJOR CONSTRUCTION ACTIVITIES

1. FINAL LIFT OF PAVING OF DETOUR ROADWAY
2. SIGNAGE AND TRAFFIC CONTROL SETUP FOR DETOUR (BY OTHERS)
3. DELINEATE TEMPORARY CURBS AND MEDIANS WITH USE OF POLY POSTS (CONSTRUCT ASPHALT CURBS AND MEDIANS IN PHASE I - STAGE 3)

TRAFFIC AND PEDESTRIAN CONTROL

- NO TRAFFIC OR PEDESTRIANS ON WAVERLEY OR TAYLOR

G:\CAD\163353\Technical\Workspace\Engineering\Drawings and Figures\Roadworks\Contract\163353-C2-CON-GE-STAGE-1.2.dwg

LEGEND - CONSTRUCTION STAGING

	ACTIVE RAILWAY		TEMPORARY ROADWAY CONSTRUCTION		VEHICULAR TRAFFIC
	INACTIVE RAILWAY		TEMPORARY MEDIAN CONSTRUCTION		PEDESTRIAN/CYCLIST TRAFFIC
	SHOOFLY CONSTRUCTION		PERMANENT ROADWAY CONSTRUCTION		LANE CLOSED
	PERMANENT RAILWAY CONSTRUCTION		TEMPORARY SIDEWALK/MUP CONSTRUCTION		SIDEWALK CLOSED
	MAJOR UNDERGROUNDS CONSTRUCTION		PERMANENT SIDEWALK/MUP CONSTRUCTION		TEMPORARY CROSSING SIGNALS
	EXISTING PROPERTY LINE		PERMANENT MEDIAN CONSTRUCTION		
	PROPOSED PROPERTY LINE		BRIDGE CONSTRUCTION		
	CONSTRUCTION EASEMENT		CONTRACTOR LAYDOWN AREA - ACCESS		
			CONTRACTOR LAYDOWN AREA - NO ACCESS		

UNDERGROUND STRUCTURES

SUPPLY	U/G STRUCTURES	DATE

LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. ELEV.	NO.	REVISIONS	DATE	BY
	0	ISSUED FOR TENDER	17/01/09	DBW

DESIGNED BY	TJH
CHECKED BY	RTP/DBW
DRAWN BY	TJH
APPROVED BY	DBW
HOR. SCALE	1:500
VERTICAL	
RELEASED FOR CONSTRUCTION	
DATE	

CONSULTANT PROJECT NUMBER	16-3353

THE CITY OF WINNIPEG PUBLIC WORKS DEPARTMENT	
WAVERLEY STREET UNDERPASS AT CN MILE 3.89 RIVERS SUB CONTRACT 2: UNDERPASS STRUCTURE, RAILWORKS, ROADWORKS, LAND DRAINAGE SEWER, PUMPING STATION AND LANDSCAPING WORKS	
CITY DRAWING NUMBER	U-239-2016-C2-GE-030
SHEET	030 OF 052
CONSULTANT DRAWING NUMBER	C2-GE-030
CONSTRUCTION STAGING PHASE I - STAGE 2 (1 OF 2)	

