

0.6

0.9 1.2km

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES

DECIMALIZED NUMBERS INDICATE METRES

COMMISSIONING PLAN FOR CONTRACT 2A FORCE MAIN (TENDER NO. 427-2024)



DESCRIBED HEREIN ARE THE MINIMUM REQUIREMENTS AND EXPECTATIONS FOR THE PURPOSE OF COMMISSIONING THE 450mm CENTERPORT SOUTH — PHASE 1A FORCE MAIN FROM THE LIFT STATION TO DOWNSTREAM INTERCEPTOR SEWER CONNECTION. WATER SUPPLY FOR MEANS OF PIGGING AND PRESSURE TESTING IS AVAILABLE AT OFFTAKE STRUCTURE 3 (OS 3). ALL WATER USED FROM CITY SOURCES WILL BE CHARGED TO CONTRACTOR AS PER SPECIFICATION E49. AT A MINIMUM, THE CONTRACTOR SHALL MEET THE REQUIREMENTS OF THIS PLAN AS OUTLINED. ANY CHANGE OR ALTERATION TO THIS PLAN WILL REQUIRE REVIEW AND APPROVAL BY THE CONTRACT ADMINISTRATOR AS PER B7 OF THE SPECIFICATIONS.

STAGE 1: COMMISSIONING FOR CONTRACT 4A FEEDER MAIN

HYDROSTATIC PRESSURE TESTING OF THE 750mm FEEDER MAIN WAS COMPLETED UNDER TENDER 220-2024.

- 1. TENDER 220-2024 WILL BE CONCLUDED BY REPLACING A SPOOL PIECE IN OFFTAKE STRUCTURE 2 (OS 2) BETWEEN THE WYE AND BUTTERFLY VALVE WITH A BLIND FLANGE TO FULLY SEPARATE THE NEW 750mm FEEDER MAIN SYSTEM FROM THE EXISTING SYSTEM UNTIL THE OTHER SYSTEM COMPONENTS ARE READY TO BE COMMISSIONED. THIS IS SHOWN ON SHEET 2 OF THIS APPENDIX.
- 2. WATER FROM THE FEEDER MAIN AT OS 3 WILL BE AVAILABLE AFTER AUGUST 15, 2025.

STAGE 2 - OBTAIN WATER SUPPLY FOR CONTRACT 2A FORCE MAIN COMMISSIONING

- 1. REMOVE BLIND FLANGE DOWNSTREAM OF VALVE IN OS 2 AS SHOWN IN DETAIL A BELOW AND IN SHEET 2 OF THIS APPENDIX. INSTALL CITY SUPPLIED SPOOL PIECE TO RECONNECT THE 750mm FEEDER MAIN SYSTEM TO THE EXISTING WATER DISTRIBUTION NETWORK.


 2. COORDINATE WITH CITY STAFF TO OPERATE 750mm BUTTERFLY VALVE IN OS 2.
- 4. SLOWLY FILL THE FEEDER MAIN AND UTILIZE EXISTING BLOW OFF VALVES AT OS 3 AS REQUIRED TO RELEASE ANY ENTRAPPED AIR DURING THE PIPE FILLING OPERATION.
- 5. SET UP TEMPORARY PIPE CONNECTION TO THE 450mm FORCE MAIN NEAR OS 3 FOR THE PURPOSES OF PIGGING AND PRESSURE TESTING THE FORCE MAIN.
- 5.1. INSTALL TEMPORARY PIPING ACROSS STURGEON ROAD TO CONNECT TO THE 350mm STAND PIPE AT OS 3 TO THE TEMPORARY FORCE MAIN CONNECTION
- 5.2. PROVIDE NECESSARY PROTECTION AND ASPHALT RAMP OVER PIPING WITHIN ROADWAY TO PROTECT PIPING AND MINIMIZE DISRUPTION TO TRAFFIC
- 5.3. SIZING OF TEMPORARY PIPING IS AT THE DISCRETION OF THE CONTRACTOR 5.4. WATER METER WITH BACKFLOW PREVENTER MUST BE INSTALLED ON TEMPORARY PIPING

STAGE 3 — COMMISSIONING FOR CONTRACT 2A FORCE MAIN

- 1. THE LOCATION OF THE PIG LAUNCH(S) AND THE NUMBER OF PIGS USED IN THE TRAIN IS AT THE DISCRETION OF THE CONTRACTOR. AS PER SPECIFICATION E50, A MINIMUM OF FOUR PIGS MUST BE LAUNCHED IN TOTAL. THROUGH ALL SECTIONS OF PIPE.
- 2. FILL FORCE MAIN TO AT LEAST 25% FULL IN FRONT OF PIGS BEFORE LAUNCHING.
- 3. CONTRACTOR TO RETRIEVE PIGS AT MH-01 USING SUITABLE MEANS AND METHODS FOR THE RETRIEVAL.
- 4. AS PER SPECIFICATION E50, THE CONTRACTOR SHALL DECHLORINATE WATER FROM THE PIGGING OPERATION BEFORE DISCHARGING IT INTO DITCHES AT THE SITE. ALTERNATIVELY, THE CONTRACTOR MAY OBTAIN A PERMIT FROM THE WATER AND WASTE DEPARTMENT TO DISCHARGE CHLORINATED WATER DIRECTLY INTO THE CITY'S SEWER SYSTEM.
- 5. ENSURE NO AIR ENTERS THE FORCE MAIN FOLLOWING PIGGING AND PRIOR TO HYDROSTATIC PRESSURE TESTING.
- 6. COMPLETE PRESSURE TESTING IN ACCORDANCE WITH CW 2125 AND E50
- 6.1. TESTING SHALL BE COMPLETED IN THE SHORTEST SEGMENTS POSSIBLE (BETWEEN VALVES).
- 6.2. CONTRACTOR MAY ELECT TO PRESSURE TEST THE FORCE MAIN IN SEGMÈNTS AS CONSTRÚCTION PROGRESSES OR IN SEGMENTS ONCE ALL THE PIPING IS INSTALLED.
- 6.3. 600mm HDPE PIPE FOR THE CPKC RAILWAY CROSSING SHALL BE PRESSURE TESTING INDEPENDENTLY OF THE PVC PIPE SECTIONS.
 7. ONCE COMMISSIONING IS COMPLETE, REPLACE 300mm LONG SPOOL PIECES WITH PROVISIONAL 750mm BUTTERFLY VALVES IN VALVE
- CHAMBERS 1 AND 2. 8. REPLACE 300mm LONG SPOOL PIECE WITH 750mm BUTTERFLY VALVE IN OS 3.

STAGE 4 - COMMISSIONING FOR CONTRACT 1A LIFT STATION

STAGE 4 TO BE COMPLETED UNDER CONTRACT 1A - LIFT STATION (TENDER 301-2024)



ENGINEER'S SEAL VERTICAL DATUM: CGVD28 (HT2.0 Geoid) LOCATION APPROVED KGS UNDERGROUND STRUCTURES HORIZONTAL DATUM: NAD83 (June 1990), Zone 14 SUPV. U/G STRUCTURES COMMITTEE DESIGNED CHECKED GTH DRAWN APPROVED GTH LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN RELEASED FOR CONSTRUCTION HORIZONTAL AS NOTED CONSULTANT DRAWING NUMBER LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL ISSUED FOR TENDER 24/07/04 SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL APPENDIX F UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION. DATE 2024 07 04 DATE YYYY/MM/DD

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT
ENGINEERING DIVISION

CENTREPORT SOUTH REGIONAL WATER AND WASTEWATER SHEET 1 OF 3
SERVICING - PHASE 1A CONTRACT 2A - FORCE MAIN CITY DRAWING NUMBER

COMMISSIONING PLAN CONCEPTUAL SEQUENCING PLAN

APPENDIX F

BID OPP: 427-2024 CONTRACT NUMBER: 2A

FILE PATH: U:\FMS\23-0107-009\ FILE NAME: Contract 2A - Commissioning Plan.dwg

