Q	
Winnipeg	

PLC DISCRETE OUTPUT CHECKLIST

Project				
Facility:	Project Name:			
Area :	Bid Opportunity:			

	PLC				
PLC ID:	Description:				
Rack:	Slot:				

Pt	Tag	Description	State	State Desc.	PLC Output	Field Device	Pass (P/F)
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				
			0				
			1				

Form F-PLC-DO-CHECKLIST Rev 00, Created by SNC-Lavalin Inc. L:\40ENG\Clients\City of Winnipeg\Electrical\Forms\Instrumentation Forms\F-PLC-DO-CHECKLIST.doc

Winnipeg SNC·LAVALIN	PLC DISCRETE OUTPUT CHECKLIST		Page 2 of	2	
	0				
	1				
	0				
	1				
	0				
	1				
	0				
	1				

Comments:

	Company	Name	Signature	Date (yyyy/mm/dd)
Tested By				
Witnessed By				

Q	
Winnipeg	

INSTRUMENTATION SWITCH CHECKLIST

Project				
Facility:	Project Name:			
Area :	Bid Opportunity:			

Instrument				
Tag:	Description:			
Manufacturer:	Model:	Serial Number:		

	Inspection Checklist					
No.	Item to be Inspected	Comments	Pass (P/F)			
1.	Instrument type and class per P&ID and specification					
2.	Instrument tag(s) installed and correct					
3.	Installation of sensor complete and correct					
4.	Block and drain valves					
5.	Pneumatic / hydraulic tubing leak tested					
6.	Heat tracing / insulation / instrument housing					
7.	Wiring correct					
8.	Drawings marked up as-built					
9.	HMI Graphic symbol and tag correct					

State Checklist						
State State Desc	PLC Input	Local HMI	SCADA	Alarm		Pass (P/F)
0				🗌 On 🔲 Off		
1				🗌 On 🔲 Off	□ N/A -	

	Calibration					
Transition	Setpoint Trip Point (incl. units)	Actual Trip Point (incl. units)	Setpoint Time Delay	Actual Time Delay	Pass (P/F)	
0 → 1						
1 → 0						

Comments:

	Company	Name	Signature	Date (yyyy/mm/dd)
Tested By				
Witnessed By				

INSTRUMENTATION TRANSMITTER LOOP CHECKLIST

Project					
Facility:	Project Name:				
Area :	Bid Opportunity:				

Instrument (Sensor / Element)					
Tag:	Description:				
Manufacturer:	Model:	Serial Number:			

Transmitter						
Tag:			Description:			
Manufacturer:			Model:			Serial Number:
Units:			Design Range:		-	
Output	☐ 4-20 mA ☐ 0-10 V	☐ Modb ☐ Etheri		Other:		

	Inspection Checklist						
No.	Item to be Inspected	Comments	Pass (P/F)				
1.	Instrument type and class per P&ID and specification						
2.	Instrument tag(s) installed and correct						
3.	Installation of sensor complete and correct						
4.	Block and drain valves						
5.	Pneumatic / hydraulic tubing leak tested						
6.	Heat tracing / insulation / instrument housing						
7.	Impulse lines pressure tested						
8.	Wiring correct						
9.	Drawings marked up as-built						
10.	HMI Graphic symbol, tag and units correct						



		Signal Validation			
Input Signal	Location	Design Value	Actual Value	Error (%)	Pass (P/F)
	Transmitter Display				
	Transmitter Output				
	Process Display				
	PLC				
	НМІ				
	Transmitter Display				
	Transmitter Output				
	Process Display				
	PLC				
	НМІ				
	Transmitter Display				
	Transmitter Output				
	Process Display				
	PLC				
	НМІ				

Notes:

Attach factory calbration forms for all instruments where provided and/or specified. Provide instrument parameters for each parameter changed from the factory default.

2.

Comments:

1.

	Company	Name	Signature	Date (yyyy/mm/dd)
Tested By				
Witnessed By				

Q
Winnipeg

Project				
Facility:	Project Name:			
Area :	Bid Opportunity:			

PLC				
PLC ID:	Description:			
Rack:	Slot:			

Pt	Tag	Description	State	State Desc.	PLC Input	Local HMI	SCADA	Alarm		Pass (P/F)
			0					🗌 On 🔲 Off	- 🗌 N/A	
			1					🗌 On 🔲 Off	- [] N/A	
			0					🗌 On 🔲 Off		
			1					🗌 On 🔲 Off	- □ N/A	
			0					🗌 On 🔲 Off		
			1					🗌 On 🔲 Off	- □ N/A	
			0					🗌 On 🔲 Off		
		1					🗌 On 🔲 Off	- □ N/A		
			0					🗌 On 🔲 Off	- □ N/A	
			1					🗌 On 🔲 Off	- [] N/A	
			0					🗌 On 🔲 Off	- 🗌 N/A	
			1					🗌 On 🔲 Off	- 🗆 N/A	
			0					🗌 On 🔲 Off		
			1					🗌 On 🔲 Off	- 🗌 N/A	
			0					🗌 On 🔲 Off		
			1					🗌 On 🔲 Off	- □ N/A	
			0					🗌 On 🔲 Off	- 🗆 N/A	
			1					🗌 On 🔲 Off	- [] N/A	
			0					🗌 On 🔲 Off	- □ N/A	
			1					🗌 On 🔲 Off	. П N/А	
			0					🗌 On 🔲 Off	- □ N/A	
			1					🗌 On 🔲 Off	⊡ N/A	
			0					🗌 On 🔲 Off		
			1					🗌 On 🔲 Off	- 🗌 N/A	

Form F-PLC-DI-CHECKLIST Rev 00, Created by SNC-Lavalin Inc. L:\40ENG\Clients\City of Winnipeg\Electrical\Forms\Instrumentation Forms\F-PLC-DI-CHECKLIST.doc

Winnipeg SNC·LAVALIN PLC DISCRETE INPUT CHECKLIST	Page	2 of 2	
---------------------------------------------------	------	--------	--

		0			🗌 On 🔲 Off	- □ N/A	
		1			🗌 On 🔲 Off		
		0			🗌 On 🔲 Off	- □ N/A	
		1			🗌 On 🔲 Off		
		0			🗌 On 🔲 Off	- 🗆 N/A	
		1			🗌 On 🔲 Off		
		0			🗌 On 🔲 Off	- □ N/A	
		1			🗌 On 🔲 Off		

Comments:

	Company	Name	Signature	Date (yyyy/mm/dd)
Tested By				
Witnessed By				