

PLAN  
NTS

BARRICADES BY CITY OF WINNIPEG

①	ROAD CLOSED LOCAL ACCESS ONLY.
②	ROAD CLOSED.

CONSTRUCTION STAGES			
STAGE	DESCRIPTION	TRAFFIC MANAGEMENT	COMPLETION DATE
STAGE 1	BRIDGE REHAB INCLUDING DECK APPROACH SLABS, ROADWAY TRANSITION SLABS, GABIONS, AND RIP RAP WORKS.	FULL CLOSURE OF BRIDGE SITE.	MARCH 31, 2014
STAGE 2	ROADWAY SURFACE WORKS.	CLOSURE OF ONE LANE IN EACH DIRECTION.	JUNE 30, 2014
STAGE 3	ELECTROCHEMICAL CHLORIDE EXTRACTION WORKS.	INTERMITTENT NON-PEAK CLOSURES.	AUGUST 15, 2014

METRIC


WHOLE NUMBERS INDICATE MILLIMETRES  
DECIMALIZED NUMBERS INDICATE METRES

G:\CAD\137555\09-Structural\01-Contract\137555-09-CONS-STAGING-CON.dwg



B.M. ELEV.	DESIGNED BY	SSR
	DRAWN BY	PMW
	CHECKED BY	CDW
	APPROVED BY	MBL
	HOR. SCALE	AS SHOWN
	VERTICAL	AS SHOWN
0	ISSUED FOR TENDER	13/11/07 SSR
NO.	REVISIONS	DATE BY DATE

RELEASED FOR CONSTRUCTION	DATE
	13/11/07



**THE CITY OF WINNIPEG**  
PUBLIC WORKS DEPARTMENT

RECONSTRUCTION OF THE ST. JAMES STREET BRIDGE OVER OMAND'S CREEK

CITY DRAWING NUMBER: B126-13-04  
SHEET 4 OF 26  
CONSULTANT DRAWING NUMBER

CONSULTANT PROJECT NUMBER: 13-7555

CONSTRUCTION STAGING