



- PHASE IV - STAGE 1 NOTES:**
- SUGGESTED SCHEDULE**
- 2 MONTHS (PHASE IV - STAGE 1 AND 2)
  - SEPTEMBER TO OCTOBER (2019)
- MAJOR CONSTRUCTION ACTIVITIES**
1. REMOVE SIGNALIZED CROSSING EQUIPMENT (BY OTHERS)
  2. REMOVE CROSSING SURFACES AND APPROACHES (BY OTHERS)
  3. REMOVE DETOUR ROADWAY AND RESTORE LANDS
  4. CONSTRUCT ALL LANES AT WAVERLEY AND TAYLOR INTERSECTION
  5. CONSTRUCT ALL LANES AT WAVERLEY AND WILKES/HURST INTERSECTION
  6. RESTORE CONDO ASSOCIATION BOULEVARD AND FENCE
  7. CONSTRUCTION OF WEST CN SERVICE ROAD/PUMPING STATION ACCESS ROAD AND NEARBY SIDEWALKS
  8. RESTORE 1360 TAYLOR WEST PARKING STALLS
  9. REMOVE TEMPORARY DETOUR MEDIANS
  10. CONSTRUCTION OF CONCRETE BUS PAD
  11. REPAIR AND REPAVE ENTRANCE LOOP AT 45 HURST WAY IF NECESSARY (SEE PHASE II - STAGE 1)
  12. REPAVE AREAS OF REH-FIT CENTRE PARKING LOT AFFECTED BY DETOUR
  13. REMOVAL OF TEMPORARY FENCE AND INSTALLATION OF FINAL FENCE
  14. RECONSTRUCTION OF BERM
- TRAFFIC AND PEDESTRIAN CONTROL**
- LANE AT A TIME CONSTRUCTION
  - PEDESTRIANS ON EAST SIDE PATHWAYS OF WAVERLEY AND SOUTH SIDE SIDEWALK OF TAYLOR
  - TAYLOR AVENUE TRAFFIC WEST OF WAVERLEY TO BE MINIMUM ONE LANE IN EACH DIRECTION
  - THE FOLLOWING STREETS MUST HAVE TWO THROUGH LANES OPEN DURING THE SPECIFIED WEEKDAY PEAK PERIOD:
    - (7:00 - 9:00 & 15:30 - 17:30) NORTHBOUND WAVERLEY BETWEEN VICTOR LEWIS AND UNDERPASS
    - (15:30 - 17:30) SOUTHBOUND WAVERLEY BETWEEN TAYLOR AND VICTOR LEWIS

G:\CAD\163353\Technical\Workspaces\Engineering\Drawings and Figures\Roadworks\Contract\163353-C2-CON-GE-STAGE-4-1.dwg

MATCHLINE - SEE SHEET C2-GE-050

MATCHLINE - SEE SHEET C2-GE-050

**LEGEND - CONSTRUCTION STAGING**

- |  |                                 |  |                                     |  |                            |
|--|---------------------------------|--|-------------------------------------|--|----------------------------|
|  | ACTIVE RAILWAY                  |  | TEMPORARY ROADWAY CONSTRUCTION      |  | VEHICULAR TRAFFIC          |
|  | INACTIVE RAILWAY                |  | TEMPORARY MEDIAN CONSTRUCTION       |  | PEDESTRIAN/CYCLIST TRAFFIC |
|  | SHOOFLY CONSTRUCTION            |  | PERMANENT ROADWAY CONSTRUCTION      |  | LANE CLOSED                |
|  | PERMANENT RAILWAY CONSTRUCTION  |  | PERMANENT MEDIAN CONSTRUCTION       |  | SIDEWALK CLOSED            |
|  | MAJOR UNDERGROUNDS CONSTRUCTION |  | TEMPORARY SIDEWALK/MUP CONSTRUCTION |  | TEMPORARY CROSSING SIGNALS |
|  | EXISTING PROPERTY LINE          |  | PERMANENT SIDEWALK/MUP CONSTRUCTION |  |                            |
|  | PROPOSED PROPERTY LINE          |  | BRIDGE CONSTRUCTION                 |  |                            |
|  | CONSTRUCTION EASEMENT           |  | CONTRACTOR LAYDOWN AREA - ACCESS    |  |                            |
|  |                                 |  | CONTRACTOR LAYDOWN AREA - NO ACCESS |  |                            |

**UNDERGROUND STRUCTURES**

SUPPLY	U/G STRUCTURES	DATE

LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. ELEV.			

NO.	REVISIONS	DATE	BY	DATE
1	ADDENDUM #1	17/01/25	DBW	
0	ISSUED FOR TENDER	17/01/09	DBW	

<b>DILLON CONSULTING</b>	
DESIGNED BY: TJH	CHECKED BY: RTP/DBW
DRAWN BY: TJH	APPROVED BY: DBW
HOR. SCALE: 1:500	RELEASED FOR CONSTRUCTION
VERTICAL	DATE

ENGINEER'S SEAL

PROVINCE OF MANITOBA

**D.B. WIEBE**

Member 22480

REGISTERED PROFESSIONAL ENGINEER

CONSULTANT PROJECT NUMBER: 16-3353

**THE CITY OF WINNIPEG**  
PUBLIC WORKS DEPARTMENT

Waverley Street Underpass at CN Mile 3.89 Rivers Sub  
Contract 2: Underpass Structure, Railworks, Roadworks, Land Drainage Sewer, Pumping Station and Landscaping Works

CITY DRAWING NUMBER: U-239-2016-C2-GE-051  
SHEET 051 OF 052  
CONSULTANT DRAWING NUMBER: C2-GE-051

CONSTRUCTION STAGING  
PHASE IV - STAGE 1 (3 OF 3)

**APEGM**

Certificate of Authorization

Dillon Consulting Limited (MB)

No. 1789 Date: 17/01/09