



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Tax Supported (including Transit)							
Public Works							
Regional Streets							
Streets Renewals							
1804000508	Inkster-Keewatin/Brookside M	2008	32,102,000	23,305,344	23,239,716	65,628	99.72
1804002113	Century-Wellington/Saskatchewan	2013	1,300,000	1,777,751	1,746,983	30,769	98.27
1804000214	Ness-Conway/Whytefold	2014	3,150,000	3,815,423	3,802,051	13,372	99.65
1804100314	Pembina University/Markham	2014	6,050,000	4,159,083	4,085,303	73,780	98.23
1804100414	King Edward-Legion/Dublin	2014	2,050,000	4,043,337	2,389,620	1,653,717	59.10
1804100514	Henderson-McLeod/Springfield	2014	3,100,000	3,089,925	2,412,355	677,570	78.07
1804100614	Archibald-Plinguet/#80Arch	2014	1,250,000	1,805,937	1,590,183	215,754	88.05
1804100714	Balmoral-Ellice/Cumberland	2014	750,000	747,563	509,620	237,943	68.17
1804100814	Route 90-Ness/Ellice	2014	2,130,000	2,123,078	1,910,373	212,705	89.98
1804100914	Lag-Cottonwood/Dugald	2014	2,650,000	2,528,611	2,076,785	451,826	82.13
1804101014	Main-Smithfield/Inkster	2014	471,000	621,000	556,513	64,487	89.62
1804101114	Portage-Sherburn/Memorial	2014	5,315,000	4,804,226	3,920,704	883,522	81.61
1804101214	Portage-Minto/Empress	2014	3,000,000	3,702,750	2,976,874	725,876	80.40
1804101314	Sherbrook-Maryland/Ellice	2014	2,750,000	2,741,063	1,923,134	817,929	70.16
1804101514	Sturgeon/Murray Rndabt	2014	-	5,000,000	4,528,206	471,794	90.56
1804101614	Downtown Regional Streets	2014	-	2,196,750	2,052,582	144,168	93.44
1804300214	PC-Grassie Blvd. & Molson St.	2014	-	90,000	63,790	26,210	70.88
1804300314	PC-McPhillips/Corydon/Fort/LSR	2014	-	150,000	15,354	134,646	10.24
1804300414	PC-Corydon/LSR-13-R-02	2014	-	65,000	25,744	39,256	39.61
1803000115	Design for Build Canada Fund M	2015	5,200,000	5,200,000	-	5,200,000	0.00
1804000115	Regional and Local Streets Ren	2015	-	-	-	-	0.00
1804100215	Pemb SB-Baidmore/Kirkbridge	2015	3,800,000	4,412,650	4,301,842	110,808	97.49
1804100315	Selkirk-Salter/ McGregor	2015	4,000,000	3,987,000	1,493,390	2,493,610	37.46
1804100415	Selkirk-McGregor / Arlington	2015	4,000,000	3,987,000	1,498,133	2,488,867	37.58
1804100515	St. James - Maroons / Ness	2015	2,900,000	2,890,575	361,535	2,529,040	12.51
1804100615	St. James - Ness / Portage	2015	2,100,000	2,093,175	257,251	1,835,924	12.29
1804100715	Osborne- Broadway / St. Mary	2015	1,950,000	1,943,663	1,422,403	521,259	73.18
1804100815	Sherbrook -Ellice/ Notre Dame	2015	1,100,000	1,096,425	468,612	627,813	42.74
1804100915	Ellice - Balmoral/ Maryland	2015	680,000	677,790	617,768	60,022	91.14
1804101015	Osborne - Corydon / Don	2015	550,000	654,213	575,049	79,163	87.90
1804101115	Ness EB - Rutland / Queen	2015	2,200,000	2,192,850	1,256,305	936,545	57.29
1804101215	2533/Portage WB - Moorgate	2015	1,350,000	1,435,613	1,150,931	284,681	80.17



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804101315	Henderson SB-Munroe/Hespeler	2015	3,000,000	2,640,250	1,977,715	662,535	74.91
1804101415	Henderson SB-Whellams/Springfi	2015	300,000	374,025	230,336	143,689	61.58
1804101515	Main NB - Higgins/ Redwood	2015	2,000,000	1,553,500	1,386,602	166,898	89.26
1804101615	Main SB - Mountain/ Redwood	2015	280,000	305,590	294,076	11,514	96.23
1804101715	Pembina - Point / McGillivray	2015	1,200,000	1,196,100	1,068,017	128,083	89.29
1804101815	Main SB - Inkster / Mountain	2015	1,100,000	1,096,425	795,477	300,948	72.55
1804101915	Grassie/Lag-Intersection Imprv	2015	1,300,000	1,295,775	1,138,765	157,010	87.88
1804102015	Plessis/Gunn-Intersectn Improv	2015	1,500,000	1,495,125	78,725	1,416,400	5.27
1804102115	Int Airport Area Pavemt Improv	2015	2,100,000	1,780,675	767,568	1,013,107	43.11
1804102215	Ness E/B-Overland/Rutland	2015	1,600,000	1,594,800	808,587	786,213	50.70
1804102315	Pave Granulr Shoulders-Reg St	2015	250,000	249,063	244,859	4,203	98.31
1804102515	University-Chancellor Matheson	2015	-	312,500	132,212	180,288	42.31
1806101215	Granular Road - Road Oiling	2015	500,000	500,000	390,816	109,184	78.16
1806101315	Granular Road - Pipeline	2015	1,500,000	1,494,375	1,319,666	174,709	88.31
1806101415	15-LI-01-Granular Imp	2015	1,000,000	996,250	662,746	333,504	66.52
1804000116	Regional and Local Streets Ren	2016	-	-	-	-	0.00
1804100216	Sargent-Victor/Arlington	2016	1,800,000	1,794,150	53,794	1,740,356	3.00
1804100316	Isabel-Notre Dame/William	2016	500,000	498,375	18,315	480,060	3.67
1804100416	Notre Dame-Wall/Arlington	2016	750,000	747,563	44,354	703,209	5.93
1804100516	Academy-Harrow/Stafford	2016	700,000	697,725	33,492	664,233	4.80
1804100616	Academy-Stafford/Maryland	2016	800,000	797,400	35,991	761,409	4.51
1804100716	Academy-Campbell/Renfrew	2016	700,000	697,725	32,607	665,118	4.67
1804100816	Maryland-Ellice/Portage	2016	700,000	697,725	325,861	371,864	46.70
1804100916	Maryland-Portage/Broadway	2016	800,000	797,400	307,054	490,346	38.51
1804101016	Lag-Dugald/Marion	2016	250,000	349,188	8,947	340,240	2.56
1804101116	St. Mary's-St. Anne's/Lyndale	2016	1,600,000	1,494,800	356,775	1,138,025	23.87
1804101216	Archibald/Watt-#80Narin	2016	1,500,000	1,375,125	63,359	1,311,766	4.61
1804101316	Watt-Chalmers/Nairin	2016	850,000	967,238	27,470	939,768	2.84
1804101416	Keewatin-Logan/Notre Dame	2016	2,400,000	2,392,200	1,346,041	1,046,159	56.27
1804101516	Logan-Keewatin/Blake	2016	4,750,000	4,734,563	457,804	4,276,759	9.67
1804101616	Pembina-Grant/Osborne	2016	11,700,000	11,661,975	1,054,163	10,607,812	9.04
1804101716	Corydon-Niagara/Montrose	2016	2,050,000	2,043,338	963,870	1,079,468	47.17
1804101816	Inkster-Keewatin/Sheppard	2016	1,600,000	1,594,800	860,218	734,582	53.94
1804101916	Henderson NB- Leighton/McLeod	2016	500,000	498,375	-	498,375	0.00
1804102016	Henderson NB-Springfld/Whelams	2016	300,000	299,025	369	298,656	0.12
1804102116	St. James-Maroons/Portage	2016	7,300,000	7,276,275	-	7,276,275	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804102216	St. James-Sargent/Ellice	2016	2,000,000	1,993,500	-	1,993,500	0.00
1804102316	Pave Granulr Shoulders-Reg St	2016	250,000	249,188	1,133	248,055	0.45
1804102416	Reg St Renew - Various Sites	2016	236,000	235,233	-	235,233	0.00
1804102516	St.James/Midtown Bridge Rd Wrk	2016	-	312,000	-	312,000	0.00
1804200216	Sidewk /Curb Renew-Dntn Reg St	2016	1,500,000	3,595,125	-	3,595,125	0.00
1806100116	16-LI-01 Granular Imp	2016	2,000,000	1,993,500	361,154	1,632,346	18.12
Total Streets Renewals			161,064,000	164,015,755	90,878,049	73,137,706	55.41

Active Transportation Facilities

1832001009	North Winnipeg Parkway	2009	5,000	405,000	12,413	392,587	3.06
1832000111	Rec Walkways & Bike Paths	2011	1,000,000	1,000,000	825,297	174,703	82.53
1832000211	New Regional Sidewalks	2011	250,000	250,000	2,351	247,649	0.94
1832000311	Active Transportation Corridor	2011	500,000	500,000	241,965	258,035	48.39
1832000112	Rec Walkways & Bike Paths	2012	500,000	498,125	466,949	31,176	93.74
1832000312	Active Transportation Corridor	2012	500,000	499,000	439,576	59,424	88.09
1832000113	Rec Walkways & Bike Paths	2013	500,000	659,787	138,259	521,528	20.96
1832000213	New Regional Sidewalks	2013	250,000	249,125	225,975	23,150	90.71
1832000313	Active Transportation Corridor	2013	500,000	499,840	343,278	156,562	68.68
1833000113	Transportation Master Plan	2013	100,000	100,000	65,761	34,239	65.76
1833000213	CPR Yards Func Crossing Study	2013	3,500,000	3,500,000	1,522,333	1,977,667	43.50
1806101314	Rec Walkways and Bk Path Renew	2014	500,000	498,375	299,127	199,248	60.02
1832000114	Rec Walkways & Bike Paths	2014	500,000	498,425	212,818	285,607	42.70
1832000214	New Regional Sidewalks	2014	250,000	249,125	109,381	139,744	43.91
1832000314	Active Transportation Corridor	2014	1,000,000	997,655	548,848	448,807	55.01
1833000114	Transportation Master Plan	2014	250,000	250,000	-	250,000	0.00
1806101715	Rec Walkways & Bk Path Renew	2015	500,000	500,000	249,553	250,447	49.91
1832000115	Rec Walkways & Bike Paths	2015	1,000,000	996,750	184,290	812,460	18.49
1832000215	New Regional Sidewalks	2015	250,000	249,063	1,033	248,029	0.41
1832000315	New Non - Regional Sidewalks	2015	150,000	149,438	82,129	67,309	54.96
1832000415	Bicycle Corridors	2015	1,000,000	997,170	751,793	245,377	75.39
1832000515	Chancellor Matheson Pathway	2015	-	902,413	733,315	169,098	81.26
1833000115	Transportation Master Plan	2015	250,000	250,000	21,991	228,009	8.80
1806101816	Rec Walkways & Bk Path Renew	2016	500,000	500,000	-	500,000	0.00
1832000116	Rec Walkways & Bike Paths	2016	1,300,000	1,294,750	-	1,294,750	0.00
1832000216	New Regional Sidewalks	2016	1,000,000	996,750	86,156	910,594	8.64
1832000316	New Non - Regional Sidewalks	2016	300,000	298,500	91,909	206,591	30.79



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1832000416	Bicycle Corridors	2016	1,500,000	1,499,000	9,563	1,489,437	0.64
Total Active Transportation Facilities			17,855,000	19,288,290	7,666,060	11,622,230	39.74
Street Improvements							
1803000110	Waverley West Arterial Rds M	2010	69,700,000	70,651,434	67,099,543	3,551,891	94.97
1803000112	Plessis Road Twinning and Grad	2012	87,500,000	87,485,000	75,938,149	11,546,851	86.80
1803000113	Panet Rd / Molson St Twin M	2013	10,000,000	10,471,400	9,211,138	1,260,262	87.96
1803000213	Polo Park-Infrastructure Imp M	2013	40,000,000	45,300,000	34,912,677	10,387,323	77.07
1803000313	Marion St Wide/Grad Sep & Impr	2013	1,250,000	1,250,000	1,030,761	219,239	82.46
1803000414	Almey Avenue Closing	2014	200,000	199,300	15,551	183,749	7.80
1803000614	Kenaston Blvd Ness to Taylor	2014	100,000	100,000	34,139	65,861	34.14
1803000616	Kenaston- Ness /Taylor	2016	100,000	100,000	-	100,000	0.00
Total Street Improvements			208,850,000	215,557,134	188,241,958	27,315,176	87.33
Traffic Engineering Improvements							
1831000114	Traffic Engineer Improve P	2014	1,100,000	1,199,250	751,049	448,201	62.63
1831000115	Traffic Engineer Improve P	2015	1,800,000	1,796,500	553,497	1,243,003	30.81
1831100115	Traffic Signals Improvements	2015	1,030,000	1,030,000	1,028,785	1,215	99.88
1831100215	Traffic Signals Loops	2015	400,000	400,000	393,121	6,879	98.28
1831100315	Traffic Signals Gel Covers	2015	550,000	550,000	545,125	4,875	99.11
1831200115	Transportation Mngmt Centre	2015	3,000,000	3,000,000	1,792,030	1,207,970	59.73
1831300115	Traffic Signals - Jeff & Adsum	2015	525,000	523,750	318,590	205,160	60.83
1831000116	Traffic Engineer Improve P	2016	1,900,000	1,896,200	183,278	1,712,922	9.67
1831100116	Traffic Signals Improvements	2016	1,030,000	1,030,000	330,981	699,019	32.13
1831100216	Traffic Signals Loops	2016	250,000	250,000	231	249,769	0.09
Total Traffic Engineering Improvements			11,585,000	11,675,700	5,896,686	5,779,015	50.50
Developer Paybacks							
1807000114	Developer Payback - AG38/12	2014	127,000	138,961	138,961	-	100.00
1807000115	Developer Paybk-AG11/13&12/13	2015	2,500,000	2,500,000	2,489,838	10,162	99.59
1807000215	Developer Payback - AG 30/12	2015	500,000	500,000	453,161	46,840	90.63
1807000515	Tuxedo Yards Development	2015	1,250,000	1,250,000	1,238,408	11,592	99.07
1807000516	Tuxedo Yards Development	2016	1,826,000	1,826,000	1,767,422	58,578	96.79
Total Developer Paybacks			6,203,000	6,214,961	6,087,789	127,171	97.95

Sidewalk and Curb Repair



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804200114	Sidewalk/Curb Renewals-Reg St	2014	500,000	548,375	470,488	77,887	85.80
1804200214	Dtwn Reg sidewalk/Curb Renew	2014	1,500,000	498,375	64,374	434,001	12.92
1804200314	Detectable Warning Surf Reg St	2014	100,000	99,675	83,060	16,615	83.33
1804200414	Portage-Spence/Young Sidewalk	2014	310,000	489,993	459,606	30,387	93.80
1806101014	Granular Road-Pipeline	2014	1,500,000	1,495,125	1,411,120	84,005	94.38
1806101114	Granular Lane Improvement	2014	1,000,000	996,750	873,909	122,841	87.68
1806101414	Berry-Wellington/Sargent	2014	-	2,000,000	1,886,272	113,728	94.31
1804200115	Sidewk/Curb Renew - Reg St	2015	500,000	498,125	373,080	125,045	74.90
1804200215	Sidewk /Curb Renew-Dntn Reg St	2015	1,500,000	494,375	281,950	212,425	57.03
1804200315	Detectable Warning Surf Reg St	2015	100,000	99,625	22,978	76,647	23.06
1804200415	Downtown Reg Streets	2015	-	1,600,000	853,273	746,727	53.33
1804200116	Sidewk/Curb Renew - Reg St	2016	500,000	498,375	55	498,320	0.01
1804200316	Detectable Warning Surf Reg St	2016	100,000	99,675	-	99,675	0.00
Total Sidewalk and Curb Repair			7,610,000	9,418,468	6,780,165	2,638,303	71.99
Traffic Signals Enhancements							
1832000512	Traffic Signals Enhancements	2012	2,300,000	2,292,500	2,274,432	18,068	99.21
Total Traffic Signals Enhancements			2,300,000	2,292,500	2,274,432	18,068	99.21
Total Regional Streets			415,467,000	428,462,808	307,825,139	120,637,669	71.84
Local Streets							
Street Renewals							
1811000713	LSR 13-R-08 MMM Group	2013	-	1,768,241	1,580,202	188,039	89.37
1811000813	LSR 13-R-09 Genivar	2013	-	1,645,550	1,578,515	67,035	95.93
1811000913	LSR 13-R-10 Tetra Tech	2013	-	1,465,133	1,208,655	256,478	82.49
1811001213	Granular Road - Murray	2013	1,707,000	774,167	731,319	42,848	94.47
1811001313	Spot Repairs Granular Alleys	2013	1,000,000	857,392	825,712	31,679	96.31
1811001513	Rec Walkways and Bk Path Renew	2013	500,000	498,450	464,558	33,892	93.20
1811001813	Lyndale Drive	2013	-	1,570,891	1,525,557	45,334	97.11
1806100114	LSR 14-R-01 Morrison	2014	4,931,105	4,915,079	3,733,850	1,181,229	75.97
1806100214	LSR 14-R-02 KGS	2014	3,900,444	3,887,768	3,500,251	387,517	90.03
1806100314	LSR 14-R-03 AECOM	2014	3,614,225	3,602,479	3,024,205	578,274	83.95
1806100414	LSR 14-R-04 Morrison	2014	3,659,238	4,197,345	3,555,312	642,033	84.70
1806100514	LSR 14-R-05 AECOM	2014	4,644,629	4,329,534	4,106,664	222,870	94.85
1806100614	LSR 14-R-06 AECOM	2014	4,624,176	5,069,147	4,921,626	147,521	97.09



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1806100714	LSR 14-R-07 Dillon	2014	4,364,977	4,350,791	3,578,879	771,912	82.26
1806100814	LSR 14-R-08 In-House	2014	2,932,706	3,243,175	2,845,320	397,855	87.73
1806101214	Residential TBO	2014	7,000,000	7,253,125	6,772,447	480,678	93.37
1806100215	LSR 15-R-01 Morrison	2015	5,608,610	4,155,578	3,848,906	306,671	92.62
1806100315	LSR 15-R-02 AECOM	2015	2,705,501	3,970,355	3,772,976	197,380	95.03
1806100415	LSR 15-R-03 Morrison	2015	6,473,001	6,823,727	5,814,935	1,008,792	85.22
1806100515	LSR 15-R-04 MMM	2015	7,480,262	6,572,211	6,176,088	396,123	93.97
1806100615	LSR 15-R-05 Morrison	2015	7,275,552	8,448,269	8,009,587	438,682	94.81
1806100715	LSR 15-R-06 MMM	2015	6,403,923	5,996,408	5,727,234	269,175	95.51
1806100815	LSR 15-R-07 MMM	2015	3,905,727	3,311,081	2,576,703	734,377	77.82
1806100915	LSR 15-R-08 In-House	2015	3,828,324	4,693,968	4,317,026	376,942	91.97
1806101015	LSR 15-R-08B In-House	2015	1,654,387	1,605,183	1,460,564	144,619	90.99
1806101115	LSR 15-R-02B AECOM	2015	2,746,128	4,203,830	3,666,299	537,531	87.21
1806101615	Residential TBO	2015	5,000,000	5,361,042	5,132,410	228,633	95.74
1806100216	LSR 16-R-01 Morrison	2016	5,935,176	4,910,887	2,112,022	2,798,865	43.01
1806100316	LSR 16-R-02 Morrison	2016	3,667,132	4,360,214	1,745,519	2,614,695	40.03
1806100416	LSR 16-R-03 MMM	2016	3,051,351	2,756,434	866,229	1,890,205	31.43
1806100516	LSR 16-R-04 AECOM	2016	2,962,166	2,952,539	1,523,350	1,429,189	51.59
1806100616	LSR 16-R-05 AECOM	2016	1,964,256	2,257,872	98,103	2,159,769	4.34
1806100716	LSR 16-R-06 AECOM	2016	2,284,224	2,201,800	2,107,447	94,353	95.71
1806100816	LSR 16-R-07 WSP	2016	1,500,000	1,495,125	71,473	1,423,652	4.78
1806100916	LSR 16-R-08 In House	2016	2,747,736	3,418,806	1,842,670	1,576,136	53.90
1806101016	LSR 16-R-02B Morrison	2016	3,917,160	4,254,429	1,465,494	2,788,935	34.45
1806101116	LSR 16-R-03B MMM	2016	3,351,916	2,836,022	956,771	1,879,251	33.74
1806101216	LSR 16-R-04B AECOM	2016	2,962,165	2,192,538	100,270	2,092,268	4.57
1806101316	LSR 16-R-05 AECOM	2016	3,877,404	3,164,802	1,221,996	1,942,806	38.61
1806101416	LSR 16-R-06 AECOM	2016	4,397,082	5,092,791	2,198,202	2,894,589	43.16
1806101516	Residential TBO A	2016	2,500,000	1,741,875	-	1,741,875	0.00
1806101616	Residential TBO B	2016	2,500,000	1,741,875	-	1,741,875	0.00
1806101716	Granular Road - Road Oiling	2016	500,000	500,000	-	500,000	0.00
1806101916	Residential TBO C	2016	-	1,500,000	607,707	892,293	40.51
1806300116	Lane Renewals 16-RL-01 WSP	2016	3,003,616	3,173,854	1,274,865	1,898,989	40.17
Total Street Renewals			147,081,299	155,121,783	112,647,919	42,473,864	72.62
Lane Renewals							
1806300114	Lane Renewals	2014	2,113,208	2,136,340	2,002,596	133,744	93.74



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1806300214	Lane Renewals	2014	2,676,292	2,667,594	2,437,739	229,855	91.38
1806300115	Lane Renewals 15-RL-01 KGS	2015	2,234,542	2,486,162	2,185,235	300,927	87.90
1806300215	Lane Renewals 15-RL-01B KGS	2015	1,947,043	3,114,742	2,820,271	294,471	90.55
1806300216	Lane Renewals-16-RL-01B WSP	2016	3,003,616	3,703,855	267,553	3,436,302	7.22
Total Lane Renewals			11,974,701	14,108,693	9,713,394	4,395,298	68.85
Sidewalks							
1806200114	Sidewalk Renewals Local Street	2014	900,000	897,075	716,154	180,921	79.83
1806200115	Sidewalk Renewals Local Street	2015	800,000	797,000	739,855	57,145	92.83
1806200116	Sidewalk Renewals Local Street	2016	2,400,000	2,392,200	973,770	1,418,430	40.71
Total Sidewalks			4,100,000	4,086,275	2,429,779	1,656,496	59.46
Waterway Crossings and Grade Separations Various							
1805000209	Osborne Street Bridge M	2009	11,455,000	15,720,206	15,607,080	113,126	99.28
1805000210	Sturgeon Road Bridge M	2010	13,010,000	15,166,961	15,137,377	29,585	99.80
1805000212	Portage Ave Bridge Sturgeon	2012	5,700,000	3,684,032	3,569,609	114,423	96.89
1805001313	St. James Street Bridge	2013	2,661,000	2,471,311	2,310,559	160,752	93.50
1805001413	Waverley Street at CN Mainline	2013	156,282,000	156,282,000	3,130,353	153,151,647	2.00
1805000114	Waterway Crossing & Grade Sep	2014	2,000,000	1,993,500	1,473,726	519,774	73.93
1805001414	Louise Bridge (Red River)	2014	2,581,000	2,581,000	43,004	2,537,996	1.67
1805001514	Ness Ave Culvert (Sturgeon Cr)	2014	11,000,000	10,500,000	4,347,359	6,152,641	41.40
1805000115	Waterway Crossing & Grade Sep	2015	3,000,000	2,991,500	2,720,480	271,020	90.94
1805001715	Lyndale Drive - Retaining Wall M	2015	1,200,000	1,200,000	204,954	995,046	17.08
1805001815	Saskatchewan Avenue Bridge M	2015	3,000,000	2,998,500	965,578	2,032,922	32.20
1805000116	Waterway Crossing & Grade Sep	2016	3,000,000	3,000,000	-	3,000,000	0.00
1805001016	Charleswood Bridge Lease	2016	1,478,095	1,478,095	-	1,478,095	0.00
1805001916	Fermor Ave Bridge (Seine R) M	2016	1,000,000	1,000,000	513,777	486,223	51.38
1805002016	Sask Ave Culvert (Sturgn Crk)M	2016	1,000,000	1,000,000	64,030	935,970	6.40
Total Waterway Crossings and Grade Separations Various			218,367,095	222,067,105	50,087,888	171,979,217	22.56
Disraeli Bridge							
1805000208	Disraeli Bridge M	2008	18,789,000	6,522,588	6,495,445	27,143	99.58
1805001115	Disraeli Bridges-Future Pmnt	2015	18,480,000	18,480,000	17,751,128	728,872	96.06
1805001116	Disraeli Bridges-Future Pmnt	2016	18,400,000	18,400,000	7,235,316	11,164,684	39.32



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Disraeli Bridge			55,669,000	43,402,588	31,481,889	11,920,698	72.53
Total Local Streets			437,192,095	438,786,443	206,360,870	232,425,573	47.03
Other Street Projects							
New Transportation							
1801000107	Chief Peguis Trail-Henderson M	2007	7,300,000	4,612,508	4,540,016	72,492	98.43
1801000114	Chief Peguis Trail -Roundabout	2014	2,000,000	1,993,000	1,806,387	186,613	90.64
1801000314	Chief Peguis Trail -Main/Rt 90	2014	1,500,000	1,500,000	1,110,498	389,502	74.03
1801000414	William Clement Parkway	2014	800,000	1,600,000	781,649	818,351	48.85
1801000215	Chief Peguis Trail-Future Pmnt	2015	7,105,000	7,105,000	6,410,879	694,121	90.23
1801000216	Chief Peguis Trail-Future Pmnt	2016	7,150,000	7,150,000	3,911,458	3,238,542	54.71
Total New Transportation			25,855,000	23,960,508	18,560,886	5,399,622	77.46
Land Acquisition							
1834000210	Land Acq-Chief Peguis Trail	2010	300,000	300,000	88,689	211,311	29.56
1834000116	Land Acq - Transp Right of Way	2016	300,000	300,000	567	299,433	0.19
Total Land Acquisition			600,000	600,000	89,255	510,745	14.88
Land Drainage Sewer							
1813000113	Land Drainage Sewer-Reg/Loc St	2013	150,000	149,475	138,403	11,072	92.59
1813000114	Land Drainage Sewer-Reg/Loc St	2014	300,000	298,950	298,950	-	100.00
1813000115	Land Drainage Sewer-Reg/Loc St	2015	2,500,000	2,490,625	1,403,622	1,087,003	56.36
1813000116	Land Drainage Sewer-Reg/Loc St	2016	700,000	697,500	-	697,500	0.00
Total Land Drainage Sewer			3,650,000	3,636,550	1,840,975	1,795,575	50.62
Asset Management							
1812000512	Asset Mgmt-Parks and Open Spac	2012	299,000	298,043	295,959	2,085	99.30
1812000513	Asset Mgmt- Parks & Open Space	2013	230,000	229,287	-	229,287	0.00
1816010713	SMIR - Ped Detection St	2013	-	76,500	3,312	73,188	4.33
1812000414	Asset Mgmt - Engineering	2014	100,000	100,000	20,451	79,549	20.45
1812000514	Asset Mgmt- Parks & Open Space	2014	230,000	230,000	-	230,000	0.00
1816010115	SMIR-Portland Limestone Cement	2015	-	90,000	60,000	30,000	66.67
1816010215	SMIR-Permanent Traffic Countin	2015	-	100,000	73,988	26,012	73.99
1816010315	SMIR-Curing Efficiency	2015	-	90,000	85,508	4,492	95.01
1816010415	SMIR-Pavement Initiatives	2015	-	119,385	40,704	78,681	34.09



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1816010116	SMIR-Manual of Uniform Traffic	2016	-	22,465	22,465	-	100.00
1816010216	SMIR-Cost Share & Funding Comm	2016	-	5,000	-	5,000	0.00
1816010316	SMIR-Goods Movement 101	2016	-	5,000	-	5,000	0.00
1816010416	SMIR-Safety Impact of Bike Inf	2016	-	7,000	-	7,000	0.00
1816010516	SIMR-Liquid Spray for Fertiliz	2016	-	16,000	-	16,000	0.00
1816010616	SMIR-Partial Depth Repair	2016	-	10,000	-	10,000	0.00
1816010716	SMIR-Pavement Initiatives	2016	-	326,208	-	326,208	0.00
Total Asset Management			859,000	1,724,888	602,386	1,122,502	34.92
Sand/Salt Storage							
1815000112	Sand / Salt Storage Facility	2012	2,500,000	3,994,428	1,448,428	2,546,000	36.26
Total Sand/Salt Storage			2,500,000	3,994,428	1,448,428	2,546,000	36.26
Total Other Street Projects			33,464,000	33,916,374	22,541,931	11,374,444	66.46
Parks and Open Space							
Parks Improvements							
1853000210	Parks-Assiniboine River Walk	2010	408,000	388,234	368,429	19,805	94.90
1853000113	Parks - Improvements	2013	677,000	674,495	429,711	244,784	63.71
1853000114	Parks - Improvements	2014	653,000	650,300	26,628	623,672	4.09
1853000115	Parks - Improvements	2015	905,000	901,380	43,139	858,241	4.79
1851000116	Bridgewater Forest Ftn Restore	2016	100,000	99,575	-	99,575	0.00
1853000116	Parks - Improvements	2016	850,000	846,600	-	846,600	0.00
1853000216	Off Leash Dog Park Master Plan	2016	100,000	100,000	-	100,000	0.00
1859000116	Regional Pks Investmt Strategy	2016	200,000	200,000	-	200,000	0.00
Total Parks Improvements			3,893,000	3,860,584	867,908	2,992,676	22.48
Community Parks							
1854000114	Regional/Community Parks-Bldgs	2014	2,000,000	1,341,500	88,822	1,252,678	6.62
6318010116	Regionl&Community Pks-Bldgs	2016	1,200,000	1,200,000	-	1,200,000	0.00
Total Community Parks			3,200,000	2,541,500	88,822	2,452,678	3.49
Athletic Fields Improvements							
1852000113	Athletic Fields - Improvements	2013	200,000	199,260	21,440	177,820	10.76
1852000114	Athletic Fields - Improvements	2014	1,000,000	996,350	773,472	222,878	77.63
1852000115	Athletic Fields - Improvements	2015	124,000	123,566	-	123,566	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent	
1852000116	Athletic Fields - Improvements	2016	200,000	199,100	-	199,100	0.00	
Total Athletic Fields Improvements			1,524,000	1,518,276	794,912	723,364	52.36	
Reforestation, Streets and Aesthetic Improvements								
1850000115	Reforestation - Improvements	2015	383,000	382,617	364,436	18,181	95.25	
1850000215	Urban Forest Enhancement	2015	1,300,000	1,300,000	769,442	530,558	59.19	
1850000116	Reforestation - Improvements	2016	766,000	766,000	56,109	709,891	7.32	
1850000216	Urban Forest Enhancement	2016	1,300,000	1,300,000	173,606	1,126,394	13.35	
Total Reforestation, Streets and Aesthetic Improvements			3,749,000	3,748,617	1,363,593	2,385,024	36.38	
Pathway/Roadway/Tennis Court Upgrading								
1856000113	Hardsurface Upgrading	2013	150,000	149,445	19,186	130,259	12.84	
1856000114	Hardsurface Upgrading	2014	150,000	149,375	96,555	52,820	64.64	
1856000115	Hardsurface Upgrading	2015	150,000	149,400	-	149,400	0.00	
1856000116	Hardsurface Upgrading	2016	150,000	149,400	-	149,400	0.00	
Total Pathway/Roadway/Tennis Court Upgrading			600,000	597,620	115,741	481,879	19.37	
Community Park Amenities								
1857000114	Parks & Rec Enhancement	P	2014	4,600,000	4,658,327	3,777,070	881,258	81.08
1857001914	St. Vital Centennial Arena		2014	100,000	100,000	61,477	38,523	61.48
1857002014	Crescent Drive Park		2014	200,000	950,000	-	950,000	0.00
1857002114	Tache Promenade		2014	100,000	100,000	-	100,000	0.00
1857002214	Burton Cummings CC Fit Trail		2014	100,000	100,000	65,844	34,156	65.84
1857002314	Transcona Centennial Pool		2014	200,000	200,000	-	200,000	0.00
1857002414	Elmwood-Kildonan Spray Pad		2014	200,000	200,000	-	200,000	0.00
1857002614	Seven Oaks Indoor Pool		2014	200,000	-	27,119	(27,119)	0.00
1857002714	Provencher Park		2014	-	500,000	435,623	64,377	87.12
1857000115	Parks & Rec Enhancement	P	2015	2,800,000	2,668,000	1,741,386	926,614	65.27
1857000116	Parks & Rec Enhancement	P	2016	3,300,000	3,285,975	515,409	2,770,566	15.69
Total Community Park Amenities			11,800,000	12,762,302	6,623,928	6,138,375	51.90	
Insect Control - Safe storage and handling of Chemicals								
6220010009	Vehicle Guidance System		2009	160,000	160,000	76,428	83,572	47.77
6220000110	Vehicle Guidance Sys & Offi		2010	160,000	160,000	-	160,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1858000315	Insect Control-Repl 3Grey St.	2015	300,000	300,000	94,529	205,471	31.51
	Total Insect Control - Safe storage and handling of Chemicals		620,000	620,000	170,957	449,043	27.57
	Total Parks and Open Space		25,386,000	25,648,899	10,025,860	15,623,039	39.09
	Total Public Works		911,509,095	926,814,525	546,753,800	380,060,725	58.99

Transit

Transit Building Replacement/Refurbishment

4210000313	Trn Bldg Replace/Refurbish 13	2013	9,936,000	9,936,000	3,423,546	6,512,454	34.46
4210000314	Trn Bldg Replce/Refurbish 14PM	2014	24,984,000	24,984,000	1,592,711	23,391,289	6.37
4210000414	Fuel Storage Expansion	2014	500,000	800,000	753,404	46,596	94.18
4210010116	Trn Bldg Replce/Refurb General	2016	-	1,200,000	-	1,200,000	0.00
4210010216	Trn Bldg Replc/Refurb FRG Roof	2016	-	1,300,000	-	1,300,000	0.00
4210010316	Trn Bldg Replc/RefurbVent Upgr	2016	-	2,000,000	-	2,000,000	0.00
	Total Transit Building Replacement/Refurbishment		35,420,000	40,220,000	5,769,661	34,450,339	14.35

Fare Collection System

4230001409	Fare Collection System M	2009	15,240,000	17,740,000	12,967,216	4,772,784	73.10
	Total Fare Collection System		15,240,000	17,740,000	12,967,216	4,772,784	73.10

Innovative Transit Program

4230030114	Innovative Transit	2014	800,000	500,000	492,510	7,490	98.50
4230030115	Innovative Transit	2015	800,000	800,000	6,768	793,232	0.85
4230030116	Innovative Transit Program	2016	2,425,000	2,425,000	17,667	2,407,333	0.73
	Total Innovative Transit Program		4,025,000	3,725,000	516,945	3,208,055	13.88

Transit Buses

4210000215	Transit Buses	2015	16,767,000	16,767,000	1,402,183	15,364,817	8.36
4210000216	Transit Buses	2016	32,456,000	32,456,000	-	32,456,000	0.00
	Total Transit Buses		49,223,000	49,223,000	1,402,183	47,820,817	2.85

Transit Improvements



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
4230010612	Rapid Transit Planning - P	2012	1,000,000	4,200,000	2,159,484	2,040,516	51.42
Total Transit Improvements			1,000,000	4,200,000	2,159,484	2,040,516	51.42
SW Rapid Tr Corridor							
4230010313	Jubilee Rapid Tr Sation 2013	2013	1,667,000	1,667,000	1,667,000	-	100.00
4230030213	P3 Consl SW Rapid Tr Stage2	2013	1,000,000	177,354	177,354	-	100.00
4230010514	SWRT Stge2 & Pembina Underpass	2014	16,500,000	58,050,000	19,780,172	38,269,829	34.07
4230010616	Rapid Transit Plan & Design	2016	2,500,000	2,500,000	10,602	2,489,398	0.42
4230010716	Land Acquisition	2016	2,000,000	2,000,000	-	2,000,000	0.00
Total SW Rapid Tr Corridor			23,667,000	64,394,354	21,635,128	42,759,226	33.60
Asset Management Program							
4200000212	Asset Management Program	2012	300,000	300,000	85,606	214,394	28.54
Total Asset Management Program			300,000	300,000	85,606	214,394	28.54
Total Transit			128,875,000	179,802,354	44,536,223	135,266,131	24.77
Municipal Accommodations							
Accommodation Facilities							
6395000113	Accommodation Facilities	2013	2,550,000	685,000	684,384	616	99.91
6395000114	Accommodation Facilities	2014	1,730,000	1,730,000	1,053,931	676,069	60.92
6395000115	Accommodation Facilities	2015	1,550,000	1,550,000	163,821	1,386,179	10.57
6395000116	Accommodation Facilities	2016	525,000	525,000	554	524,446	0.11
Total Accommodation Facilities			6,355,000	4,490,000	1,902,691	2,587,309	42.38
Arenas							
6391000113	Arenas	2013	525,000	519,368	518,832	536	99.90
6391000213	Glenwood CC Arena	2013	-	304,127	255,294	48,833	83.94
6399000313	Jonathan Toews Field House	2013	-	13,700,000	4,112,491	9,587,509	30.02
6399000413	Garden City CC Arena Dev	2013	-	5,500,000	5,500,000	-	100.00
6399000513	Transcona EE CC Arena Redv	2013	-	3,000,000	2,984,019	15,981	99.47
6391000114	Arenas	2014	525,000	525,000	206,678	318,322	39.37
6391010114	St. Vital Centennial Arena	2014	300,000	300,000	79,391	220,610	26.46
6391000115	Arenas	2015	525,000	525,000	12,704	512,296	2.42
6391000116	Arenas	2016	525,000	525,000	-	525,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Arenas			2,400,000	24,898,495	13,669,408	11,229,087	54.90
Indoor Aquatic Facilities							
6392001110	Pan Am Pool Building Envelope	2010	1,000,000	4,606,939	4,594,635	12,304	99.73
6392010113	Transcona Centennial Pool M	2013	5,800,000	5,800,000	1,720,402	4,079,598	29.66
6392000114	Indoor Aquatic Facilities	2014	1,050,000	1,050,000	449,942	600,058	42.85
6392010114	Pan Am Pool-Boiler System M	2014	2,842,000	2,842,000	68,092	2,773,908	2.40
6392020114	Seven Oaks Pool-Parking Lot Up	2014	650,000	650,000	650,000	-	100.00
6392040114	Sherbrook Pool Reopening M	2014	2,952,000	3,352,000	3,301,755	50,245	98.50
6392000115	Indoor Aquatic Facilities	2015	930,000	930,000	289,746	640,254	31.16
6392010115	Seven Oaks Indoor Pool-Renewal	2015	3,729,000	-	33,069	(33,069)	0.00
6392020115	Bonivital Pool - Upgrades	2015	830,000	830,000	-	830,000	0.00
6392000116	Indoor Aquatic Facilities	2016	535,000	535,000	-	535,000	0.00
6392010116	Pan Am Indoor Pool - Parking L	2016	753,000	753,000	32,975	720,025	4.38
6392010117	Seven Oaks Renewal Plan	2017	-	6,829,000	-	6,829,000	0.00
Total Indoor Aquatic Facilities			21,071,000	28,177,939	11,140,617	17,037,322	39.54
Outdoor Aquatic Facilities							
6393000113	Outdoor Aquatic Facilities	2013	350,000	335,635	335,635	-	100.00
6393000114	Outdoor Aquatic Facilities	2014	330,000	330,000	66,591	263,409	20.18
6393000115	Outdoor Aquatic Facilities	2015	330,000	330,000	564	329,436	0.17
6393000116	Outdoor Aquatic Facilities	2016	350,000	350,000	-	350,000	0.00
Total Outdoor Aquatic Facilities			1,360,000	1,345,635	402,791	942,844	29.93
Community Facilities							
6394000114	Community Facilities	2014	200,000	200,000	309	199,691	0.15
6394000115	Community Facilities	2015	200,000	200,000	-	200,000	0.00
6394000116	Community Facilities	2016	200,000	200,000	-	200,000	0.00
Total Community Facilities			600,000	600,000	309	599,691	0.05
Fire/Life Safety Replacement/Asbestos Abatement							
6331000414	Fire/Life Safety/Regulatory	2014	1,014,000	1,014,000	616,561	397,439	60.80
6331000415	Fire/Life Safety/Regulatory	2015	275,000	275,000	218,312	56,688	79.39
6331000416	Fire/Life Safety/Regulatory	2016	339,000	339,000	4,688	334,312	1.38
Total Fire/Life Safety Replacement/Asbestos Abatement			1,628,000	1,628,000	839,560	788,440	51.57



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Security/Building Automation Systems Incentives							
6331002614	Security/Building Automation	2014	225,000	225,000	210,133	14,867	93.39
6331002615	Security/Building Automation	2015	225,000	225,000	0	225,000	0.00
6331002616	Security/Building Automation	2016	240,000	240,000	-	240,000	0.00
Total Security/Building Automation Systems Incentives			690,000	690,000	210,133	479,867	30.45
Recreation and Leisure Facilities							
6399010113	St. Charles Ward P	2013	-	271,429	55,005	216,424	20.27
6399020113	St. James - Brooklands Ward P	2013	-	271,429	251,029	20,400	92.48
6399030113	Daniel McIntyre Ward P	2013	-	271,429	262,217	9,212	96.61
6399040113	Ft Rouge - E. Ft Garry Ward P	2013	-	271,429	217,309	54,120	80.06
6399050113	River Heights-Ft Garry Ward P	2013	-	271,429	271,428	1	100.00
6399060113	St. Boniface Ward P	2013	-	271,429	271,428	1	100.00
6399070113	St. Norbert Ward P	2013	-	271,429	248,179	23,250	91.43
6399080113	St. Vital Ward P	2013	-	271,429	222,290	49,139	81.90
6399090113	Charleswood - Tuxedo Ward P	2013	-	271,428	204,007	67,421	75.16
6399100113	Mynarski Ward P	2013	-	271,428	261,876	9,552	96.48
6399110113	Old Kildonan Ward P	2013	-	271,428	236,331	35,097	87.07
6399120113	Point Douglas Ward P	2013	-	271,428	269,860	1,568	99.42
6399130113	North Kildonan Ward P	2013	-	271,428	145,131	126,297	53.47
6399140113	Transcona Ward P	2013	-	271,428	203,895	67,533	75.12
Total Recreation and Leisure Facilities			-	3,800,000	3,119,985	680,015	82.10
Tenant Improve Prepayment							
6331002315	Tenant Improvement Prepayment	2015	200,000	200,000	124,894	75,106	62.45
Total Tenant Improve Prepayment			200,000	200,000	124,894	75,106	62.45
Historic Buildings Stabilization							
6331000713	Historic Buildings	2013	550,000	75,278	19,258	56,020	25.58
6331000714	Historic Buildings	2014	200,000	200,000	-	200,000	0.00
6331000715	Historic Buildings	2015	200,000	200,000	-	200,000	0.00
6331000716	Historic Buildings	2016	200,000	200,000	-	200,000	0.00
Total Historic Buildings Stabilization			1,150,000	675,278	19,258	656,020	2.85



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Major Building HVAC Upgrades							
6395020115	Millennium Library - HVAC M	2015	700,000	700,000	-	700,000	0.00
Total Major Building HVAC Upgrades			700,000	700,000	-	700,000	0.00
Gen Building Renovation and Refurbishment							
6331000214	General Building Reno/Refurb	2014	500,000	500,000	278,189	221,811	55.64
6331000216	General Building Reno/Refurb	2016	100,000	100,000	-	100,000	0.00
Total Gen Building Renovation and Refurbishment			600,000	600,000	278,189	321,811	46.36
Civic Buildings Renovations							
6395030115	City Hall - Building Refurb M	2015	1,650,000	3,380,000	1,223,889	2,156,111	36.21
Total Civic Buildings Renovations			1,650,000	3,380,000	1,223,889	2,156,111	36.21
Public Safety Building							
6331001214	PSB and Civic Cntr Car Prk Alt	2014	-	275,000	243,399	31,601	88.51
Total Public Safety Building			-	275,000	243,399	31,601	88.51
Accessibility							
6390005014	City-Wide Accessibility Prog	2014	350,000	275,000	275,000	-	100.00
6390005015	City-Wide Accessibility Prog	2015	350,000	300,000	66,754	233,246	22.25
6390005016	City-Wide Accessibility Prog	2016	425,000	425,000	-	425,000	0.00
Total Accessibility			1,125,000	1,000,000	341,754	658,246	34.18
Energy Conservation							
6331000614	Energy Conservation	2014	300,000	300,000	197,934	102,066	65.98
6331000615	Energy Conservation	2015	100,000	100,000	-	100,000	0.00
6331000616	Energy Conservation	2016	100,000	100,000	-	100,000	0.00
Total Energy Conservation			500,000	500,000	197,934	302,066	39.59
Other							
6331020813	Gen Replace & Upgrade	2013	100,000	100,000	-	100,000	0.00
6390004013	Cooling Plant Replace PSB	2013	1,800,000	1,295,016	1,004,016	291,000	77.53
6393010114	Elmwood-Kildonan Spray Pad	2014	100,000	100,000	10,015	89,985	10.02
6393020114	Machray Park Splash Pad	2014	425,000	995,000	532,181	462,819	53.49
6331001715	Fmr St.Vital Fire Hall-Structr	2015	-	875,000	747,744	127,256	85.46



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6331002816	East District Police Stn Lease	2016	990,000	990,000	742,500	247,500	75.00
Total Other			3,415,000	4,355,016	3,036,455	1,318,561	69.72
Community Centres - Refurbishment and Improvements							
6390000114	Comm Centres - Refurb & Imp.	2014	700,000	810,000	810,000	-	100.00
6390001014	Building Asset/Work Management	2014	200,000	200,000	200,000	-	100.00
6390002014	UFF - Hockey Pen Light Standar	2014	100,000	100,000	83,837	16,163	83.84
6390000115	Community Centres- Refurbish	2015	700,000	700,000	(4)	700,004	0.00
6390001015	Building Asset/Work Management	2015	200,000	200,000	200,000	-	100.00
6390002015	UFF- Hockey Pen Light Standard	2015	100,000	100,000	-	100,000	0.00
6390000116	Community Centres- Refurbish	2016	700,000	700,000	47,125	652,875	6.73
6390001016	Building Asset/Work Management	2016	162,000	162,000	16,480	145,520	10.17
6390002016	UFF- Hockey Pen Light Standard	2016	100,000	100,000	-	100,000	0.00
Total Community Centres - Refurbishment and Improvements			2,962,000	3,072,000	1,357,439	1,714,561	44.19
Total Municipal Accommodations			46,406,000	80,387,363	38,108,705	42,278,658	47.41
Community Services (including Community Incentive Grants)							
Library Shelving & Furniture Replacement							
6211000513	Lib Inter Infrastctr Repl Prog	2013	600,000	200,000	200,000	-	100.00
6210634114	Libr Ren/Refurb Cornish M	2014	2,500,000	2,500,000	23,059	2,476,941	0.92
6210634514	Library Safety & Access	2014	200,000	150,000	139,860	10,140	93.24
6211000514	Lib Inter Infrastctr Repl Prog	2014	200,000	200,000	195,172	4,828	97.59
6210634515	Library Safety & Access	2015	200,000	200,000	6,835	193,165	3.42
6211000515	Lib Inter Infrastctr Repl Prog	2015	100,000	100,000	1,365	98,635	1.36
6210000116	Library Safety & Access Prog	2016	256,000	256,000	-	256,000	0.00
6210000316	Lib Tech Upgrade/Replace Prog	2016	350,000	350,000	-	350,000	0.00
6210000416	Libr Refurb/Revelop Prog	2016	250,000	250,000	-	250,000	0.00
Total Library Shelving & Furniture Replacement			4,656,000	4,206,000	566,290	3,639,710	13.46
Library Replacement - Various							
6213001113	Lib Fac Redev-Windsor Park	2013	4,418,000	4,704,700	537,687	4,167,013	11.43
6213002113	Lib Fac Redev-St. Vital Lib M	2013	1,507,000	2,607,000	692,000	1,915,000	26.54



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6210634214	Libr Ren/Refurb St. John's M	2014	2,500,000	2,500,000	88,617	2,411,383	3.54
6210634414	Lib Tech Upgrade/Replace Prog	2014	500,000	450,000	378,545	71,455	84.12
6213001114	Library Fac Redev-Transcona	2014	5,383,000	5,383,000	152,338	5,230,662	2.83
6213002114	Libr Fac Redev-River Heights M	2014	5,660,000	5,747,000	9,816	5,737,184	0.17
6213003114	Library Fac Redev-Westwood	2014	100,000	100,000	-	100,000	0.00
6210634415	Lib Tech Upgrade/Replace Prog	2015	500,000	500,000	25,311	474,689	5.06
6210000216	Lib Inter Infrastctr Repl Prog	2016	150,000	150,000	-	150,000	0.00
6210634216	Millennium Library MakerSpace	2016	500,000	500,000	-	500,000	0.00
Total Library Replacement - Various			21,218,000	22,641,700	1,884,313	20,757,387	8.32
Rec Facility Safety & Accessibility Improvements							
6250000114	Rec Facility Safety & Access	2014	500,000	504,300	503,039	1,261	99.75
6250000115	Rec Facility Safety & Access	2015	150,000	150,000	1,186	148,814	0.79
6250000116	Rec Facility Safety & Access	2016	153,000	153,000	-	153,000	0.00
Total Rec Facility Safety & Accessibility Improvements			803,000	807,300	504,225	303,075	62.46
Community Incentive Grant Program							
6251000110	Community Incentive Grant Pro.	2010	2,774,000	2,596,525	2,568,169	28,356	98.91
6251000111	Community Incentive Grant Prog	2011	1,508,000	1,508,000	1,482,258	25,742	98.29
6251000112	Community Incentive Grant Prog	2012	1,538,000	1,538,000	1,299,375	238,625	84.48
6251000113	Community Incentive Grant Prog	2013	1,569,000	1,569,000	1,089,947	479,053	69.47
6251000114	Community Incentive Grant Prog	2014	1,600,000	1,550,000	729,705	820,295	47.08
6251000115	Community Incentive Grant Prog	2015	1,746,000	1,746,000	160,223	1,585,777	9.18
6251000116	Community Incentive Grant Prog	2016	1,665,000	1,665,000	69,275	1,595,725	4.16
Total Community Incentive Grant Program			12,400,000	12,172,525	7,398,953	4,773,572	60.78
New Recreation and Leisure Facility Equipment Program							
6250000215	Rec Equipment Program	2015	200,000	200,000	55,152	144,848	27.58
6251000315	East Elmwood Leisure Centre M	2015	433,000	433,000	19,829	413,171	4.58
6250000216	Fitness Equipment Upgrade Prog	2016	239,000	239,000	3,175	235,825	1.33
Total New Recreation and Leisure Facility Equipment Program			872,000	872,000	78,155	793,845	8.96
Integrated Property Based Information Systems							
6262000114	Tech Upgrade/Replace Prog	2014	250,000	250,000	183,422	66,578	73.37



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Integrated Property Based Information Systems			250,000	250,000	183,422	66,578	73.37
Recreation Refurbishment & Redevelopment							
6251000313	East Elmwood Community Centre	2013	1,800,000	5,200,001	4,972,810	227,191	95.63
6252000113	Com Cntr Reno Grant Prg CCRGP	2013	803,251	803,251	783,420	19,831	97.53
6251000214	St. Vital Outdoor Pool Redevel	2014	-	3,016,000	2,966,806	49,194	98.37
6252000114	Com Cntr Reno Grant Prg CCReno	2014	965,000	965,000	851,252	113,748	88.21
6253000114	Rec Fac Replace-New Infra	2014	350,000	350,000	17,010	332,990	4.86
6253002114	Soccer Multiplex/Outdoor Pitch	2014	-	14,600,000	9,870,240	4,729,760	67.60
6252000115	Com Cntr Reno Grant Prg CCReno	2015	965,000	965,000	636,582	328,418	65.97
6253000115	Pan Am Pool-Parking Lot Expan	2015	900,000	900,000	846,734	53,266	94.08
6253001115	Pan Am Pool-Facility Upgrades	2015	1,500,000	1,500,000	134,978	1,365,022	9.00
6252000116	Com Cntr Reno Grant Prg	2016	965,000	965,000	241,667	723,333	25.04
6253000116	Rec Facility Replacement	2016	300,000	300,000	-	300,000	0.00
6362500116	Tyndall Park-Feasibility Study	2016	100,000	100,000	-	100,000	0.00
6362400117	Seven Oaks Renewal PLan	2017	-	-	-	-	0.00
6362500217	St. James Civic Centre	2017	-	250,000	-	250,000	0.00
Total Recreation Refurbishment & Redevelopment			8,648,251	29,914,252	21,321,500	8,592,752	71.28
Assin Pk Conserv-Upgrades & Improvements							
6206402016	Assiniboine Pk Con Infrastruct	2016	5,123,000	5,123,000	4,301,000	822,000	83.95
Total Assin Pk Conserv-Upgrades & Improvements			5,123,000	5,123,000	4,301,000	822,000	83.95
Assin Pk Conserv-Development Plan							
6206404016	Assiniboine Pk Con Dev Plan	2016	969,000	969,000	-	969,000	0.00
Total Assin Pk Conserv-Development Plan			969,000	969,000	-	969,000	0.00
Total Community Services (including Community Incentive Grants)			54,939,251	76,955,777	36,237,857	40,717,920	47.09

Planning, Property and Development
Computer Automation



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6361000414	Computer Automation	2014	200,000	200,000	167,862	32,138	83.93
6361000416	Computer Automation	2016	200,000	200,000	-	200,000	0.00
Total Computer Automation			400,000	400,000	167,862	232,138	41.97
Land Acquisition							
6321100115	Land Acquisition - Unspecified	2015	150,000	150,000	16,979	133,021	11.32
Total Land Acquisition			150,000	150,000	16,979	133,021	11.32
Riverbank Greenway Programs							
6351300113	Riverbank Greenway Programs	2013	381,000	341,500	321,823	19,677	94.24
6351300114	Riverbank Greenway Programs	2014	200,000	200,000	191,683	8,317	95.84
6351300115	Riverbank Greenway Programs	2015	600,000	600,000	353,571	246,429	58.93
6351300116	Riverbank Greenway Programs	2016	443,000	443,000	3,373	439,627	0.76
Total Riverbank Greenway Programs			1,624,000	1,584,500	870,450	714,050	54.94
Cemeteries - Improvements							
6322100114	Cemeteries - Improvements	2014	350,000	350,000	349,979	21	99.99
6322100115	Cemeteries - Improvements	2015	410,000	410,000	276,027	133,973	67.32
6322100116	Cemeteries - Improvements	2016	432,000	432,000	23,857	408,143	5.52
Total Cemeteries - Improvements			1,192,000	1,192,000	649,863	542,137	54.52
Riverbank Stabilization							
6351301211	Churchill PK River Bnk Stab	2011	-	1,325,971	1,563,390	(237,419)	117.91
6351300212	Riverbank Stab/Phys Asset Prot	2012	1,000,000	1,000,000	990,913	9,087	99.09
6351300213	Riverbnk Stab/Phy Asset Protec	2013	1,000,000	1,000,000	907,083	92,917	90.71
6351300214	Riverbnk Stab/Phy Asset Protec	2014	600,000	600,000	463,541	136,459	77.26
6351300215	Riverbank Stab/Phys Asset Prot	2015	1,400,000	1,400,000	213,481	1,186,519	15.25
6351300216	Riverbank Stab/Phys Asset Prot	2016	1,064,610	1,064,610	5,789	1,058,821	0.54
Total Riverbank Stabilization			5,064,610	6,390,581	4,144,197	2,246,384	64.85
Downtown Enhancement Program							
6351400414	Centre Point Streetscaping	2014	-	1,200,000	844,268	355,732	70.36
6351400514	Elgin Streetscaping	2014	-	800,000	559,552	240,448	69.94
6351800114	Downtown Enhancement Program	2014	400,000	400,000	358,854	41,146	89.71
6351800115	Downtown Enhancement Program	2015	400,000	400,000	83,761	316,239	20.94
6351400416	Cult Distr Streetscap Phase 2	2016	-	1,200,000	-	1,200,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6351800116	Downtown Enhancement Program	2016	400,000	400,000	-	400,000	0.00
Total Downtown Enhancement Program			1,200,000	4,400,000	1,846,435	2,553,565	41.96
Building Communities II - Phase 1							
6351900210	Res Neighbourhd Beaut M	2010	-	175,000	-	175,000	0.00
6351910010	Bldg Com - Charleswood TuxedoP	2010	-	600,000	599,843	157	99.97
6351911110	Bldg Com - Mynarski Ward P	2010	-	600,000	580,014	19,986	96.67
6351912110	Bldg Com - Old Kildonan Ward P	2010	-	600,000	600,000	-	100.00
6351913110	Bldg Com - Pt Douglas Ward P	2010	-	600,000	601,347	(1,347)	100.22
6351914110	Bldg Com - Elmwood E Kild P	2010	-	600,000	599,957	43	99.99
6351916110	Bldg Com -Transcona Ward P	2010	-	600,000	600,000	-	100.00
6351920010	Bldg Com - St. Charles Ward P	2010	-	600,000	593,612	6,388	98.94
6351930010	Bldg Com - St James BrookInd P	2010	-	500,000	500,000	-	100.00
6351940010	Bldg Com - Daniel McIntyre P	2010	-	600,000	578,890	21,110	96.48
6351950010	Bldg Com-Ft Rouge/East Ft GarP	2010	-	600,000	594,715	5,285	99.12
6351960010	Bldg Com-River Hghts/Ft Garr P	2010	-	600,000	596,090	3,910	99.35
6351970010	Bldg Com - St. Boniface Ward P	2010	-	400,000	392,196	7,804	98.05
6351980010	Bldg Com - St. Norbert Ward P	2010	-	600,000	600,000	0	100.00
6351990010	Bldg Com - St. Vital Ward P	2010	-	600,000	599,741	259	99.96
Total Building Communities II - Phase 1			-	8,275,000	8,036,405	238,595	97.12
Building Communities II - Phase 2							
6351200011	BCI II-Phase 2	2011	1,500,000	-	-	-	0.00
6351200012	Building Comm Initiative II	2012	2,000,000	-	-	-	0.00
6351900013	Bldg Com - Admin	2013	185,000	325,000	281,213	43,787	86.53
6351910013	Bldg Com-Charleswood-TuxedoPM	2013	200,000	400,000	373,581	26,419	93.40
6351911113	Bldg Com-Mynarski Ward PM	2013	400,000	400,000	389,758	10,242	97.44
6351912113	Bldg Com-Old Kildonan Ward PM	2013	1,000,000	1,026,000	177,417	848,583	17.29
6351913113	Bldg Com-Point Douglas Ward PM	2013	400,000	400,000	287,489	112,511	71.87
6351914113	Bldg Com-Elmwood/E Kildonan PM	2013	650,000	1,000,000	397,893	602,107	39.79
6351915113	Bldg Com-N Kildonan Ward PM	2013	400,000	400,000	97,496	302,504	24.37
6351916113	Bldg Com-Transcona Ward PM	2013	400,000	400,000	374,961	25,039	93.74
6351920013	Bldg Com-St. Charles Ward PM	2013	400,000	400,000	186,971	213,029	46.74
6351930013	Bldg Com-St. James-BrookInd PM	2013	1,200,000	1,200,000	991,245	208,755	82.60
6351940013	Bldg Com-Daniel McIntyre WrdPM	2013	150,000	400,000	359,649	40,351	89.91
6351950013	Bldg Com-Ft Rouge/Est Ft GarPM	2013	100,000	1,200,000	1,200,000	-	100.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6351960013	Bldg Com-River Hts-Ft Garry PM	2013	400,000	400,000	386,994	13,006	96.75
6351970013	Bldg Com-St. Boniface Ward PM	2013	300,000	400,000	200,000	200,000	50.00
6351980013	Bldg Com-St. Norbert Ward PM	2013	-	1,000,000	995,261	4,739	99.53
6351990013	Bldg Com-St. Vital Ward PM	2013	315,000	792,000	636,525	155,475	80.37
6351200016	Building Comm Initiative III	2016	500,000	500,000	-	500,000	0.00
Total Building Communities II - Phase 2			10,500,000	10,643,000	7,336,457	3,306,543	68.93
Other							
6351241512	Community/Neighbourhd Main St	2012	489,000	427,120	382,271	44,849	89.50
6351241513	Community/Neighbourhd Main St	2013	400,000	595,000	402,959	192,041	67.72
6351600113	Mayfair Rec Ctr Redevelopment	2013	-	601,786	601,786	0	100.00
6351800313	Royalwood Parks Enhancements	2013	-	450,000	436,425	13,575	96.98
6351241514	BIZ Zones Image Rtes Main Sts	2014	400,000	500,000	163,217	336,783	32.64
6351800014	Island Lakes Spray Pad	2014	-	485,548	483,336	2,212	99.54
6351800414	Tache Promenade	2014	200,000	200,000	100,000	100,000	50.00
6351801014	Waverley Heights Spray Pad	2014	-	474,772	474,330	442	99.91
6351802014	Sun Valley Comm Spray Pad	2014	-	539,680	538,430	1,250	99.77
6351803014	Royalwood Plygrd Dev Spray Pad	2014	-	100,000	99,049	951	99.05
6351241515	BIZ Zones Image Rtes Main Sts	2015	400,000	400,000	66,263	333,737	16.57
6351801015	Chornick Park Improve. Phase 2	2015	520,000	520,000	-	520,000	0.00
6351802015	Park City West Community Centr	2015	-	1,200,000	548,554	651,446	45.71
6351241516	BIZ Zones Image Rtes Main Sts	2016	400,000	400,000	-	400,000	0.00
6351600116	Mayfair Rec Ctr Redevelopment	2016	198,214	198,214	35,166	163,048	17.74
Total Other			3,007,214	7,092,120	4,331,785	2,760,335	61.08
Developer Pay Back							
6351000214	Developer Payback	2014	380,000	380,000	-	380,000	0.00
6351000216	Developer Payback	2016	275,000	275,000	-	275,000	0.00
Total Developer Pay Back			655,000	655,000	-	655,000	0.00
Public Art Strategy							
6351400715	Public Art Strategy	2015	500,000	499,800	499,800	-	100.00
6351400716	Public Art Strategy	2016	500,000	500,000	499,800	200	99.96
Total Public Art Strategy			1,000,000	999,800	999,600	200	99.98
Total Planning, Property and Development			24,792,824	41,782,001	28,400,031	13,381,970	67.97



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Water & Waste - Land Drainage and Flood Control							
Floodplain Mgmt							
2070000412	Floodplain Mgmt	2012	300,000	300,000	200,039	99,961	66.68
2070000413	Floodplain Mgmt	2013	100,000	100,000	-	100,000	0.00
2070001213	Flood Manual Upgrades	2013	800,000	800,000	800,000	-	100.00
2070000414	Floodplain Mgmt	2014	100,000	100,000	-	100,000	0.00
2070001214	Flood Manual Upgrades	2014	948,000	948,000	346,620	601,380	36.56
2070001215	Flood Manual Upgrades	2015	300,000	300,000	-	300,000	0.00
2070001216	Flood Manual Upgrades	2016	325,000	325,000	-	325,000	0.00
Total Floodplain Mgmt			2,873,000	2,873,000	1,346,659	1,526,341	46.87
Primary Dike Upgrading							
2070001412	Primary Dike Upgrading	2012	2,190,000	1,190,000	874,713	315,287	73.51
Total Primary Dike Upgrading			2,190,000	1,190,000	874,713	315,287	73.51
Combined Sewer Flood Relief							
2071000113	Combined Sewer Flood Relief	2013	11,000,000	11,000,000	11,000,000	-	100.00
Total Combined Sewer Flood Relief			11,000,000	11,000,000	11,000,000	0	100.00
Storm Water Retention Basin Rehabilitation							
2075000113	Stormwater Retention Basin	2013	150,000	150,000	132,124	17,876	88.08
2075000114	Stormwater Retention Basin	2014	50,000	50,000	-	50,000	0.00
Total Storm Water Retention Basin Rehabilitation			200,000	200,000	132,124	67,876	66.06
Pumping Station Upgrade							
2076500114	Flood Pumping Station Rehab	2014	850,000	850,000	414,384	435,616	48.75
2076500115	Flood Pumping Station Rehab	2015	1,500,000	1,500,000	22,957	1,477,043	1.53
2076500116	Flood Pumping Station Rehab	2016	1,000,000	1,000,000	-	1,000,000	0.00
Total Pumping Station Upgrade			3,350,000	3,350,000	437,341	2,912,659	13.05
Development Agreement Paybacks							
2077000112	Development Agreement Paybacks	2012	1,000,000	1,000,000	1,000,000	-	100.00
2077000114	Development Agreement Paybacks	2014	500,000	500,000	500,000	-	100.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2077000115	Development Agreement Paybacks	2015	500,000	500,000	113,950	386,050	22.79
2077000116	Development Agreement Paybacks	2016	500,000	500,000	-	500,000	0.00
Total Development Agreement Paybacks			2,500,000	2,500,000	1,613,950	886,050	64.56
Outfall Rehabilitation							
2078000113	Outfall Rehabilitation	2013	1,300,000	1,300,000	1,065,036	234,964	81.93
2078000114	Outfall Rehabilitation	2014	900,000	900,000	1,831	898,169	0.20
2078000115	Outfall Rehabilitation	2015	1,200,000	1,200,000	-	1,200,000	0.00
2078000116	Outfall Rehabilitation	2016	500,000	500,000	-	500,000	0.00
Total Outfall Rehabilitation			3,900,000	3,900,000	1,066,868	2,833,132	27.36
Seine River Waterway Acquisition							
2080000114	Seine River Waterway Acquis	2014	150,000	150,000	-	150,000	0.00
2080000115	Seine River Waterway Acquis	2015	150,000	150,000	-	150,000	0.00
Total Seine River Waterway Acquisition			300,000	300,000	-	300,000	0.00
Outfall Gates Structures							
2078500214	Outfall Gate Structures	2014	700,000	700,000	700,000	-	100.00
2078500215	Outfall Gate Structures	2015	1,300,000	1,300,000	787,979	512,021	60.61
2078500216	Outfall Gate Structures	2016	2,600,000	2,600,000	-	2,600,000	0.00
Total Outfall Gates Structures			4,600,000	4,600,000	1,487,979	3,112,021	32.35
Land Drainage SCADA System							
2070002414	Land Drainage SCADA System	2014	100,000	62,267	11,969	50,298	19.22
Total Land Drainage SCADA System			100,000	62,267	11,969	50,298	19.22
Various							
2070001514	LD Utility Study	2014	500,000	500,000	-	500,000	0.00
2070002515	Revelston Deep Pond Landscapin	2015	370,000	460,000	303,395	156,605	65.96
2070002615	Oversized LD Pipe Almey Ave	2015	275,000	275,000	-	275,000	0.00
Total Various			1,145,000	1,235,000	303,395	931,605	24.57
Total Water & Waste - Land Drainage and Flood Control			32,158,000	31,210,267	18,274,998	12,935,269	58.55



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Winnipeg Police Service/Fire Paramedic Service							
Public Safety Radio System							
2101000015	Replacement Radio System	2015	2,000,000	2,000,000	1,059,801	940,199	52.99
2202300015	Trunk Radio System	2015	2,000,000	2,000,000	1,060,954	939,046	53.05
2101000016	Replacement Radio System	2016	3,728,000	3,728,000	177,169	3,550,831	4.75
2202300016	Trunk Radio System	2016	6,580,000	6,580,000	177,169	6,402,831	2.69
2202310016	Radio Upgrade - Districts 3&4	2016	490,000	490,000	-	490,000	0.00
Total Public Safety Radio System			14,798,000	14,798,000	2,475,093	12,322,907	16.73
Total Winnipeg Police Service/Fire Paramedic Service			14,798,000	14,798,000	2,475,093	12,322,907	16.73
Winnipeg Police Service							
Police Headquarters							
6331001911	Wpg Police HQ Redevelopment M	2011	106,360,000	178,200,579	177,099,989	1,100,590	99.38
2204400015	Police HQ Bldg Sys Safeguards	2015	1,700,000	1,700,000	1,476,584	223,416	86.86
2204400016	Police HQ Bldg Sys Safeguards	2016	290,000	290,000	-	290,000	0.00
6322003016	North District Police Station	2016	3,129,577	3,129,577	-	3,129,577	0.00
Total Police Headquarters			111,479,577	183,320,156	178,576,573	4,743,583	97.41
Computer Upgrades							
2201000013	Tech Crimes and TSU Storage Sy	2013	500,000	500,000	-	500,000	0.00
2201100013	Police Div System Upgrades P	2013	1,273,000	1,045,000	1,031,240	13,760	98.68
2201400013	Comm New Phone System	2013	1,490,000	490,000	665	489,335	0.14
2201900013	Next Gen 911	2013	1,900,000	1,900,000	1,880,933	19,067	99.00
2202101014	Police Comm Centre Main/Alt	2014	1,217,000	1,017,000	381,028	635,972	37.47
2202102014	Police Computer Upgrades	2014	1,083,000	621,000	274,151	346,849	44.15
2202103014	Police ITSD Requirements	2014	993,000	993,000	437,202	555,798	44.03
2202104014	Police System Upgrade Other	2014	450,000	450,000	128,460	321,540	28.55
2202200014	Security and Card Access	2014	400,000	400,000	289,206	110,794	72.30
2202100015	Police Div Systems Upgrade	2015	2,986,000	1,686,000	28,553	1,657,447	1.69
2202100016	Police Div Systems Upgrade	2016	100,000	100,000	-	100,000	0.00
2202600016	Mobile and Transient Users	2016	250,000	250,000	-	250,000	0.00
2202700016	Major Case Mgmt System Expansn	2016	1,158,000	1,158,000	-	1,158,000	0.00
2204500016	Electronic Ticketing	2016	200,000	200,000	-	200,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Computer Upgrades			14,000,000	10,810,000	4,451,437	6,358,563	41.18
Auto Fingerprint Identification System							
2203300014	Auto Fingerprint Ident Sys	2014	321,000	321,000	320,348	652	99.80
2204500015	Electronic Ticketing	2015	500,000	500,000	-	500,000	0.00
Total Auto Fingerprint Identification System			821,000	821,000	320,348	500,652	39.02
Total Winnipeg Police Service			126,300,577	194,951,156	183,348,357	11,602,798	94.05
Local Improvements							
Local Improvements - Ongoing Program							
1450450409	Weather Protect WW 333 St. Mar	2009	196,848	196,848	17,106	179,742	8.69
1450450509	Weather Protect WW 330 St. Mar	2009	212,606	212,606	30,523	182,083	14.36
1450450609	Weather Protect WW 350 St. Mar	2009	134,175	134,175	11,891	122,284	8.86
1420210113	Blenheim Ave-Conc Ln Pavement	2013	400,000	400,000	333,839	66,161	83.46
1420000114	2014 Local Improvements	2014	111,500	111,500	123	111,377	0.11
1420200114	Pointe Hebert - BLVD 25 ft Mes	2014	312,600	312,600	178,183	134,417	57.00
1420200214	Pointe Hebert -BLVD-25ft St.Jo	2014	75,000	75,000	38,935	36,065	51.91
1420211514	ConistonSt-Asph Conc Ln Pav 16	2014	97,500	97,500	91,665	5,835	94.02
1420211814	St Marys NS-Asph Con Ln Pav 16	2014	28,500	28,500	28,500	-	100.00
1420211914	St Marys EW-Asph Con Ln Pav 16	2014	28,500	28,500	22,990	5,510	80.67
1420220114	Pointe Hebert - Conc Sidewalk	2014	8,000	8,000	5,347	2,653	66.84
1420220214	Pointe Hebert - Conc Sidewalk	2014	20,000	20,000	10,652	9,348	53.26
1420220314	Pointe Hebert - Conc Sidewalk	2014	13,000	13,000	5,630	7,370	43.31
1420230114	Perfanick Dr-BLVD-17.5ft North	2014	35,500	35,500	-	35,500	0.00
1420230214	Perfanick Dr-BLVD-17.5ft South	2014	40,000	40,000	-	40,000	0.00
1420230314	Perfanick Dr-BLVD-20.5ft North	2014	12,000	12,000	-	12,000	0.00
1420230414	Perfanick Dr-BLVD-20.5ft South	2014	18,000	18,000	-	18,000	0.00
1420230514	Point Hebert-GrassBLVD-20.5ft	2014	35,000	35,000	19,601	15,399	56.00
1420230614	Point Hebert-GrassBLVD-20.5ft	2014	10,000	10,000	-	10,000	0.00
1420230714	Point Hebert-BLVD-Trees Messag	2014	12,000	12,000	-	12,000	0.00
1420230814	Point Hebert-BLVD-Trees St. Jo	2014	3,700	3,700	-	3,700	0.00
1420270114	Point Hebert-Orn St Lighting	2014	23,000	23,000	17,677	5,323	76.86
1420000115	2015 Local Improvements	2015	1,896,000	1,896,000	45,703	1,850,297	2.41



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1420210215	ImperialAve-Asph Conc Ln Pav 1	2015	169,000	169,000	131,550	37,450	77.84
1420210315	ThorndaleAve-Asph Conc Ln Pav	2015	92,500	92,500	70,152	22,348	75.84
1420210415	Loraine - Asph Con LN Pav 14x5	2015	99,000	99,000	49,121	49,879	49.62
1420210515	Edgewood St Asph Con Ln Pav	2015	83,000	83,000	76,981	6,019	92.75
1420210715	ClonardAve-Asph Conc Ln Pav 14	2015	139,500	139,500	114,143	25,357	81.82
1420210815	Pinedale-Asph Conc Ln Pav 16x5	2015	82,500	82,500	81,774	726	99.12
1420210915	BlvdVilleneuve-Asph Conc Ln Pa	2015	51,500	51,500	40,581	10,919	78.80
1420211015	RueAubert-Asph Conc Ln Pav 14x	2015	117,000	117,000	80,307	36,693	68.64
1420211115	RosemountAve-Asph Conc Ln Pav	2015	64,500	64,500	3,663	60,837	5.68
1420211215	FernwoodAve-Asph Conc Ln Pav 1	2015	115,000	115,000	107,106	7,894	93.14
1420211315	LeightonAve-Asph Conc Ln Pav 1	2015	123,500	123,500	93,043	30,457	75.34
1420211515	StMarysRd-Asph Conc Ln Pav 14x	2015	165,000	165,000	7,243	157,757	4.39
1420211615	HelmsdaleAve-Asph Conc Ln Pav	2015	155,500	155,500	106,585	48,915	68.54
1420211715	BristolAve-Asph Conc Ln Pav 16	2015	75,000	75,000	63,030	11,970	84.04
1420212115	Coniston-Asph Conc Ln Pav 16x5	2015	111,500	111,500	3,503	107,997	3.14
1420212415	PortlandAve-Asph Conc Ln Pav 1	2015	97,500	97,500	92,165	5,335	94.53
1420212515	OaklandAve-Asph Conc Ln Pav 14	2015	122,500	122,500	6,729	115,771	5.49
1420212815	BartonAve-Asph Conc Ln Pav 16x	2015	66,000	66,000	65,008	992	98.50
1420212915	RueLaVerendrye-Asph Conc Ln Pa	2015	94,000	94,000	29,865	64,135	31.77
1420213015	HarrowbyAve-Asph Conc Ln Pav 1	2015	130,000	130,000	106,179	23,821	81.68
1420213215	PoplarwoodAve/St.Marys-Asph Co	2015	165,000	165,000	-	165,000	0.00
1420213315	PoplarwoodAve/St.David-Asph Co	2015	105,000	105,000	51,800	53,200	49.33
1420213415	LennoxAve-Asph Conc Ln Pav 16x	2015	65,000	65,000	-	65,000	0.00
1420213615	FifthAve-Asph Conc Ln Pav 14x5	2015	79,000	79,000	74,705	4,295	94.56
1420213715	StanmillisAve-Asph Conc Ln Pav	2015	170,000	170,000	-	170,000	0.00
1420213915	KitsonSt-Asph Conc Ln Pav 16x5	2015	102,500	102,500	-	102,500	0.00
1420214015	WinghamAve-AsphConcLn Pav14x5	2015	77,500	77,500	-	77,500	0.00
1420000116	2016 Local Improvements	2016	3,000,000	3,000,000	-	3,000,000	0.00
Total Local Improvements - Ongoing			9,641,429	9,641,429	2,313,597	7,327,832	24.00
Total Local Improvements			9,641,429	9,641,429	2,313,597	7,327,832	24.00
City Clerks							
Election Systems							
0400000514	Elections Systems	2014	200,000	200,000	182,300	17,700	91.15



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Election Systems			200,000	200,000	182,300	17,700	91.15
City Archives							
0400000112	City Archives	2012	500,000	500,000	473,422	26,578	94.68
0400000113	City Archives	2013	500,000	500,000	-	500,000	0.00
0400000114	City Archives	2014	1,500,000	1,500,000	-	1,500,000	0.00
Total City Archives			2,500,000	2,500,000	473,422	2,026,578	18.94
Other							
0400001614	2017 Canada Summer Games M	2014	2,250,000	2,250,000	175,079	2,074,921	7.78
0400001715	Innovation Capital Fund	2015	1,000,000	-	-	-	0.00
0400011715	ICF-Case Management Software	2015	-	30,000	-	30,000	0.00
0400021715	ICF-Open source software	2015	-	100,000	-	100,000	0.00
0400031715	ICF-Changefinder software	2015	-	60,000	14,519	45,481	24.20
0400041715	ICF-CFRS Dashboard	2015	-	350,000	75,319	274,681	21.52
0400061715	ICF-Automatic Vehicle Location	2015	-	371,000	119,233	251,767	32.14
0400071715	ICF-Webbased process and doc's	2015	-	35,000	4,463	30,537	12.75
0400001716	Innovation Capital Fund	2016	1,000,000	1,000,000	-	1,000,000	0.00
Total Other			4,250,000	4,196,000	388,613	3,807,387	9.26
Total City Clerks			6,950,000	6,896,000	1,044,334	5,851,666	15.14
Corporate Support Services							
Asset Management Program							
3462200015	Teraspan Fibre Ring Renewal	2015	635,000	435,000	326,698	108,302	75.10
Total Asset Management Program			635,000	435,000	326,698	108,302	75.10
Communications Network Infrastructure							
3401200314	CNI TeraSpan Remed/Mitigation	2014	50,000	50,000	49,738	262	99.48
3454000014	Infra Service Enhancements	2014	100,000	100,000	99,143	857	99.14
3401200315	CNI TeraSpan Remed/Mitigation	2015	50,000	50,000	6,198	43,802	12.40
3401202015	Network System Evergreens	2015	140,000	140,000	39,562	100,438	28.26
3459100015	Candidate Gateway	2015	203,000	203,000	154,602	48,398	76.16
3401200016	Communications Network Infr RP	2016	225,000	225,000	48,338	176,662	21.48
3401203016	Communication Tower Relocation	2016	850,000	850,000	522,007	327,993	61.41



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
3401204016	Teraspan Fibre Ring Renewal	2016	119,000	119,000	-	119,000	0.00
3458100016	Aerial Imagery Renewal Program	2016	150,000	150,000	74,496	75,504	49.66
3458200016	Software Renewal Program	2016	157,000	157,000	146,379	10,621	93.24
3458300016	Infrastructure Service Enhance	2016	150,000	150,000	-	150,000	0.00
3458400016	Print Asset Renewal	2016	167,000	167,000	11,016	155,984	6.60
Total Communications Network Infrastructure			2,361,000	2,361,000	1,151,479	1,209,521	48.77
Network Computing Initiatives							
3402500015	Enterprise Computing Initiativ	2015	92,000	92,000	27,176	64,824	29.54
3402500215	510 Main Uninterruptible Power	2015	150,000	150,000	148,739	1,261	99.16
3402500315	Server Evergreen	2015	162,000	162,000	153,916	8,084	95.01
3402500016	Enterprise Computing Initia RP	2016	1,896,000	1,896,000	118,231	1,777,770	6.24
Total Network Computing Initiatives			2,300,000	2,300,000	448,062	1,851,939	19.48
E-Government							
3453000014	E-Government	2014	50,000	50,000	50,000	-	100.00
Total E-Government			50,000	50,000	50,000	0	100.00
Data Warehouse / Business Integration							
3470000014	Document Management	2014	300,000	300,000	299,788	212	99.93
3470000015	Enterprise Content Management	2015	275,000	275,000	32,222	242,778	11.72
Total Data Warehouse / Business Integration			575,000	575,000	332,011	242,989	57.74
Peoplesoft Upgrade							
3455000014	PeopleSoft Upgrade	2014	395,000	395,000	394,832	168	99.96
3455000015	PeopleSoft Upgrade	2015	200,000	200,000	100,266	99,734	50.13
3455000016	PeopleSoft Upgrade	2016	1,088,000	1,088,000	281,034	806,966	25.83
3455001016	Candidate Gateway	2016	621,000	621,000	84,361	536,639	13.58
Total Peoplesoft Upgrade			2,304,000	2,304,000	860,493	1,443,507	37.35
Contact Centre - 311							
3457000014	311 Renewal	2014	346,000	246,000	233,561	12,439	94.94
3457000015	311 Renewal	2015	100,000	100,000	78,237	21,763	78.24
3457000115	ININ Upgrade	2015	150,000	150,000	27,407	122,594	18.27



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
3457000016	311 Renewal	2016	100,000	100,000	-	100,000	0.00
	Total Contact Centre - 311		696,000	596,000	339,204	256,796	56.91
	Total Corporate Support Services		8,921,000	8,621,000	3,507,946	5,113,054	40.69

Fire Paramedic Service

Various

2111000013	Facilities Repl/Relocate Progr	2013	1,000,000	1,000,000	100,971	899,029	10.10
2105000014	Next Generation 911	2015	585,400	585,400	174,044	411,356	29.73
2105000015	911 Call Centre Resillience	2015	735,000	255,000	230,815	24,185	90.52
2106000015	Computer Aided Dispatch (CAD)	2015	200,000	224,176	128,740	95,436	57.43
2107000015	Station Capital Maintenance	2015	881,000	340,000	169,677	170,323	49.90
2111000015	Facilities Repl/Relocate Progr	2015	891,600	891,600	826,864	64,736	92.74
2104011016	Hazardous Materials	2016	445,000	445,000	-	445,000	0.00
2104012016	Stair Chairs	2016	115,000	115,000	-	115,000	0.00
2104013016	Zoll Monitor Defibrillators	2016	700,000	700,000	358,116	341,884	51.16
2108010016	Decontamination Unit	2016	116,000	116,000	-	116,000	0.00
2111010016	Standards of Coverage	2016	250,000	250,000	-	250,000	0.00
2111020016	Consolidation of Stations	2016	440,000	440,000	-	440,000	0.00
	Total Various		6,359,000	5,362,176	1,989,226	3,372,950	37.10
	Total Fire Paramedic Service		6,359,000	5,362,176	1,989,226	3,372,950	37.10

Corporate Projects

Other

1200001412	City-Wide Asset Management Ini	2012	100,000	100,000	93,454	6,546	93.45
1200001514	PS Accounts Receivable Billing	2014	250,000	250,000	57,600	192,400	23.04
1200001615	City-Wide PM IT Solution Study	2015	300,000	300,000	239,557	60,443	79.85
1200001516	PS Accounts Receivable Billing	2016	550,000	550,000	-	550,000	0.00
	Total Other		1,200,000	1,200,000	390,611	809,389	32.55
	Total Corporate Projects		1,200,000	1,200,000	390,611	809,389	32.55



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Assessment and Taxation							
Assessment Automation							
1400000115	Assessment Automation	2015	750,000	750,000	127,890	622,110	17.05
Total Assessment Automation			750,000	750,000	127,890	622,110	17.05
Total Assessment and Taxation			750,000	750,000	127,890	622,110	17.05
Total Tax Supported (including Transit)			1,373,600,176	1,579,172,048	907,508,667	671,663,380	57.47
Utilities							
Sewage Disposal Utility							
Water Pollution Control Centre Reliability Upgrades							
2030000512	WPCC Reliability Upgrades	2012	2,000,000	2,000,000	184,798	1,815,202	9.24
2030000513	WPCC Reliability Upgrades	2013	5,000,000	5,000,000	-	5,000,000	0.00
2030000514	WPCC Asset Refurbish/Replace	2014	5,000,000	5,000,000	-	5,000,000	0.00
2030000515	WPCC Asset Refurbish/Replace	2015	5,000,000	5,000,000	-	5,000,000	0.00
2030000516	Asset Refurbish/Replace	2016	2,000,000	2,000,000	-	2,000,000	0.00
Total Water Pollution Control Centre Reliability Upgrades			19,000,000	19,000,000	184,798	18,815,202	0.97
Wastewater Utility Asset Management Strategy							
2040000913	Utility Assset Management	2013	1,000,000	650,000	376,942	273,058	57.99
2040000914	Utility Assset Management	2014	500,000	500,000	-	500,000	0.00
Total Wastewater Utility Asset Management Strategy			1,500,000	1,150,000	376,942	773,058	32.78
Re-Roofing at Water Pollution Control Centres							
2030001015	WPCC - Re-Roofing	2015	475,000	475,000	429,129	45,871	90.34
Total Re-Roofing at Water Pollution Control Centres			475,000	475,000	429,129	45,871	90.34
Env Services Lab Fac Upgrades							
2040000814	Laboratory Info Mgmt Upgrade	2014	500,000	500,000	111,490	388,510	22.30
2040000815	Laboratory Info Mgmt Upgrade	2015	500,000	500,000	32,641	467,359	6.53
Total Env Services Lab Fac Upgrades			1,000,000	1,000,000	144,132	855,868	14.41



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
NEWPCC							
2031001006	NEWPCC Raw Sewage Pump Repl	2006	2,000,000	2,000,000	553,493	1,446,507	27.67
2031001010	NEWPCC Raw Sewage Pump Repl	2010	2,550,000	897,000	-	897,000	0.00
2031002011	NEWPCC - Holding Tanks Coating	2011	2,550,000	2,550,000	2,292,237	257,763	89.89
2031002511	NEWPCC-Digester Rehab	2011	5,000,000	5,000,000	4,112,604	887,396	82.25
2031000313	NEWPCC Secondary Clarifier Ref	2013	1,200,000	1,200,000	953,582	246,418	79.47
2031002613	NEWPCC HVAC Replacement	2013	100,000	100,000	18,987	81,013	18.99
2031002614	NEWPCC HVAC Replacement	2014	400,000	400,000	-	400,000	0.00
Total NEWPCC			13,800,000	12,147,000	7,930,904	4,216,096	65.29
WEWPCC							
20330002EL	WEWPCC- BNR & Disinfect	EL	39,757,306	27,401,306	27,301,194	100,112	99.63
2033000810	WEWPCC Raw Sewage Pump	2010	3,000,000	1,694,777	1,676,189	18,588	98.90
203310010B	WEWPCC - Settling Improvemnt P	2015	450,000	1,700,000	298,326	1,401,674	17.55
Total WEWPCC			43,207,306	30,796,083	29,275,710	1,520,373	95.06
Other Treatment							
2034000911	Hauled Liq Waste Acceptnce Fac	2011	2,800,000	2,800,000	153,250	2,646,750	5.47
2034000913	Hauled Liq Waste Acceptnce Fac	2013	3,925,000	3,925,000	93	3,924,907	0.00
2030003015	Comminutor Chamber Rehab	2015	1,750,000	1,750,000	1,624,077	125,923	92.80
2030003115	360 McPhillips Equip Storage	2015	135,000	135,000	91,679	43,321	67.91
2030003016	Comminutor Chamber Rehab	2016	1,000,000	1,000,000	-	1,000,000	0.00
2030003216	Coll Power Reliability Study	2016	120,000	120,000	-	120,000	0.00
2030003316	Corp & Dept Asset Mgmt Plan	2016	200,000	200,000	-	200,000	0.00
2040001316	WWD Business Intelligence	2016	150,000	150,000	-	150,000	0.00
2040001416	HR Document Mgmt System	2016	300,000	300,000	-	300,000	0.00
2040001616	OWAM Fine Grain Access	2016	795,000	795,000	156,609	638,391	19.70
2040001716	WIMS Dashboard	2016	1,400,000	1,400,000	-	1,400,000	0.00
Total Other Treatment			12,575,000	12,575,000	2,025,708	10,549,292	16.11
Lift Station							
2035000114	Lift Station Upgrading	2014	1,600,000	1,600,000	1,600,000	-	100.00
2035000115	Lift Station Upgrading	2015	2,000,000	2,000,000	1,099,715	900,285	54.99
2035000116	Lift Station Upgrading	2016	2,450,000	2,450,000	-	2,450,000	0.00
2035000616	D'Arcy Lift Stn Laod Shedding	2016	400,000	400,000	-	400,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Lift Station			6,450,000	6,450,000	2,699,715	3,750,285	41.86
Interceptors							
2037001211	Inkster Blvd Interceptor	2011	-	12,130,000	7,449,464	4,680,536	61.41
2040001114	Wastewater Hauling/Grease Trap	2014	500,000	500,000	-	500,000	0.00
2037000515	Warde Inceptor Extention	2015	3,500,000	3,500,000	2,431,799	1,068,201	69.48
2037001515	NE Interceptor River Crossing	2015	1,500,000	1,500,000	67,389	1,432,611	4.49
2037001516	NE Interceptor River Crossing	2016	11,000,000	11,000,000	-	11,000,000	0.00
Total Interceptors			16,500,000	28,630,000	9,948,651	18,681,349	34.75
Wastewater Sewer Renewals							
2039100114	2014 Sewer Renewals	P 2014	15,300,000	15,300,000	15,181,480	118,520	99.23
2039100115	2015 Sewer Renewals	P 2015	16,100,000	16,100,000	6,333,541	9,766,459	39.34
2039100116	2016 Sewer Renewals	P 2016	16,900,000	16,900,000	724,572	16,175,428	4.29
Total Wastewater Sewer Renewals			48,300,000	48,300,000	22,239,593	26,060,407	46.04
Computerized Work Mgmt System							
2040001014	IT Continuity Plan	2014	150,000	150,000	-	150,000	0.00
Total Computerized Work Mgmt System			150,000	150,000	-	150,000	0.00
LBIS - Customer Service Conversion & Upgrade							
2040000314	W&W Dept GIS Enhancement Progr	2014	115,000	115,000	-	115,000	0.00
2040001516	GIS & PW Manager Upgrade	2016	310,000	310,000	2,582	307,418	0.83
Total LBIS - Customer Service Conversion & Upgrade			425,000	425,000	2,582	422,418	0.61
Customer Information and Billing System							
2040000211	CISS Interfaces, Pymt Process	2011	1,680,000	1,300,000	1,016,869	283,131	78.22
2040000214	Correspondence & Bill Upgrd	2014	165,000	165,000	-	165,000	0.00
2040001216	Customer Billing Upgrade	2016	380,000	380,000	4,902	375,098	1.29
Total Customer Information and Billing System			2,225,000	1,845,000	1,021,772	823,228	55.38
Inflow / Infiltration / Cross-Connection Study and Mitigation							
2041000114	Inflow/Infiltrat/CrossCon Study	2014	500,000	36,434	-	36,434	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Inflow / Infiltration / Cross-Connection Study and Mitigation			500,000	36,434	-	36,434	0.00
Combined Sewer Overflow (CSO) Management Strategy & Miscellaneous Mitigation							
2038000114	CSO Man Strat /Basement Flood	2014	24,349,000	23,596,012	8,520,682	15,075,330	36.11
2038000115	CSO Man Strat /Basement Flood	2015	17,881,000	17,881,000	2,821,201	15,059,799	15.78
2038000116	CSO Man Strat /Basement Flood	2016	12,699,000	12,699,000	2,968	12,696,032	0.02
Total Combined Sewer Overflow (CSO) Management Strategy & Miscellaneous Mitigation			54,929,000	54,176,012	11,344,851	42,831,161	20.94
Arc Flash Hazard Analysis / Remediation							
2030001814	Arc Flash Hazard Analysis/Remd	2014	250,000	250,000	-	250,000	0.00
2030001815	Arc Flash Hazard Analysis/Remd	2015	1,110,000	1,110,000	-	1,110,000	0.00
Total Arc Flash Hazard Analysis / Remediation			1,360,000	1,360,000	-	1,360,000	0.00
River Crossings Monitoring and Rehabilitation							
2037500010	River Crossings Monitoring P	2010	1,300,000	1,300,000	852,266	447,734	65.56
2037500011	River Crossings Monitoring P	2011	1,300,000	1,300,000	5,471	1,294,529	0.42
2037500012	River Crossings Monitoring P	2012	1,300,000	1,300,000	-	1,300,000	0.00
Total River Crossings Monitoring and Rehabilitation			3,900,000	3,900,000	857,737	3,042,263	21.99
WW System Security Upgrades							
2030001513	WW System Security Upgrades	2013	500,000	500,000	499,999	1	100.00
2030001514	WW System Security Upgrades	2014	200,000	200,000	144,069	55,931	72.03
Total WW System Security Upgrades			700,000	700,000	644,069	55,931	92.01
Distributed Control System							
2040000611	DCS Upgrades @ WPCC	2011	3,000,000	3,000,000	736,941	2,263,059	24.56
2040000612	DCS Upgrades @ WPCC	2012	1,000,000	1,000,000	-	1,000,000	0.00
2040000613	DCS Upgrades @ WPCC	2013	1,000,000	1,000,000	-	1,000,000	0.00
2040000615	DCS Upgrades @ WPCC	2015	3,000,000	3,000,000	1,898	2,998,102	0.06
Total Distributed Control System			8,000,000	8,000,000	738,840	7,261,161	9.24



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Telephony Comm System Upgrade							
2030001712	WPCC - Flood Mitigation	2012	150,000	150,000	-	150,000	0.00
2030002412	WW Coll Systm Bldgs Re-Roofing	2012	300,000	300,000	180,543	119,457	60.18
2030001713	WPCC - Flood Mitigation	2013	200,000	200,000	-	200,000	0.00
2030002313	WW Collect System Reliability	2013	400,000	400,000	252,229	147,771	63.06
Total Telephony Comm System Upgrade			1,050,000	1,050,000	432,772	617,228	41.22
Wastewater Sewage Treatment Program							
2031000903	NEWPCC Surgewell Con. Asmnt	2003	4,900,000	3,100,000	2,528,563	571,437	81.57
2031000411	Biosolids Alternative Disposal	2011	3,000,000	3,000,000	3,000,000	-	100.00
203110004B	Biosolids Budget P	2012	65,203,286	11,963,286	5,984,315	5,978,970	50.02
203110013B	NEWPCC Nutrient Removal P	2012	794,091,171	794,091,171	3,788,596	790,302,575	0.48
203110025B	NEWPCC Digester Rehab P	2012	1,000,000	1,000,000	134,266	865,734	13.43
203210002B	SEWPCC Nutrient Removal P	2012	324,682,248	324,682,248	56,144,858	268,537,390	17.29
Total Wastewater Sewage Treatment Program			1,192,876,705	1,137,836,705	71,580,598	1,066,256,106	6.29
Total Sewage Disposal Utility			1,428,923,010	1,370,002,233	161,878,501	1,208,123,732	11.82
Waterworks Utility							
River Crossing Investigations							
2003000915	Br 1 Aqueduct-Riverbank Stab E	2015	950,000	950,000	-	950,000	0.00
Total River Crossing Investigations			950,000	950,000	-	950,000	0.00
Asset Management Strategy							
2010000913	Utility Asset Mgmt System	2013	1,000,000	650,000	379,109	270,891	58.32
2010000914	Utility Asset Mgmt System	2014	500,000	500,000	-	500,000	0.00
Total Asset Management Strategy			1,500,000	1,150,000	379,109	770,891	32.97
Shoal Lake Aqueduct Maintenance							
2003000513	Aqueduct Con Assmt	2013	1,500,000	1,500,000	-	1,500,000	0.00
2003000515	Aqueduct Con Assmt	2015	500,000	500,000	-	500,000	0.00
2003000615	Aqueduct Asset Preservation	2015	1,900,000	1,803,059	104,002	1,699,057	5.77
2003000616	Aqueduct Asset Preservation	2016	550,000	550,000	-	550,000	0.00
2003000916	Br 1 Aqueduct-Riverbank Stab E	2016	1,450,000	1,450,000	18,887	1,431,113	1.30



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Shoal Lake Aqueduct Maintenance			5,900,000	5,803,059	122,889	5,680,170	2.12
Feeder mains							
2004000213	Midtown Feedermain	2013	1,000,000	126,000	75,847	50,153	60.20
2004000913	Waverley West Feedermain	2013	6,800,000	2,114,000	1,925,805	188,195	91.10
2004000714	Feedermain Condition Assessmnt	2014	2,000,000	2,000,000	1,008,465	991,535	50.42
2004001114	North Kildonan Feedermain	2014	3,000,000	3,000,000	2,334,981	665,019	77.83
2004000715	Feedermain Condition Assessmnt	2015	1,000,000	1,000,000	67	999,933	0.01
2004001115	North Kildonan Feedermain	2015	2,500,000	2,500,000	956,509	1,543,491	38.26
2004000716	Feedermain Condition Assessmnt	2016	1,000,000	1,000,000	-	1,000,000	0.00
Total Feeder mains			17,300,000	11,740,000	6,301,675	5,438,325	53.68
Pumping Stations							
2005000711	Hurst Pumpng Station Bldg Repr	2011	900,000	500,000	26,300	473,700	5.26
2005000613	Tache Booster Pumping Station	2013	3,000,000	500,000	-	500,000	0.00
2005000214	Water SCADA Upgrade	2014	1,100,000	432,661	35,000	397,661	8.09
2005000314	Pump Station Reliability Upgrd	2014	1,500,000	1,463,445	1,453	1,461,991	0.10
2005001214	Pump Stn/Reservoir Upgrades	2014	3,200,000	3,200,000	1,796,334	1,403,666	56.14
2005000215	Water SCADA Upgrade	2015	7,600,000	7,600,000	-	7,600,000	0.00
2005000315	Pump Station Reliability Upgrd	2015	2,050,000	2,050,000	16,687	2,033,313	0.81
2005001115	Chlorine Upgrading Pumping Stn	2015	425,000	425,000	-	425,000	0.00
2005001215	Pump Stn/Reservoir Upgrades	2015	5,225,000	5,225,000	-	5,225,000	0.00
2005001415	HVAC Upgrades at Pumping Stn	2015	4,900,000	4,900,000	-	4,900,000	0.00
2005000216	Water SCADA Upgrade	2016	3,900,000	3,900,000	8,004	3,891,996	0.21
2005000316	Pump Station Reliability Upgrd	2016	825,000	825,000	-	825,000	0.00
2005000616	Tache Booster Pumping Station	2016	1,000,000	1,000,000	7,446	992,554	0.74
2005000916	Deacon PS Suction Header Valve	2016	200,000	200,000	-	200,000	0.00
2005001216	Pump Stn/Reservoir Upgrades	2016	8,700,000	8,700,000	-	8,700,000	0.00
Total Pumping Stations			44,525,000	40,921,106	1,891,224	39,029,881	4.62
LBIS - Customer Service Conversion & Upgrade							
2010000314	W&W GIS Enhancement Program	2014	115,000	115,000	-	115,000	0.00
2010000315	W&W GIS Enhancement Program	2015	100,000	100,000	-	100,000	0.00
Total LBIS - Customer Service Conversion & Upgrade			215,000	215,000	-	215,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Watermain Renewals							
2013100114	2014 Watermain Renewal Progr P	2014	16,000,000	16,000,000	16,000,000	-	100.00
2013100115	2015 Watermain Renewal Progr P	2015	17,000,000	17,000,000	14,178,041	2,821,959	83.40
2013100116	2016 Watermain Renewal Progr P	2016	19,000,000	19,000,000	4,988,973	14,011,027	26.26
Total Watermain Renewals			52,000,000	52,000,000	35,167,014	16,832,986	67.63
Water Treatment - Other							
2002500114	WTP Chemical Feed Pump Replace	2014	400,000	191,000	142,745	48,255	74.74
2002500414	Ultraviolet Light Disinfection	2014	400,000	400,000	26,519	373,481	6.63
2002500514	Deacon Site Flood Protection	2014	300,000	300,000	-	300,000	0.00
2002000115	WTP-Projects and Review	2015	700,000	700,000	185,239	514,761	26.46
2002500615	WT Research&Process Opt Facili	2015	730,000	730,000	125,864	604,136	17.24
Total Water Treatment - Other			2,530,000	2,321,000	480,366	1,840,634	20.70
Public Water Outlets							
2001001713	Public Water Outlets	2013	750,000	750,000	-	750,000	0.00
Total Public Water Outlets			750,000	750,000	-	750,000	0.00
Deacon Chemical Feed Facility							
2002500211	Deacon Chemical Feed Facility	2011	1,000,000	107,713	57,713	50,000	53.58
2002500515	Deacon Site Flood Protection	2015	1,825,000	1,825,000	-	1,825,000	0.00
2005000915	Deacon PS Suction Header Valve	2015	1,000,000	1,000,000	-	1,000,000	0.00
Total Deacon Chemical Feed Facility			3,825,000	2,932,713	57,713	2,875,000	1.97
Aqueduct Intake Con Assmt							
2012000214	Aqueduct Intake Con Assmt	2014	530,000	475,692	475,692	-	100.00
2012000215	Aqueduct Intake Con Assmt	2015	3,109,000	3,109,000	1,168,320	1,940,680	37.58
2012000216	Aqueduct Intake Con Assmt	2016	1,465,000	1,465,000	19,034	1,445,966	1.30
Total Aqueduct Intake Con Assmt			5,104,000	5,049,692	1,663,046	3,386,646	32.93
Customer Information and Billing System							
2010000211	CISS Interfaces, Pymt Processi	2011	1,680,000	1,300,000	1,013,851	286,149	77.99
2010000214	Correspondence & Bill Upgrd	2014	165,000	165,000	-	165,000	0.00
2010001216	Customer Billing Upgrade	2016	380,000	380,000	4,902	375,098	1.29
Total Customer Information and Billing System			2,225,000	1,845,000	1,018,753	826,247	55.22



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Deacon Res Box Culvert Rehab							
2011000115	Deacon Res Cell Rehabilitation	2015	875,000	814,152	43,547	770,605	5.35
Total Deacon Res Box Culvert Rehab			875,000	814,152	43,547	770,605	5.35
Water System Security Upgrades							
2001001513	Water System Security Upgrades	2013	500,000	500,000	379,492	120,508	75.90
2001001515	Water System Security Upgrades	2015	800,000	800,000	7,756	792,244	0.97
2001000716	Reg. Assmt of Water System	2016	450,000	450,000	-	450,000	0.00
Total Water System Security Upgrades			1,750,000	1,750,000	387,248	1,362,752	22.13
Wilkes Reservoir B Pit Upgrade							
2011000211	Wilkes Reservoir B Pit Upgrade	2011	600,000	400,000	108,028	291,972	27.01
Total Wilkes Reservoir B Pit Upgrade			600,000	400,000	108,028	291,972	27.01
Various							
2001002712	SLAqueduct/Falcon Rvr Bridges	2012	1,000,000	1,000,000	1,000,000	-	100.00
2001002713	SLAqueduct/Falcon Rvr Bridges	2013	1,000,000	1,000,000	781,258	218,742	78.13
2001002914	552 & 598 Plinguet Fire Protec	2014	-	300,000	-	300,000	0.00
2010000814	Lab Info Mgmt Upgrade	2014	500,000	500,000	111,490	388,510	22.30
2010001014	IT Continuity Plan	2014	150,000	150,000	-	150,000	0.00
2001002715	SLAqueduct/Falcon Rvr Bridges	2015	2,000,000	2,000,000	50,143	1,949,857	2.51
2001002815	Water Conservation Study	2015	230,000	230,000	-	230,000	0.00
2001003015	Watershed & Asset Protection	2015	1,000,000	1,000,000	211	999,789	0.02
2001003215	Online Distr Water Quality Mon	2015	350,000	350,000	-	350,000	0.00
2001003315	Frozen Services Mgmt Syst	2015	515,000	515,000	130,884	384,116	25.41
2006000315	GWWD Railway Bridge Rehab	2015	1,400,000	1,400,000	715,672	684,328	51.12
2010000815	Lab Info Mgmt Upgrade	2015	500,000	500,000	32,641	467,359	6.53
2001002716	SLAqueduct/Falcon Rvr Bridges	2016	6,000,000	6,000,000	-	6,000,000	0.00
2010001116	Web Self Service	2016	400,000	400,000	125,424	274,576	31.36
Total Various			15,045,000	15,345,000	2,947,725	12,397,275	19.21
Total Waterworks Utility			155,094,000	143,986,721	50,568,338	93,418,383	35.12

Solid Waste Disposal Utility



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Various							
2061000112	Misc Land Acquisition	2012	500,000	500,000	99	499,901	0.02
2060000313	Closed Landfills Dispo Study	2013	200,000	200,000	171,781	28,219	85.89
2060000513	Leachate Treatment Study	2013	200,000	200,000	100,940	99,060	50.47
2063000213	Summit Landfill-Leachate	2013	200,000	96,167	65,839	30,328	68.46
2064000213	Garbage&Recycle Cart Asset Man	2013	300,000	300,000	-	300,000	0.00
2065000613	CIWMS-Organics Compost Facilit	2013	1,000,000	1,000,000	997,988	2,012	99.80
2065000813	CIWMS Conslt Supprt Transition	2013	400,000	400,000	138,289	261,711	34.57
2065000913	CIWMS-Source Seperated Organic	2013	200,000	200,000	125,674	74,326	62.84
2065001013	CIWMS-North & South	2013	7,200,000	7,200,000	5,023,518	2,176,482	69.77
2065000814	CIWMS Conslt Supprt Transition	2014	200,000	200,000	1,000	199,000	0.50
2065001114	CIWMS-4R Wpg Depots	2014	3,720,000	3,720,000	627,924	3,092,076	16.88
2063000115	Summit Landfill Closure	2015	330,000	330,000	177,390	152,610	53.75
2065001115	CIWMS-4R Wpg Depots	2015	800,000	800,000	-	800,000	0.00
2065001215	CIWMS-Material Recycling Fac	2015	1,000,000	1,000,000	94,184	905,816	9.42
2065001116	CIWMS-4R Wpg Depots	2016	400,000	400,000	-	400,000	0.00
Total Various			16,650,000	16,546,167	7,524,627	9,021,540	45.48
Brady Landfill							
2062000313	Brady Landfill Staff Building	2013	800,000	200,000	-	200,000	0.00
2062000214	Brady Landfill Gas Capture Prg	2014	566,000	566,000	75,335	490,665	13.31
2062000414	Brady Road Resource Mgmt Facil	2014	1,440,000	1,440,000	1,440,000	-	100.00
2062000614	Brady Drainage Roadwy&Site Imp	2014	1,040,000	1,040,000	1,040,000	-	100.00
2062000415	Brady Road Resource Mgmt Facil	2015	550,000	550,000	113,987	436,013	20.72
2062000615	Brady Drainage Roadwy&Site Imp	2015	770,000	870,000	589,671	280,329	67.78
2065001415	Brady Road Mater Plan Develop	2015	400,000	400,000	106,338	293,662	26.58
2060000316	Closed Landfills Dispo Study	2016	200,000	200,000	-	200,000	0.00
2062000216	Landfill Gas Capture Expan	2016	1,600,000	1,600,000	-	1,600,000	0.00
2062000316	Brady - Admin Building	2016	550,000	550,000	-	550,000	0.00
2062000416	Brady Road Resource Mgmt Facil	2016	2,600,000	2,600,000	4,080	2,595,920	0.16
2062000616	Brady Drainage Roadwy&Site Imp	2016	600,000	600,000	1,000	599,000	0.17
2062000716	Brady Alternative Energy Study	2016	200,000	200,000	-	200,000	0.00
Total Brady Landfill			11,316,000	10,816,000	3,370,411	7,445,589	31.16
Landfill Land Acquisition							
2061000113	Misc Land Acquisition	2013	300,000	300,000	-	300,000	0.00



Capital Expenditures Monthly Report

Report as of August 31, 2016

Run Date: September 09, 2016

Project ID	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
	Total Landfill Land Acquisition		300,000	300,000	-	300,000	0.00
	Total Solid Waste Disposal Utility		28,266,000	27,662,167	10,895,038	16,767,129	39.39
	Total Utilities		1,612,283,010	1,541,651,121	223,341,877	1,318,309,244	14.49
	Total Report		2,985,883,186	3,120,823,169	1,130,850,544	1,989,972,624	36.24