

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Tax Supported (including Transit)							
Transit							
Transit Security Enhance							
Transit Safety Mgmt Practices							
4210001319	Bus Communication Moderization	2019	1,140,000	556,186	556,186	-	100.00
4210010719	Admin & Ctrl Centre Radio Repl	2019	1,000,000	542,000	540,296	1,704	99.69
4210001324	Radios and Intelligent Transp	2024	17,279,000	17,279,000	813,733	16,465,267	4.71
4210001624	Safety Shield Extensions	2024	2,726,000	2,726,000	-	2,726,000	0.00
4210010724	Admin & Ctrl Centre Radio Repl	2024	458,000	458,000	-	458,000	0.00
4210001325	Radios and Intelligent Transp	2025	-	-	-	-	0.00
Total Transit Safety Mgmt Practices			22,603,000	21,561,186	1,910,215	19,650,972	8.86
Total Transit Security Enhance			22,603,000	21,561,186	1,910,215	19,650,972	8.86
Transit Building Replacement/Refurbishment							
Maintenance Facility Expansion							
4210000421	North Garage Replacement	2021	157,537,000	200,066,000	15,067,898	184,998,102	7.53
Total Maintenance Facility Expansion			157,537,000	200,066,000	15,067,898	184,998,102	7.53
Building Upgrades							
4210010619	Heavy Shop Equip Replacement	2019	1,805,000	1,711,850	1,702,783	9,067	99.47
4210010120	Trn Bldg Replce/Refurb General	2020	336,000	201,000	134,173	66,827	66.75
4210010220	Trn Bldg Roof and Ventil Upgra	2020	1,500,000	1,500,000	1,500,000	-	100.00
4210010420	Hoist Replacement at FRG	2020	1,500,000	855,000	831,803	23,197	97.29
4210010121	Trn Bldg Replce/Refurb General	2021	1,738,000	1,388,000	1,090,190	297,810	78.54
4210010221	Trn Bldg Roof and Ventil Upgra	2021	1,947,000	1,555,000	1,551,894	3,106	99.80
4210010122	Trn Bldg Replce/Refurb General	2022	642,000	642,000	369,222	272,778	57.51
4210010222	Trn Bldg Roof and Ventil Upgra	2022	1,700,000	1,700,000	1,632,038	67,962	96.00
4210010422	Hoist Replacement at FRG	2022	2,785,000	152,000	65,256	86,744	42.93
4210010622	Heavy Shop Equip Replacement	2022	200,000	200,000	200,000	-	100.00
4210010123	Trn Bldg Replce/Refurb General	2023	2,672,000	2,672,000	-	2,672,000	0.00
4210010223	Trn Bldg Roof and Ventil Upgra	2023	2,350,000	2,350,000	135,533	2,214,467	5.77
4210010623	Heavy Shop Equip Replacement	2023	400,000	400,000	359,963	40,037	89.99
4210010124	Trn Bldg Replce/Refurb General	2024	1,536,000	1,536,000	-	1,536,000	0.00

Capital Expenditures Monthly Report

Page: 2 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
4210010224	Trn Bldg Roof and Ventil Upgra	2024	2,450,000	2,450,000	-	2,450,000	0.00
4210010424	Hoist Replacement at FRG	2024	2,992,000	2,992,000	1,488,961	1,503,039	49.76
4210010624	Heavy Shop Equip Replacement	2024	450,000	450,000	-	450,000	0.00
4210010125	Trn Bldg Replacement & Renewal	2025	1,173,000	1,173,000	-	1,173,000	0.00
4210010225	Trn Bldg Roof and Ventil Upgra	2025	2,892,000	2,892,000	-	2,892,000	0.00
4210010425	Hoist Replacement at FRG	2025	7,269,000	7,269,000	-	7,269,000	0.00
4210010625	Heavy Shop Equip Replacement	2025	400,000	400,000	-	400,000	0.00
Total Building Upgrades			38,737,000	34,488,850	11,061,814	23,427,036	32.07
2018 Building General							
4210010118	Trn Bldg Replce/Refurb General	2018	956,000	956,000	956,000	-	100.00
Total 2018 Building General			956,000	956,000	956,000	0	100.00
New Building Construction							
4210000425	North Garage Replacement	2025	-	-	-	-	0.00
Total New Building Construction			0	0	0	0	0.00
Total Transit Building Replacement/Refurbishment			197,230,000	235,510,850	27,085,712	208,425,138	11.50
Innovative Transit Program							
2016 Innovative Transit Program							
4230030116	Innovative Transit Program	2016	2,425,000	2,425,000	2,418,013	6,987	99.71
Total 2016 Innovative Transit Program			2,425,000	2,425,000	2,418,013	6,987	99.71
Innovative Transit Program							
4230030122	Trn Info Technology Program	2022	534,000	534,000	534,000	-	100.00
4230030123	Trn Info Technology Program	2023	500,000	500,000	500,000	-	100.00
4230001424	Automatic Fare Collection Syst	2024	6,500,000	6,500,000	-	6,500,000	0.00
Total Innovative Transit Program			7,534,000	7,534,000	1,034,000	6,500,000	13.72
Total Innovative Transit Program			9,959,000	9,959,000	3,452,013	6,506,987	34.66
Transit Buses							
Electric Buses							
4210001419	Electric Bus Study	2019	1,000,000	1,000,000	763,242	236,758	76.32



Capital Expenditures Monthly Report

Page: 3 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Electric Buses			1,000,000	1,000,000	763,242	236,758	76.32
2020 Transit Buses							
4210000220	Transit Buses 2020	2020	20,960,000	20,960,000	20,952,707	7,293	99.97
Total 2020 Transit Buses			20,960,000	20,960,000	20,952,707	7,293	99.97
Transit Buses							
4210000221	2021 Transition to ZE Buses	2021	27,006,000	27,006,000	8,683,233	18,322,767	32.15
4210000222	2022 Transition to ZE Buses	2022	49,775,000	49,775,000	41,594,726	8,180,274	83.57
4210000223	2023 Transition to ZE Buses	2023	22,323,000	22,323,000	20,260,188	2,062,812	90.76
4210000224	2024 Transition to ZE Buses	2024	38,703,000	38,703,000	21,201,582	17,501,418	54.78
4210000225	2025 Transit Buses	2025	41,676,000	41,676,000	17,843	41,658,157	0.04
4210000226	2026 Transit Buses	2025	-	45,000,000	-	45,000,000	0.00
Total Transit Buses			179,483,000	224,483,000	91,757,573	132,725,427	40.88
Wheelchair Securement Upgrades							
4210001225	Wheelchair Securements Retro-f	2024	9,625,000	13,750,000	68,369	13,681,631	0.50
4210001226	Wheelchair Securements Retro-f	2025	-	-	-	-	0.00
Total Wheelchair Securement Upgrades			9,625,000	13,750,000	68,369	13,681,631	0.50
Total Transit Buses			211,068,000	260,193,000	113,541,891	146,651,109	43.64
Transit Improvements							
Transit Improvements							
4210001520	Heated Bus Shelter Program	2020	1,500,000	91,500	87,097	4,403	95.19
4210001521	Heated Bus Shelter Program	2021	1,500,000	1,432,500	1,353,302	79,198	94.47
4230030221	Accessibility Program	2021	250,000	250,000	234,703	15,297	93.88
4210001522	Heated Bus Shelter Program	2022	1,500,000	-	-	-	0.00
4230030222	Accessibility Program	2022	250,000	250,000	192,541	57,459	77.02
4210001523	Heated Bus Shelter Program	2023	1,500,000	1,500,000	504,746	995,254	33.65
4230030223	Accessibility Program	2023	250,000	250,000	-	250,000	0.00
Total Transit Improvements			6,750,000	3,774,000	2,372,388	1,401,612	62.86
Total Transit Improvements			6,750,000	3,774,000	2,372,388	1,401,612	62.86

Capital Expenditures Monthly Report

Page: 4 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Rapid Transit							
SWRT Stg2 & Pembina Construction							
4230010514	SWRT Stage 2 & Pembina Upfront	2014	587,300,000	418,400,000	407,667,706	10,732,294	97.43
4230010522	SWRT2 2022 P3 Payment	2022	13,335,000	13,335,000	9,566,376	3,768,624	71.74
4230010523	SWRT2 2023 P3 Payment	2023	13,467,000	13,467,000	11,615,207	1,851,793	86.25
4230010524	SWRT2 2024 P3 Payment	2023	13,865,000	13,865,000	13,275,055	589,945	95.75
4230010525	SWRT2 2025 P3 Payment	2025	14,032,000	14,032,000	1,871,268	12,160,732	13.34
Total SWRT Stg2 & Pembina Construction			641,999,000	473,099,000	443,995,612	29,103,388	93.85
Rapid Transit Planning							
4230010616	Rapid Transit Plan & Design	2016	2,500,000	2,200,000	2,169,027	30,973	98.59
4230010725	Rapid Transit (DC) Prel Design	2025	1,193,000	1,193,000	-	1,193,000	0.00
Total Rapid Transit Planning			3,693,000	3,393,000	2,169,027	1,223,973	63.93
Land Acquisition							
4210010819	Land Acquisition	2019	1,000,000	580,000	579,540	460	99.92
Total Land Acquisition			1,000,000	580,000	579,540	460	99.92
Total Rapid Transit			646,692,000	477,072,000	446,744,180	30,327,820	93.64
Winnipeg Transit Master Plan Implementation Planning & Design							
4230010623	Winnipeg Transit Master Plan	2023	2,200,000	2,200,000	904,596	1,295,404	41.12
4230010624	Winnipeg Transit Master Plan D	2024	733,000	733,000	130,431	602,569	17.79
4230020125	Primary Transit Network Infrast	2024	6,864,000	6,864,000	1,290,502	5,573,498	18.80
4210001525	Bus Shelters, Stops, On-Street	2025	1,776,000	1,776,000	1,886	1,774,114	0.11
4230010625	Winnipeg Transit Master Plan D	2025	100,000	100,000	-	100,000	0.00
Total Implementation Planning & Design			11,673,000	11,673,000	2,327,414	9,345,586	19.94
Total Winnipeg Transit Master Plan			11,673,000	11,673,000	2,327,414	9,345,586	19.94
Land Acquisitions Strategies, Plans and Initiatives							
4210010824	Land Acquisition	2024	420,000	420,000	45,237	374,763	10.77

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Strategies, Plans and Initiatives			420,000	420,000	45,237	374,763	10.77
Total Land Acquisitions			420,000	420,000	45,237	374,763	10.77
Total Transit			1,106,395,000	1,020,163,036	597,479,050	422,683,987	58.57
Public Works							
Regional Streets							
Streets Renewals							
1804101616	Pembina-Grant/Osborne	2016	11,700,000	11,375,515	11,203,287	172,228	98.49
1804100217	Empress-St. Matthews/Portage	2017	19,900,000	21,942,450	21,447,529	494,921	97.74
1804100717	St. James-Sargent/Ellice	2017	4,700,000	4,911,225	4,879,018	32,207	99.34
1804100219	Colony-Ellice/Portage-NBCF	2018	1,800,000	1,500,000	949,643	550,357	63.31
1804100319	Memr Blvd NB-St Mry/Portg-NBCF	2018	1,000,000	1,000,000	816,008	183,992	81.60
1804100418	Portage & Main Rehabilitation	2018	2,000,000	1,993,500	499,997	1,493,503	25.08
1804100419	York-Osborne/Memorial-NBCF	2018	800,000	541,200	529,541	11,659	97.85
1804100819	Ellice-Arlington/Maryland-NBCF	2018	3,100,000	1,897,700	1,897,672	28	100.00
1804100919	Inkster-Milner/Fife-NBCF	2018	4,600,000	4,232,500	4,150,232	82,268	98.06
1804101019	Main-McAdam/Kildonan Golf-NBCF	2018	6,500,000	4,775,900	4,766,410	9,490	99.80
1804101118	Fermor-St Anne's/Archibald	2018	13,600,000	15,185,500	14,998,543	186,957	98.77
1804101119	Fermor-Lag/Plessis-NBCF	2018	21,986,000	19,086,000	16,423,180	2,662,820	86.05
1804101219	Coryd WB-Cordova-Lanark-NBCF	2019	2,200,000	2,275,000	2,209,275	65,725	97.11
1804101319	Memor Blvd-Yrk-St Mary Av-NBCF	2019	1,600,000	1,600,000	1,300,933	299,067	81.31
1804101419	Mem Blvd SB-Portg-St MryA-NBCF	2019	400,000	400,000	315,095	84,905	78.77
1804101519	Cory EB-Borbnk-Brock St-NBCF	2019	1,100,000	1,255,000	994,100	260,900	79.21
1804101619	Roblin WB-Shft-Assin PrkD-NBCF	2019	4,900,000	4,183,400	4,007,952	175,448	95.81
1804101719	DwtN-Brodway-Osborne-Main-NBCF	2019	10,710,000	19,367,490	15,216,152	4,151,338	78.57
1804101819	DwtN-Portg-Main-Memorial-NBCF	2019	2,044,000	2,029,650	2,001,300	28,350	98.60
1804101919	DwtN-Donld-St MryAv-Gertr-NBCF	2019	8,233,000	6,284,720	5,737,429	547,291	91.29
1804102019	DwtN-Fort NB-Grham-Brodwy-NBCF	2019	4,710,000	4,440,410	4,196,525	243,885	94.51
1804102119	DwtN-Hgrv NB-Prtag-Ellice-NBCF	2019	1,600,000	1,594,460	1,347,924	246,536	84.54
1804102219	DwtN-Hgrv NB-Brodway-York-NBCF	2019	213,000	1,502,360	1,216,873	285,487	81.00
1804102319	DwtN-SmthNB-NtrDme-MidtwN-NBCF	2019	8,077,000	11,087,030	10,109,743	977,287	91.19

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804102419	Dwtn-Carltn St-Prtg-Ellic-NBCF	2019	533,000	399,880	355,993	43,887	89.03
1804102519	Staffrd-Corydn-Pembina-NBCF	2019	11,338,000	13,778,000	10,983,254	2,794,746	79.72
1804102619	Taylor Ave-Wilton-Pembina-NBCF	2019	8,397,000	8,397,000	5,509,321	2,887,679	65.61
1804102719	Corydn EB-Watrloo-Cambrdg-NBCF	2019	2,600,000	2,670,000	2,349,058	320,942	87.98
1804102819	Corydon-Cambridg-Staffrd-NBCF	2019	9,015,000	10,920,000	9,228,085	1,691,915	84.51
1804102919	Watt St-Chalmers-Munroe-NBCF	2019	6,429,000	5,849,500	5,472,483	377,017	93.55
1804103019	Munroe-Raleigh-Henderson-NBCF	2019	8,941,000	8,979,300	8,045,040	934,260	89.60
1804103119	Johnson W-Levis to Hendsn-NBCF	2019	4,430,000	7,194,600	6,502,857	691,743	90.39
1804103219	Erin St-Ntr Dame-Wolever-NBCF	2019	11,976,000	12,346,000	11,550,892	795,108	93.56
1804103319	Wall St-St Mattws-Ntr Dme-NBCF	2019	9,634,000	10,308,200	8,845,006	1,463,194	85.81
1804103419	Sargt Ave-ArlingtontoErin-NBCF	2019	9,220,000	8,882,000	7,654,721	1,227,279	86.18
1804103519	Archibld-St Cathrne-Eliza-NBCF	2019	8,065,000	7,571,590	7,306,277	265,313	96.50
1804103619	Archibld-Plinget-Doucet-NBCF	2019	2,750,000	7,087,733	6,986,841	100,892	98.58
1804103719	RoblinBlvd-Dieppe-PTH101-NBCF	2019	8,850,000	8,576,500	8,559,796	16,704	99.81
1804103819	PortgeAv EB-St Charls to David	2019	2,400,000	1,222,798	1,158,269	64,529	94.72
1804104219	Archibld-Eliza-Cottonwood-NBCF	2019	4,685,000	3,346,977	3,344,736	2,241	99.93
1804300119	PC-Regional & Local St Renewal	2019	-	100,000	74,766	25,234	74.77
1804000120	Regional and Local Streets Ren	2020	-	-	-	-	0.00
1804100120	Dublin Av-NtrDm to StJams-NBCF	2020	6,700,000	5,978,000	5,007,763	970,237	83.77
1804100220	St.Jams St-Dubln to Sask-NBCF	2020	2,700,000	2,530,000	2,196,661	333,339	86.82
1804100320	Mrylnd-FawcettMrylnd Brid-NBCF	2020	3,400,000	3,528,700	3,527,379	1,321	99.96
1804100420	St.JamsSt-NtrDmetoOmndsCr-NBCF	2020	500,000	602,000	595,099	6,901	98.85
1804100520	Day St-PandoraAv/RegentAv-NBCF	2020	2,575,000	1,180,000	794,759	385,241	67.35
1804100620	Pandora Av-Day St/Wayoata-NBCF	2020	2,575,000	4,090,000	3,959,681	130,319	96.81
1804100720	Lagim SB-ReenderstoRegent-NBCF	2020	500,000	500,000	427,614	72,386	85.52
1804100820	RegntAvW-Plessis/RougeaAv-NBCF	2020	3,500,000	3,380,000	2,549,332	830,668	75.42
1804100920	PortgeEB-WoodlaWn/Cent OP-NBCF	2020	2,825,000	1,580,690	1,381,561	199,129	87.40
1804101020	PortageWB-Moorgte/StJames-NBCF	2020	2,825,000	2,098,110	1,584,339	513,771	75.51
1804101120	SargentAv-EmpresstoStJams-NBCF	2020	2,800,000	2,800,000	2,359,838	440,162	84.28
1804101220	SalterSt-CathedtoSlawRebk-NBCF	2020	6,450,000	6,450,000	5,680,431	769,569	88.07
1804101320	SelkirkAv-ArlingtoMcPhilp-NBCF	2020	7,280,000	6,980,000	5,533,997	1,446,003	79.28
1804101420	WilliamAv-ArlingtoMcPhilp-NBCF	2020	3,700,000	3,700,000	2,296,068	1,403,932	62.06

Capital Expenditures Monthly Report

Page:

7 of 57

Run Date:

May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804101520	DunkDr-FermorAv/St MaryRd-NBCF	2020	6,550,000	6,550,000	4,875,388	1,674,612	74.43
1804101620	PembHwy-McGillv/ChevrBlvd-NBCF	2020	9,500,000	9,500,000	8,140,359	1,359,641	85.69
1804101720	JubileeAv-OsbornetoPembin-NBCF	2020	13,000,000	13,000,000	11,574,248	1,425,752	89.03
1804101820	KeewatinSt-SelkirktoLogan-NBCF	2020	3,100,000	3,100,000	2,335,468	764,532	75.34
1804101920	KingEdwSt-HydeAvetoLogan-NBCF	2020	1,600,000	1,600,000	1,407,265	192,735	87.95
1804102020	PemHw-desTrappistoDucharm-NBCF	2020	2,000,000	2,000,000	1,508,434	491,566	75.42
1804102120	Lagm-Springto200mSHeadmst-NBCF	2020	2,300,000	2,300,000	1,449,515	850,485	63.02
1804102220	Nairn Av-StadaconatoWatt-NBCF	2020	6,000,000	5,909,400	4,022,989	1,886,411	68.08
1804102320	PortgeAvWB-DavidtoStCharl-NBCF	2020	900,000	900,000	775,364	124,636	86.15
1804102420	ColonySt-PortagetoSt Mary-NBCF	2020	366,000	458,500	381,356	77,144	83.17
1804102520	St MaryAve-MemortoPortage-NBCF	2020	2,634,000	3,589,000	3,214,004	374,996	89.55
1804102620	PioneerAv-WestbrooktoMain-NBCF	2020	1,900,000	1,910,000	1,645,070	264,930	86.13
1804102720	StradbrookAv-WellingtonCr-NBCF	2020	900,000	2,850,000	2,290,807	559,193	80.38
1804102820	WillStephWy-MaintoWestbrk-NBCF	2020	920,000	1,208,000	1,135,462	72,538	94.00
1804102920	SturgRd-NessAvtoHallonqst-NBCF	2020	2,100,000	2,100,000	1,472,152	627,848	70.10
1804103020	KeewatinNB-InkstertoAdsum-NBCF	2020	2,050,000	2,050,000	1,709,103	340,897	83.37
1804104020	Paving Granular Shoulders	2020	250,000	249,188	151,538	97,650	60.81
1804104120	Kenaston-Ness/Taylor	2020	100,000	99,675	88,410	11,265	88.70
1804000121	Regional and Local Streets Ren	2021	-	-	-	-	0.00
1804000221	University Cr-PembtoChanMath	2021	16,900,000	19,407,349	10,804,408	8,602,941	55.67
1804000321	Hend Hwy N GilmoretoCityLimit	2021	700,000	700,000	624,973	75,027	89.28
1804000421	RedwoodAv-Main St to Salter St	2021	3,300,000	4,475,000	4,376,734	98,266	97.80
1804000521	GrantEB-WB Lanrk to Montrose	2021	7,100,000	6,311,134	6,178,273	132,861	97.89
1804100121	MtnAv-ArlingtontoMcPhill-NBCF	2021	10,500,000	10,380,000	8,802,686	1,577,314	84.80
1804100221	McGreg-SevenOakstoMcAdam-NBCF	2021	2,500,000	2,510,000	2,245,752	264,248	89.47
1804100321	McGreg-Church to Mountain-NBCF	2021	2,700,000	2,810,000	2,495,276	314,724	88.80
1804102321	Intersection Imp.-Bishop/Lagim	2021	-	2,731,063	2,731,063	-	100.00
1804200221	Paving Granular Shoulders	2021	250,000	250,000	249,999	1	100.00
1804400121	Kenaston-Ness/Taylor	2021	100,000	100,000	21,115	78,885	21.12
1804900121	PC-Regional & Local St Renewal	2021	-	100,000	89,591	10,409	89.59
1804000122	Regional and Local Streets Ren	2022	-	193,980	-	193,980	0.00
1804000222	RiverAv-Osborne to Wellington	2022	1,400,000	3,197,000	2,848,294	348,706	89.09



Capital Expenditures Monthly Report

Page:

8 of 57

Run Date:

May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804000322	WellingtonCr-River to Strdbkr	2022	-	1,240,000	830,214	409,786	66.95
1804000422	SalterSt-Inkster to Jefferson	2022	5,600,000	7,024,237	6,595,202	429,035	93.89
1804000522	LoganAv-Disraeli Fr to Main St	2022	2,300,000	2,042,700	1,797,958	244,742	88.02
1804000622	Selkirk Av - Main to Salter	2022	6,050,000	7,368,000	7,226,346	141,654	98.08
1804000722	DakotaSt-St. Mary to Bishop Gr	2022	2,200,000	2,600,000	2,280,450	319,550	87.71
1804000822	Des Meurons-Goulet to Marion	2022	1,350,000	1,161,907	1,068,381	93,526	91.95
1804000922	Goulet WB-Youville to Braemar	2022	4,850,000	5,736,912	5,285,231	451,681	92.13
1804001022	LagimodNB-Fermor to Cottonwood	2022	2,500,000	2,100,000	1,564,840	535,160	74.52
1804001122	Sargent Av-Edmonton to Furby	2022	2,337,500	2,287,500	127,203	2,160,297	5.56
1804001222	EdmontonSt-Cumberlnd to Ellice	2022	712,500	762,500	30,447	732,053	3.99
1804001322	McPhillipsSB-Machray to Mountn	2022	1,200,000	1,163,700	1,069,126	94,574	91.87
1804100122	LeilaMcPhillipstoMcGregor-NBCF	2022	6,200,000	6,200,000	646,232	5,553,768	10.42
1804300122	Sidewalk/Curb Renew-Dtwn RegSt	2022	700,000	373,188	362,818	10,370	97.22
1804400122	Kenaston-Ness/Taylor	2022	100,000	100,000	65,935	34,065	65.93
1804600122	New Pavement Management System	2022	300,000	14,760	14,759	1	99.99
1804700122	Resurfacing-PRR (Reg)	2022	-	119,495	119,433	62	99.95
1804700222	Mill & Fill-PRR	2022	-	1,821,700	1,743,840	77,860	95.73
1804000223	Empress St-St Matthew to Sask	2023	400,000	626,000	621,568	4,432	99.29
1804000323	InksterBlvdEB-Sheppard to Main	2023	10,300,000	13,200,000	11,106,845	2,093,155	84.14
1804000423	Abinojii M-St Anne's to River	2023	7,790,000	12,700,000	8,418,109	4,281,891	66.28
1804000523	GrantEB-Stafford to Rockwood	2023	1,635,000	1,775,000	1,334,534	440,466	75.18
1804000623	GrantWB-Stafford to Harrow	2023	465,000	800,000	603,974	196,026	75.50
1804000723	CarltonSt-Notre Dame to Ellice	2023	209,000	209,000	-	209,000	0.00
1804000823	CarltonSt-Portage to StMary Av	2023	209,000	209,000	-	209,000	0.00
1804000923	CarltonSt-York to Broadway	2023	209,000	209,000	-	209,000	0.00
1804001023	Edmonton-Broadway to Portage	2023	209,000	209,000	-	209,000	0.00
1804001123	Hargrave-NotreDame to Ellice	2023	209,000	209,000	-	209,000	0.00
1804001223	Hargrave-St Mary Av to Graham	2023	209,000	209,000	-	209,000	0.00
1804001323	Kennedy-Cumberland to Ellice	2023	209,000	209,000	-	209,000	0.00
1804001523	StMary Av-Edmonton to Memorial	2023	209,000	209,000	-	209,000	0.00
1804001623	York-Memorial to Edmonton	2023	209,000	209,000	-	209,000	0.00
1804001723	McGregor-Church to McAdam	2023	4,034,000	7,934,000	152,620	7,781,380	1.92

Capital Expenditures Monthly Report

Page: 9 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804001823	McGregor-Seven Oaks to Leila	2023	4,417,000	8,196,000	6,995,187	1,200,813	85.35
1804001923	Partridge-McGregor to Main	2023	889,000	2,150,000	1,044,653	1,105,347	48.59
1804002023	TaylorEB-Renfrew to Borebank	2023	854,000	456,920	62,263	394,657	13.63
1804002123	TaylorWB-Borebank to Centenn	2023	2,891,000	3,613,080	1,896,815	1,716,265	52.50
1804002223	Dugald-Plessis to 390m E Raven	2023	6,457,500	11,994,500	1,159,563	10,834,937	9.67
1804002323	Plessis-984 Plessis to Fermor	2023	2,502,500	4,875,500	130,236	4,745,264	2.67
1804002423	InksterBd WB-AikinstoLansdowne	2023	-	3,570,000	369,531	3,200,469	10.35
1804002523	StMary Av-Edmonton to Main	2023	-	-	-	-	0.00
1804002623	York-Edmonton to Garry	2023	-	-	-	-	0.00
1804200223	Paving Granular Shoulders	2023	250,000	250,000	248,290	1,710	99.32
1804300123	Sidewalk/Curb Renew-Dtwn RegSt	2023	1,100,000	-	-	-	0.00
1804400123	Kenaston-Ness/Taylor	2023	100,000	100,000	48,251	51,749	48.25
1804800123	St. Mary's Rd Stable & Safety	2023	3,200,000	2,359,974	2,335,445	24,529	98.96
1804900123	PC-Regional & Local St Renewal	2023	-	100,000	78,257	21,743	78.26
1804000124	Regional and Local Streets Ren	2024	-	254,449	-	254,449	0.00
1804000224	St. Vital Bridge Renew Road	2024	13,000,000	13,000,000	10,453,954	2,546,046	80.42
1804000324	Sargent Av-Erin to Empress	2024	2,313,000	3,628,000	120,491	3,507,509	3.32
1804000424	Ellice Av-Erin to Empress	2024	1,542,000	2,857,000	1,328,233	1,528,767	46.49
1804000524	St AnnesRd-St MarysRdtoFermor	2024	600,000	5,855,000	244,090	5,610,910	4.17
1804000624	PemHySB-LaSalleRivrttoPerrault	2024	690,000	6,875,000	235,682	6,639,318	3.43
1804000724	PortageWB-SturgeontoCavalier	2024	196,600	1,966,600	113,081	1,853,519	5.75
1804000824	PortageEB-DavidSttoWestwoodDr	2024	196,600	1,966,600	25,677	1,940,923	1.31
1804000924	PortageEB-BantingtoSturgeonCk	2024	196,800	1,956,800	33,300	1,923,500	1.70
1804004024	Reg St Renew-Various Locations	2024	4,000,000	1,720,000	1,524,158	195,842	88.61
1804200224	Paving Granular Shoulders	2024	258,000	258,000	257,988	12	100.00
1804300224	Portage Av&Main St Intersect	2024	3,960,000	21,270,000	11,885,469	9,384,531	55.88
1804400124	Kenaston-Ness/Taylor	2024	103,000	103,000	-	103,000	0.00
1804600124	Pavement Management System	2024	100,000	1,360,240	1,150,685	209,555	84.59
1804000225	WilkesAv-Harstone to PTH 100	2025	-	375,000	-	375,000	0.00
1804000325	St Marys Rd-Fermor to Dakota	2025	-	600,000	-	600,000	0.00
1804000425	Corydon-ShaftesburytoKenaston	2025	-	5,640,000	186,411	5,453,589	3.31
1804000625	McGregor St-DufferintoSelkirk	2025	-	425,000	-	425,000	0.00



Capital Expenditures Monthly Report

Page:

10 of 57

Run Date:

May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1804000725	PembHwy&AbinojiMOverpassRamps	2025	-	4,100,000	9,575	4,090,425	0.23
1804000825	AlexandrAv-PrincesstoMain-MLS	2025	-	400,000	-	400,000	0.00
1804000925	KingSt-William to Higgins-MLS	2025	-	400,000	-	400,000	0.00
1804001025	James Av-King to Main-MLS	2025	-	400,000	-	400,000	0.00
1804001125	PrincessSt-WilliamtoHigg-MLS	2025	-	400,000	-	400,000	0.00
1804000226	Wellington Av-EmpresstoBerry	2026	-	-	-	-	0.00
Total Streets Renewals			509,408,000	614,537,139	457,684,727	156,852,412	74.48
Active Transportation Facilities							
1832001009	North Winnipeg Parkway	2009	5,000	405,000	399,593	5,407	98.66
1832000114	Rec Walkways & Bike Paths	2014	500,000	498,425	419,899	78,526	84.25
1832000115	Rec Walkways & Bike Paths	2015	1,000,000	996,750	981,108	15,642	98.43
1832000315	New Non - Regional Sidewalks	2015	150,000	149,438	144,247	5,190	96.53
1832000415	Bicycle Corridors	2015	1,000,000	997,170	991,982	5,188	99.48
1832000116	Rec Walkways & Bike Paths	2016	1,300,000	866,095	741,313	124,782	85.59
1832000416	Bicycle Corridors	2016	1,500,000	1,479,000	1,458,430	20,570	98.61
1832000117	Pedestrian & Cycling Program	2017	4,700,000	3,691,075	3,364,573	326,502	91.15
1832000217	Pedestrian & Cycling Grade Sep	2017	1,000,000	1,000,000	698,577	301,423	69.86
1832000417	Ped & Cycle-Chief Peguis Trail	2017	-	6,624,610	6,574,682	49,928	99.25
1832000617	McDermot/Bannatyne (Phase 2) M	2017	2,250,000	3,390,863	3,390,863	0	100.00
1832000717	Bike Lane-Chevrier & Waverley	2017	-	7,995,000	7,892,143	102,857	98.71
1832000118	Pedestrian & Cycling Program	2018	3,150,000	3,150,000	2,626,067	523,933	83.37
1832000119	Pedestrian & Cycling Program	2019	3,023,676	3,773,676	1,973,065	1,800,611	52.28
1832000120	Pedestrian & Cycling Program	2020	3,622,513	3,591,109	2,941,002	650,107	81.90
1806101921	Rec Walkways and Bk Path Renew	2021	900,000	900,000	892,117	7,883	99.12
1832000121	Pedestrian & Cycling Program	2021	1,927,000	2,427,000	1,700,978	726,022	70.09
1804500122	Active Transport Infrastruct	2022	2,388,000	2,388,000	2,377,139	10,861	99.55
1832000122	Pedestrian & Cycling Program	2022	3,170,159	3,871,484	3,090,585	780,899	79.83
1833000122	Transportation Master Plan	2022	250,000	250,000	241,143	8,857	96.46
1804500123	Keewatin-BurrowstoGallagherW	2023	4,000,000	4,217,800	3,476,042	741,758	82.41
1832100023	Neighbourhood Greenways	2023	125,000	125,000	-	125,000	0.00
1832100123	Cycling Monitoring Data Collec	2023	70,000	70,000	68,978	1,022	98.54



Capital Expenditures Monthly Report

Page: 11 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1832100223	Harrow St-Southwest Transitway	2023	75,000	75,000	-	75,000	0.00
1832200023	Wellington Ave Airport Connect	2023	200,000	227,109	161,527	65,582	71.12
1832200123	Forks-Red River Trail Improvem	2023	20,000	20,000	-	20,000	0.00
1832200223	Bicycle Parking Partners Grant	2023	30,000	30,000	15,000	15,000	50.00
1832200323	Northwest Hydro Corridor-Phas2	2023	1,743,000	1,404,300	-	1,404,300	0.00
1832200423	Temporary/Pilot Walking & Cycl	2023	40,000	40,000	35,062	4,938	87.65
1832200523	Refinery District Pathway	2023	-	498,482	426,420	72,062	85.54
1832300023	Ped/Cycle Communication &Promo	2023	25,000	25,000	-	25,000	0.00
1833000123	Transportation Master Plan	2023	154,000	154,000	113,526	40,474	73.72
1832100024	Neighbourhood Greenways	2024	330,000	442,100	370,389	71,711	83.78
1832100124	Cycling Monitoring Data-2024	2024	55,000	55,000	11,194	43,806	20.35
1832200124	The Forks - Walking Trail 2024	2024	20,000	20,000	1,519	18,481	7.59
1832200224	Bicycle Parking Partners Grant	2024	45,000	45,000	-	45,000	0.00
1832200424	Temporary/Pilot Walking Cyclin	2024	40,000	40,000	36,186	3,814	90.47
1832200524	Togo Ave Churchill Dr Path Ext	2024	100,000	100,000	-	100,000	0.00
1832300124	2024 Partnership Grant Program	2024	160,000	160,000	154,360	5,640	96.48
1832300224	Active Transportation studies	2024	500,000	500,000	-	500,000	0.00
1832400024	2024Kildonan Park Bridge Lease	2024	2,000	9,000	9,000	-	100.00
1832510024	AT-Sidewalks Regional Non-Reg	2024	309,000	189,900	-	189,900	0.00
1833000124	Transportation Master Plan	2024	154,000	154,000	-	154,000	0.00
1833000224	Portable Traffic Study Equip	2024	162,000	162,000	9,998	152,002	6.17
1833000324	Traffic Mgmt Ctr Evergreening	2024	200,000	200,000	144,729	55,271	72.36
1832100025	Neighbourhood Greenways	2025	205,000	205,000	-	205,000	0.00
1832100125	Cycling Monitoring Data-2025	2025	20,000	20,000	-	20,000	0.00
1832100425	Cyclist Detection Signal Actua	2025	50,000	50,000	-	50,000	0.00
1832100525	Maryland /Sherbrook St Upgrade	2025	1,061,000	1,061,000	-	1,061,000	0.00
1832200125	The Forks - Walking Trail 2025	2025	20,000	20,000	-	20,000	0.00
1832200225	Bicycle Parking Partners Grant	2025	45,000	45,000	-	45,000	0.00
1832200425	Temporary/Pilot Walking Cyclin	2025	40,000	40,000	13,140	26,860	32.85
1832200625	Graham Avenue Temporary Improv	2025	125,000	125,000	-	125,000	0.00
1832300125	2025 Partnership Grant Program	2025	160,000	160,000	-	160,000	0.00
1832300225	Active Transportation studies	2025	500,000	500,000	-	500,000	0.00

Capital Expenditures Monthly Report

Page: 12 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1832400025	2025Kildonan Park Bridge Lease	2025	2,000	2,000	1,500	500	75.00
1833000125	Transportation PlanningStudies	2025	846,000	846,000	-	846,000	0.00
1833000325	Traffic Mgmt Ctr Equipment Prg	2025	200,000	200,000	-	200,000	0.00
Total Active Transportation Facilities			43,669,348	60,682,386	47,948,077	12,734,309	79.01
Street Improvements							
1803000319	Marion St Improv-FuncDesStudy	2019	916,538	916,538	872,072	44,466	95.15
1803000123	Trade Route Corridors P&D	2023	2,800,000	2,800,000	79,052	2,720,948	2.82
1803000224	St. Anne's Road Widening	2024	109,000	109,000	-	109,000	0.00
1804400324	Tree-Preserve & Replace	2024	477,000	477,000	-	477,000	0.00
1804001225	WilliamAv-KingtoAdelaide-MLS	2025	-	400,000	-	400,000	0.00
Total Street Improvements			4,302,538	4,702,538	951,123	3,751,415	20.23
Traffic Engineering Improvements							
1831000119	Traffic Engineer Improve P	2019	1,575,000	4,075,000	2,766,733	1,308,267	67.90
1831200119	Permanent Traffic Monitoring	2019	945,000	945,000	592,035	352,965	62.65
1831000120	Traffic Engineer Improve P	2020	1,900,000	1,900,000	1,176,596	723,404	61.93
1831200120	Permanent Traffic Monitoring	2020	623,000	623,000	618,815	4,185	99.33
1831000121	Traffic Engineer Improve P	2021	2,248,000	2,406,360	1,848,390	557,969	76.81
1831000122	Traffic Engineer Improve P	2022	1,460,000	1,460,000	747,416	712,584	51.19
1831001222	TEIP - Funded Pedestrian Cross	2022	1,000,291	1,000,291	892,308	107,983	89.20
1831000123	Road Safety Improvement P	2023	1,264,000	1,399,219	535,610	863,609	38.28
1831100223	Traffic Signals Vehicle Detect	2023	250,000	250,000	240,707	9,293	96.28
1831000124	Road Safety Improvement P	2024	1,520,000	1,520,000	1,088,691	431,309	71.62
1831000924	Research & Operational Revie C	2024	-	-	35,655	-35,655	0.00
1831001024	Road Safety Strategic Action	2024	980,000	980,000	362	979,638	0.04
1831100124	Upgrade Noise Policies Study	2024	100,000	100,000	-	100,000	0.00
1831100224	Traffic Signals Vehicle Detect	2024	250,000	250,000	185,157	64,843	74.06
1831000125	Road Safety Improvement P	2025	2,500,000	2,500,000	-	2,500,000	0.00
1831001025	Road Safety Strategic Action	2025	-	-	-	-	0.00
1831001125	Low Mounted Flashers C	2025	-	-	80,772	-80,772	0.00
1831100225	Traffic Signals Vehicle Detect	2025	250,000	250,000	-	250,000	0.00
Total Traffic Engineering Improvements			16,865,291	19,658,870	10,809,247	8,849,623	54.98

Capital Expenditures Monthly Report

Page: 13 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Developer Paybacks							
1807000117	Developer Payback-Various Loc	2017	5,000,000	5,566,993	5,008,682	558,311	89.97
1807000118	Developer Payback-Various Loc	2018	10,137,000	8,326,393	6,802,418	1,523,975	81.70
1807000120	Developer Payback-Various Loc	2020	9,750,000	9,750,000	8,735,017	1,014,983	89.59
1807000121	Developer Payback-Various Loc	2021	550,000	550,000	161,235	388,765	29.32
1807000124	Developer Payback	2024	1,360,000	1,360,000	1,316,474	43,526	96.80
Total Developer Paybacks			26,797,000	25,553,386	22,023,826	3,529,560	86.19
Sidewalk and Curb Repair							
1804300121	Sidewalk/Curb Renew-Dtwn RegSt	2021	1,500,000	1,307,596	1,307,596	0	100.00
1804200122	Sidewalk/Curb Renewals-Reg St	2022	500,000	500,000	413,330	86,670	82.67
1804200123	Sidewalk/Curb Renewals-Reg St	2023	840,000	900,000	658,566	241,434	73.17
1804200124	Sidewalk/Curb Renewals-Reg St	2024	636,000	1,006,000	796,289	209,711	79.15
1804300124	Sidewalk/Curb Renew-Dtwn Reg S	2024	800,000	-	-	-	0.00
Total Sidewalk and Curb Repair			4,276,000	3,713,596	3,175,780	537,816	85.52
Total Regional Streets			605,318,177	728,847,915	542,592,781	186,255,133	74.45
Local Streets							
Street Renewals							
1806100119	LSR 18-RI-01 AECOM	2018	5,730,000	4,830,000	4,014,227	815,773	83.11
1806100318	LSR 18-RI-02 WSP	2018	7,000,000	2,634,219	2,487,535	146,684	94.43
1806101219	LSR 19-R-02 B KGS	2019	700,000	3,492,825	3,485,515	7,310	99.79
1806100220	LSR 20-R-04 MORRISON	2020	3,718,000	3,877,916	3,825,862	52,055	98.66
1806100320	LSR 20-R-05 WSP Canada Grp Ltd	2020	5,260,000	4,633,230	4,573,533	59,697	98.71
1806100420	LSR 20-R-03	2020	4,160,000	3,494,448	3,448,065	46,383	98.67
1806100520	Sherwin Rd-DublintoNotreDame	2020	7,259,800	6,392,894	6,267,699	125,194	98.04
1806100720	LSR 19-R-05-A	2020	2,470,000	2,388,736	2,344,955	43,782	98.17
1806101820	Granular Lane Improvements	2020	900,000	976,575	635,548	341,027	65.08
1806102020	Pulvimixing	2020	-	350,000	349,159	841	99.76
1806400120	WellingtonCres-Riverbnk Stable	2020	5,100,000	8,547,437	7,893,356	654,081	92.35
1806400220	Park Lane Av-Selkirk Av to End	2020	2,870,000	1,681,704	1,658,322	23,382	98.61



Capital Expenditures Monthly Report

Page: 14 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1806100221	LSR 21-R-02 AECOM	2021	5,306,000	4,520,000	4,354,602	165,398	96.34
1806100321	LSR 21-R-03 WSP	2021	5,980,000	4,370,768	4,339,291	31,477	99.28
1806100421	LSR 21-R-04 Dillon	2021	4,600,000	4,155,079	3,915,651	239,428	94.24
1806100521	LSR 21-R-05 Dillon	2021	5,470,000	4,941,760	4,733,109	208,651	95.78
1806100621	LSR 21-R-01B - In House	2021	980,000	4,182,717	4,034,459	148,258	96.46
1806100821	21-RI-01 - Industrial Streets	2021	5,060,000	4,140,000	4,039,358	100,642	97.57
1806101221	LSR 14-A-01 KGS	2021	2,000,000	2,000,000	1,828,579	171,421	91.43
1806101321	Residential TBO A	2021	2,500,000	4,454,000	4,343,366	110,634	97.52
1806101421	Residential TBO B	2021	2,500,000	607,500	587,965	19,535	96.78
1806101721	Granular Road - Road Oiling	2021	600,000	600,000	599,994	6	100.00
1806101821	Granular Lane Improvements	2021	1,350,000	1,000,000	604,695	395,305	60.47
1806600121	Speed Limit Review Trial	2021	300,000	300,000	97,126	202,874	32.38
1804700322	Rehabilitation-PRR	2022	-	5,993,695	5,928,416	65,279	98.91
1806100122	LSR 22-R-01A - In House	2022	4,056,000	3,648,350	3,572,604	75,746	97.92
1806100222	LSR 22-R-02 AECOM	2022	5,100,000	6,080,000	5,681,802	398,198	93.45
1806100322	LSR 22-R-03 WSP	2022	4,230,000	4,195,000	4,041,337	153,663	96.34
1806100422	LSR 22-R-04 KGS	2022	4,270,000	3,862,500	3,812,265	50,235	98.70
1806100522	LSR 22-R-05 WSP	2022	3,970,000	4,840,000	4,638,847	201,153	95.84
1806100622	LSR 22-R-06 WSP	2022	4,870,000	4,795,000	4,508,996	286,004	94.04
1806100722	22-RI-01 - Industrial Streets	2022	2,270,000	1,630,199	1,585,292	44,906	97.25
1806100822	22-RI-02(A)-Industrial Streets	2022	12,394,000	6,154,000	5,886,422	267,578	95.65
1806100922	LSR 22-R-01B - In House	2022	3,910,000	4,748,458	4,369,287	379,171	92.01
1806101022	LSR 22-R-01C - In House	2022	1,730,000	2,348,970	2,208,447	140,523	94.02
1806101122	Creek Bend Road Bridge Recon.	2022	-	4,587,000	4,429,191	157,809	96.56
1806101222	22-RI-01 - Local Streets	2022	2,060,000	2,721,678	2,422,771	298,907	89.02
1806101322	TBO Contract 1	2022	3,070,000	2,403,800	1,851,111	552,689	77.01
1806101422	TBO Contract 2	2022	1,120,000	2,575,200	2,227,447	347,753	86.50
1806101622	22-RI-02(B)-Industrial Streets	2022	-	5,692,750	5,189,140	503,610	91.15
1806101722	Granular Road - Road Oiling	2022	600,000	600,000	598,275	1,725	99.71
1806101822	Granular Lane Improvements	2022	1,000,000	1,000,000	658,601	341,399	65.86
1806101922	Pulvimixing	2022	350,000	350,000	350,000	0	100.00
1806102122	TBO Contract 3	2022	-	1,338,600	1,199,337	139,263	89.60

Capital Expenditures Monthly Report

Page: 15 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1806700222	Mill & Fill-PRR (Loc)	2022	-	340,000	292,704	47,296	86.09
1806100123	LSR 23-R-01A - In House	2023	4,191,270	4,169,134	4,011,556	157,578	96.22
1806100223	LSR 23-R-02(A) KGS	2023	4,203,365	5,570,255	5,554,804	15,451	99.72
1806100323	LSR 23-R-03 Dillon	2023	4,572,290	4,572,290	4,404,286	168,004	96.33
1806100423	LSR 23-R-04 AECOM	2023	8,139,870	8,759,870	8,300,237	459,633	94.75
1806100523	LSR 23-R-05(A) WSP	2023	5,227,640	5,227,640	4,828,476	399,164	92.36
1806100623	LSR 23-R-01B - In House	2023	5,099,430	5,542,443	4,588,454	953,988	82.79
1806100723	LSR 23-R-01C - In House	2023	2,368,095	2,368,095	1,939,588	428,507	81.91
1806100823	LSR 23-R-02(B) KGS	2023	337,110	4,857,110	4,148,176	708,934	85.40
1806101223	LSR 23-R-05(B) WSP	2023	2,944,930	2,944,930	2,825,599	119,331	95.95
1806102023	23-RI-01(A) - Industrial St	2023	3,623,200	3,361,028	3,061,893	299,135	91.10
1806102123	23-RI-02A - Industrial Streets	2023	3,043,900	3,832,900	3,696,584	136,316	96.44
1806102223	23-RI-01(B) - Industrial St	2023	3,789,800	3,478,725	3,265,828	212,897	93.88
1806102323	23-R-01C - Industrial Streets	2023	2,005,500	2,005,500	1,511,119	494,381	75.35
1806102423	23-RI-02B - Industrial Streets	2023	3,427,600	3,427,600	2,365,228	1,062,372	69.01
1806104023	TBO Contract 1	2023	3,000,000	3,290,000	3,213,872	76,128	97.69
1806104123	TBO Contract 2	2023	3,050,000	2,430,598	2,323,051	107,547	95.58
1806104323	TBO - In-House (A)	2023	1,320,000	1,320,000	1,266,150	53,850	95.92
1806106023	Granular Road - Road Oiling	2023	600,000	600,000	599,998	2	100.00
1806106123	Granular Lane Improvements	2023	1,000,000	1,000,000	-	1,000,000	0.00
1806106223	Pulvimixing	2023	350,000	350,000	231,245	118,755	66.07
1806100124	LSR 24-R-01A - In House	2024	4,455,300	4,455,300	4,253,825	201,475	95.48
1806100224	LSR 24-R-02A Dillon	2024	4,138,431	4,285,825	1,830,246	2,455,579	42.70
1806100324	LSR 24-R-03A KGS	2024	3,604,032	5,834,800	2,545,817	3,288,983	43.63
1806100424	LSR 24-R-04 Morrison	2024	4,044,926	4,508,410	3,445,191	1,063,219	76.42
1806100524	LSR 24-R-05A AECOM	2024	2,429,809	2,970,540	2,764,695	205,845	93.07
1806100624	LSR 24-R-06A Dillon	2024	3,179,703	3,640,000	2,474,419	1,165,581	67.98
1806100724	LSR 24-R-01B - In House	2024	5,593,700	5,593,700	4,867,542	726,158	87.02
1806100824	LSR 24-R-01C - In House	2024	2,323,200	2,323,200	2,172,771	150,429	93.52
1806100924	LSR 24-R-01D - In House	2024	5,285,400	5,285,400	4,738,946	546,454	89.66
1806101024	LSR 24-R-02B Dillon	2024	3,715,000	3,191,555	2,032,822	1,158,733	63.69
1806101124	LSR 24-R-03B KGS	2024	-	6,801,800	791,369	6,010,431	11.63

Capital Expenditures Monthly Report

Page: 16 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1806101224	LSR 24-R-05B AECOM	2024	3,700,500	2,963,420	2,742,994	220,426	92.56
1806101324	LSR 24-R-06B Dillon	2024	2,020,000	2,020,000	1,881,234	138,766	93.13
1806102024	24-RI-01 - Industrial St	2024	4,647,629	5,203,000	4,422,436	780,564	85.00
1806102124	24-R-04 - Industrial St	2024	475,234	534,820	394,992	139,828	73.86
1806102224	24-R-05 - Industrial St	2024	3,388,537	1,484,680	1,408,012	76,668	94.84
1806102324	22-RI-02(B)-Industrial St 24	2024	5,391,000	5,391,000	4,784,584	606,416	88.75
1806102424	23-RI-02(A)-Industrial St 24	2024	-	-	-	-	0.00
1806102524	LSR 24-R-01C-Industrial St	2024	1,275,600	1,275,600	1,213,996	61,604	95.17
1806104024	LSR 24-R-01C - TBO	2024	-	-	-	-	0.00
1806104124	LSR 24-R-02B Dillon	2024	-	-	-	-	0.00
1806104224	LSR 24-R-06 Dillon	2024	-	-	-	-	0.00
1806106024	Granular Road - Road Oiling	2024	618,000	618,000	618,000	-	100.00
1806106124	Granular Lane Improvements	2024	1,041,000	1,041,000	450,470	590,530	43.27
1806106224	Pulvimixing	2024	350,000	350,000	287,712	62,288	82.20
1806100125	LSR 25-R-01(A) - In-House	2025	-	-	-	-	0.00
1806100225	LSR 25-R-02 KGS	2025	-	341,285	112,135	229,150	32.86
1806100325	LSR 25-R-03 AECOM	2025	-	782,785	485,786	296,999	62.06
1806100425	LSR 25-R-04 WSP	2025	-	534,335	208,312	326,023	38.99
1806100525	LSR 25-R-05 KGS	2025	-	489,835	115,565	374,270	23.59
1806100625	LSR 25-R-06 Dillon	2025	-	431,565	261,624	169,941	60.62
1806100725	LSR 25-R-07 WSP	2025	-	293,260	165,522	127,738	56.44
1806100825	LSR 25-R-08 Tetra	2025	-	306,760	57,782	248,978	18.84
1806100925	LSR 25-R-09 AECOM	2025	-	74,870	10,647	64,223	14.22
1806101025	LSR 25-R-10 Dillon	2025	-	322,525	203,438	119,087	63.08
1806101125	LSR 25-R-01(B) - In-House	2025	-	-	-	-	0.00
1806101225	LSR 25-R-01(C) - In-House	2025	-	-	-	-	0.00
1806101325	LSR 25-R-01(D) - In-House	2025	-	-	-	-	0.00
1806101425	LSR 25-R-01(E) - In-House	2025	-	-	-	-	0.00
1806101525	LSR 25-R-XX	2025	-	-	-	-	0.00
1806101625	LSR 25-R-XX	2025	-	-	-	-	0.00
1806101725	LSR 25-R-XX	2025	-	-	-	-	0.00
1806101825	LSR 25-R-XX	2025	-	-	-	-	0.00

Capital Expenditures Monthly Report

Page: 17 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1806102025	LSR 25-R-01(B) - Industrial	2025	-	-	-	-	0.00
1806102125	25-R-02 - Industrial St	2025	-	70,355	23,695	46,660	33.68
1806102325	25-R-09 - Industrial St	2025	-	393,760	110,912	282,848	28.17
1806106225	Pulvimixing	2025	-	35,000	27,420	7,580	78.34
Total Street Renewals			260,784,800	291,433,510	253,955,319	37,478,191	87.14
Lane Renewals							
1806300119	Alley Package - 19-RL-01	2019	3,582,500	3,131,220	3,090,838	40,382	98.71
1806300221	Alley Package - 21-RL-02	2021	430,000	480,000	433,308	46,692	90.27
1806300321	Alley Package - 21-RL-03	2021	1,824,000	3,234,000	3,014,800	219,200	93.22
1806300422	Alley Package 22-R-04	2022	1,020,000	920,000	807,916	112,084	87.82
1806300522	Alley Package 22-R-05	2022	2,049,000	1,399,000	1,097,165	301,835	78.42
1806104223	TBO - In-House (B)	2023	630,000	630,000	400,307	229,693	63.54
1806300323	Alley Package 23-R-03	2023	2,213,000	2,448,000	1,904,624	543,376	77.80
1806300124	Alley Package 24-R-01(B)	2024	390,450	390,450	369,816	20,634	94.72
1806300524	Alley Package 24-R-05	2024	3,239,694	2,230,000	1,490,121	739,879	66.82
1806300624	Alley Package 24-R-06	2024	280,856	350,000	310,444	39,556	88.70
1806300225	Alley Package 25-R-02	2025	-	39,915	12,250	27,665	30.69
1806300325	Alley Package 25-R-03	2025	-	130,520	46,639	83,881	35.73
1806300425	Alley Package 25-R-04	2025	-	167,230	61,660	105,570	36.87
Total Lane Renewals			15,659,500	15,550,335	13,039,887	2,510,448	83.86
Sidewalks							
1806200121	Sidewalk Renewals Local Street	2021	800,000	800,000	783,772	16,228	97.97
1806200122	Sidewalk Renewals Local Street	2022	800,000	800,000	756,382	43,618	94.55
1806200222	Rec Walkways and Bk Path Renew	2022	1,500,000	1,500,000	667,156	832,844	44.48
1806200123	Sidewalk Renewals Local Street	2023	800,000	800,000	305,650	494,350	38.21
1806200223	Rec Walkways and Bk Path Renew	2023	3,900,000	3,900,000	1,730,349	2,169,651	44.37
1806200124	Sidewalk Renewals Local Street	2024	1,060,000	1,060,000	824,488	235,512	77.78
1806200224	Rec Walkways and Bk Path Renew	2024	3,340,000	3,340,000	1,168,591	2,171,409	34.99
1806200424	Tree-Preserve & Replace	2024	477,000	477,000	-	477,000	0.00
Total Sidewalks			12,677,000	12,677,000	6,236,387	6,440,613	49.19

Capital Expenditures Monthly Report

Page: 18 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Waterway Crossings and Grade Separations Various							
1805001413	Waverley Street at CN Mainline	2013	156,282,000	84,986,156	84,473,891	512,266	99.40
1805001916	Fermor Ave Bridge (Seine R) M	2016	10,900,000	14,500,000	13,978,694	521,306	96.40
1805001317	Kenstn/Rt90 Wide & StJamsBridg	2017	5,408,000	5,408,000	5,146,349	261,651	95.16
1805000121	Waterway Crossing & Grade Sep	2021	3,513,000	3,501,583	3,501,583	-	100.00
1805002721	St. Vital Bridge Rehab	2021	46,874,000	46,874,000	44,200,324	2,673,676	94.30
1805000122	Waterway Crossing & Grade Sep	2022	3,000,000	3,000,000	2,752,424	247,576	91.75
1805002122	Lagimodiere Twn Overpass Rehab	2022	4,000,000	4,000,000	2,675,003	1,324,997	66.88
1805000123	Waterway Crossing & Grade Sep	2023	3,000,000	3,000,000	2,236,424	763,576	74.55
1805002523	Pemb Hwy Overpass (AM) Rehab	2023	3,000,000	3,000,000	1,734,662	1,265,338	57.82
1805002923	Arlington Bridge Rehab	2023	850,000	850,000	825,082	24,918	97.07
1805000124	Waterway Crossing & Grade Sep	2024	3,000,000	3,000,000	2,631,285	368,715	87.71
1805001024	Charleswood Bridge Lease	2024	2,710,000	2,710,000	1,478,227	1,231,773	54.55
1805001424	Louise Bridge Rehab	2024	1,500,000	1,500,000	169,950	1,330,050	11.33
1805000125	Waterway Crossing & Grade Sep	2025	-	3,549,000	310,395	3,238,605	8.75
Total Waterway Crossings and Grade Separations Various			244,037,000	179,878,739	166,114,293	13,764,446	92.35
Disraeli Bridge							
1805001122	Disraeli Bridges-Future Pmnt	2022	13,225,000	13,225,000	13,046,277	178,723	98.65
1805001123	Disraeli Bridges-Future Pmnt	2023	13,325,000	13,325,000	13,122,759	202,241	98.48
1805001124	Disraeli Bridges-Future Pmnt	2024	13,337,000	13,337,000	13,223,992	113,008	99.15
1805001125	Disraeli Bridges-Future Pmnt	2025	13,395,000	13,395,000	3,009,341	10,385,659	22.47
Total Disraeli Bridge			53,282,000	53,282,000	42,402,368	10,879,632	79.58
Total Local Streets			586,440,300	552,821,585	481,748,255	71,073,330	87.14
Other Street Projects							
New Transportation							
1801000221	Chief Peguis Trail-Future Pmnt	2021	7,337,000	7,337,000	7,215,225	121,775	98.34
1801000222	Chief Peguis Trail-Future Pmnt	2022	7,382,000	7,382,000	7,304,331	77,669	98.95
1801000223	Chief Peguis Trail-Future Pmnt	2023	7,429,000	7,429,000	7,421,959	7,041	99.91
1801000224	Chief Peguis Trail-Future Pmnt	2024	7,476,000	7,476,000	7,460,255	15,745	99.79

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1803000124	Strategic Road Network Study	2024	375,000	375,000	-	375,000	0.00
1801000225	Chief Peguis Trail-Future Pmnt	2025	7,525,000	7,525,000	2,155,170	5,369,830	28.64
Total New Transportation			37,524,000	37,524,000	31,556,941	5,967,059	84.10
Land Acquisition							
1834000120	Land Acq - Transp Right of Way	2020	1,180,000	1,180,000	155,560	1,024,440	13.18
Total Land Acquisition			1,180,000	1,180,000	155,560	1,024,440	13.18
Land Drainage Sewer							
1813000117	Land Drainage Sewer-Reg/Loc St	2017	1,000,000	998,200	998,190	10	100.00
Total Land Drainage Sewer			1,000,000	998,200	998,190	10	100.00
Asset Management							
1816010118	SMIR-Sidewalk Trip Hazard Remo	2018	-	50,000	-	50,000	0.00
1816010320	SMIR-Improving Soil Conditions	2020	-	105,871	62,180	43,691	58.73
1812000121	Asset Mgmt - Various Divisions	2021	100,000	68,000	64,990	3,010	95.57
1816010521	SMIR- Recycled Concrete Agg	2021	-	90,690	-	90,690	0.00
1816010621	SMIR- AltCementMaterial(SCM)	2021	-	92,000	67,500	24,500	73.37
1816010821	SMIR-CSA PedBridgeGuidlines	2021	-	10,000	-	10,000	0.00
1812000122	Asset Mgmt - Various Divisions	2022	100,000	100,000	78,469	21,531	78.47
1812000123	Asset Mgmt - Various Divisions	2023	100,000	100,000	-	100,000	0.00
1816000123	SMIR-Public Works	2023	-	86,338	-	86,338	0.00
1816010523	SMIR-Wicking Geosynthetics	2023	-	80,000	80,000	-	100.00
1816010623	SMIR- AltCementMaterial(LC3)	2023	-	65,000	23,571	41,429	36.26
1812000124	Asset Mgmt - Various Divisions	2024	132,000	132,000	-	132,000	0.00
Total Asset Management			432,000	979,900	376,711	603,189	38.44
Total Other Street Projects			40,136,000	40,682,100	33,087,401	7,594,699	81.33
Parks and Open Space							
Parks Improvements							
1853001724	NCC Courts & Park Revital		-	602,000	573,215	28,785	95.22
1853001824	Parc Lagimodiere MUA Space		-	307,700	281,317	26,383	91.43
1853001924	Amber Gates Playground		-	408,000	241,513	166,487	59.19

Capital Expenditures Monthly Report

Page: 20 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1853000115	Parks - Improvements	2015	905,000	901,380	894,379	7,001	99.22
1851000116	Bridgewater Forest Ftn Restore	2016	100,000	99,575	40,381	59,194	40.55
1853000217	Community&Nghbor Parks-New	2017	375,000	390,938	389,085	1,852	99.53
1859000117	Regional Pks Investmt Strategy	2017	100,000	100,000	2,524	97,476	2.52
1806500120	2020 Parks Streets	2020	1,600,000	1,092,497	1,066,317	26,180	97.60
1853000321	Regional Parks	2021	1,275,000	1,275,000	123,077	1,151,923	9.65
1806500122	2022 Parks Streets	2022	2,340,000	1,860,000	1,787,252	72,748	96.09
1853000122	Community&Nghbor Parks-Existi	2022	825,000	575,000	550,035	24,965	95.66
1853000222	Victor H. L. Wyatt Playground	2022	-	225,000	224,806	194	99.91
1853000322	Regional Parks	2022	2,950,000	2,950,000	918,000	2,032,000	31.12
0718010123	Rainbow Stage	2023	1,500,000	1,500,000	105,038	1,394,962	7.00
1853000123	Community&Nghbor Parks-Existi	2023	410,619	410,619	402,061	8,559	97.92
1853000323	Regional Parks	2023	1,610,000	1,610,000	-	1,610,000	0.00
1853000623	Soil Remediation	2023	450,000	450,000	15,256	434,744	3.39
0718010124	Rainbow Stage	2024	1,500,000	1,500,000	-	1,500,000	0.00
1853000624	Bridgewater Forest Fountain	2024	200,000	200,000	-	200,000	0.00
1853000723	Adsum Site Accessible PlyGd	2024	-	531,845	513,630	18,215	96.58
1853000823	Singh Courts/Chancellor Pitch	2024	-	236,500	207,762	28,738	87.85
1853000923	Andrew Mynarski Park PlyGd	2024	-	287,385	285,801	1,584	99.45
1853001023	Woodhaven Park CC	2024	-	284,000	273,777	10,223	96.40
0718020125	Parks Buildings	2025	300,000	300,000	-	300,000	0.00
Total Parks Improvements			16,440,619	18,097,439	8,895,224	9,202,215	49.15
Community Parks							
1854000117	Parks Master Plan	2017	300,000	300,000	233,563	66,437	77.85
6318020121	Parks Buildings	2021	3,020,000	3,020,000	2,786,687	233,313	92.27
Total Community Parks			3,320,000	3,320,000	3,020,250	299,750	90.97
Athletic Fields Improvements							
1852000221	Clara Hughes Park Improvements	2021	-	408,000	390,493	17,507	95.71
1852000124	Assiniboine Park Conservancy	2024	5,900,000	5,900,000	5,900,000	-	100.00
1852000125	Assiniboine Park Conservancy	2025	7,900,000	7,900,000	-	7,900,000	0.00
Total Athletic Fields Improvements			13,800,000	14,208,000	6,290,493	7,917,507	44.27

Capital Expenditures Monthly Report

Page: 21 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Reforestation, Streets and Aesthetic Improvements							
1850000121	Reforestation - Improvements	2021	383,000	383,000	383,000	0	100.00
1850000221	Urban Forest Enhancement	2021	5,800,000	5,800,000	5,798,788	1,212	99.98
1850000322	Urban Forest Renewal Program	2022	6,183,000	5,628,300	5,472,566	155,734	97.23
1850000323	Urban Forest Renewal Program	2023	10,404,000	10,404,000	8,794,473	1,609,527	84.53
1850000324	Urban Forest Renewal Program	2024	6,882,000	6,882,000	3,717,930	3,164,070	54.02
1850000325	Urban Forest Renewal Program	2025	1,988,000	1,988,000	-	1,988,000	0.00
Total Reforestation, Streets and Aesthetic Improvements			31,640,000	31,085,300	24,166,757	6,918,543	77.74
Community Park Amenities							
1857000619	PREP-Mynarski	2019	200,000	43,000	41,140	1,860	95.67
1857000819	PREP-Old Kildonan	2019	200,000	200,000	200,078	-78	100.04
1857001019	PREP-River Heights-Fort Garry	2019	200,000	200,000	199,462	538	99.73
1857001419	PREP-St. Norbert - Seine River	2019	200,000	200,000	199,990	10	99.99
1857001519	PREP-St. Vital	2019	200,000	236,587	236,205	382	99.84
1858000119	St James Optimist Park Restore	2019	-	911,262	864,338	46,925	94.85
1857000320	PREP-Daniel McIntyre	2020	150,000	150,000	145,681	4,319	97.12
1857000420	PREP-Elmwood-East Kildonan	2020	150,000	150,000	146,676	3,324	97.78
1857000820	PREP-Old Kildonan	2020	150,000	150,000	142,886	7,114	95.26
1857001020	PREP-River Heights-Fort Garry	2020	150,000	150,000	148,210	1,790	98.81
1857001220	PREP-Waverley West	2020	150,000	118,879	118,203	676	99.43
1857001420	PREP-St. Norbert - Seine River	2020	150,000	150,000	102,086	47,914	68.06
1857001520	PREP-St. Vital	2020	150,000	149,000	148,796	204	99.86
1857001620	PREP-Transcona	2020	150,000	142,569	142,426	143	99.90
1857000221	PREP-Charleswood-Tuxedo-Westwo	2021	120,000	120,000	119,999	1	100.00
1857000321	PREP-Daniel McIntyre	2021	120,000	120,000	58,015	61,985	48.35
1857000421	PREP-Elmwood-East Kildonan	2021	120,000	120,000	74,956	45,044	62.46
1857000521	PREP-Fort Rouge-East Fort Garr	2021	120,000	90,000	79,926	10,074	88.81
1857000621	PREP-Mynarski	2021	120,000	19,996	-	19,996	0.00
1857000821	PREP-Old Kildonan	2021	120,000	63,155	58,775	4,380	93.06
1857000921	PREP-Point Douglas	2021	120,000	120,000	119,998	2	100.00
1857001021	PREP-River Heights-Fort Garry	2021	120,000	120,000	74,626	45,374	62.19

Capital Expenditures Monthly Report

Page: 22 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1857001121	PREP-St. Boniface	2021	120,000	16,000	15,880	120	99.25
1857001221	PREP-Waverley West	2021	120,000	30,121	759	29,362	2.52
1857001421	PREP-St. Norbert - Seine River	2021	120,000	120,000	109,731	10,269	91.44
1857001521	PREP-St. Vital	2021	120,000	7,000	7,034	-34	100.48
1857001621	PREP-Transcona	2021	120,000	120,000	117,495	2,505	97.91
1857001721	PREP-Priority Safety-Related	2021	300,000	300,000	300,341	-341	100.11
1857000222	PREP-Charleswood-Tuxedo-Westwo	2022	106,000	106,000	105,990	10	99.99
1857000322	PREP-Daniel McIntyre	2022	106,000	106,000	-	106,000	0.00
1857000422	PREP-Elmwood-East Kildonan	2022	106,000	106,000	807	105,193	0.76
1857000522	PREP-Fort Rouge-East Fort Garr	2022	106,000	32,000	-	32,000	0.00
1857000622	PREP-Mynarski	2022	106,000	106,000	104,404	1,596	98.49
1857000722	PREP-North Kildonan	2022	106,000	106,000	105,501	499	99.53
1857000922	PREP-Point Douglas	2022	106,000	106,000	59,744	46,256	56.36
1857001022	PREP-River Heights-Fort Garry	2022	106,000	106,000	-	106,000	0.00
1857001122	PREP-St. Boniface	2022	106,000	-	-	-	0.00
1857001222	PREP-Waverley West	2022	106,000	106,000	-	106,000	0.00
1857001322	PREP-St. James	2022	106,000	106,910	103,335	3,575	96.66
1857001422	PREP-St. Norbert - Seine River	2022	106,000	156,000	39,330	116,670	25.21
1857001522	PREP-St. Vital	2022	106,000	102,000	-	102,000	0.00
1857001622	PREP-Transcona	2022	106,000	64,974	30,636	34,338	47.15
1857001722	PREP-Priority Safety-Related	2022	300,000	300,000	286,658	13,342	95.55
1857000223	PREP-Charleswood-Tuxedo-Westwo	2023	180,000	280,000	218,278	61,722	77.96
1857000323	PREP-Daniel McIntyre	2023	180,000	280,000	-	280,000	0.00
1857000423	PREP-Elmwood-East Kildonan	2023	180,000	280,000	-	280,000	0.00
1857000523	PREP-Fort Rouge-East Fort Garr	2023	180,000	280,000	-	280,000	0.00
1857000623	PREP-Mynarski	2023	180,000	280,000	-	280,000	0.00
1857000723	PREP-North Kildonan	2023	180,000	280,000	128,891	151,109	46.03
1857000823	PREP-Old Kildonan	2023	180,000	106,000	11,206	94,794	10.57
1857000923	PREP-Point Douglas	2023	180,000	280,000	659	279,341	0.24
1857001023	PREP-River Heights-Fort Garry	2023	180,000	330,000	8,053	321,947	2.44
1857001123	PREP-St. Boniface	2023	180,000	-	-	-	0.00
1857001223	PREP-Waverley West	2023	180,000	280,000	-	280,000	0.00

Capital Expenditures Monthly Report

Page: 23 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1857001323	PREP-St. James	2023	180,000	280,000	20,376	259,624	7.28
1857001423	PREP-St. Norbert - Seine River	2023	180,000	286,250	1,731	284,519	0.60
1857001523	PREP-St. Vital	2023	180,000	280,000	108,156	171,844	38.63
1857001623	PREP-Transcona	2023	180,000	152,300	45,302	106,998	29.75
1857001723	PREP-Priority Safety-Related	2023	300,000	300,000	293,929	6,071	97.98
1857000124	Priority Safety-Related	2024	300,000	300,000	299,999	1	100.00
1857000125	Priority Safety-Related	2025	300,000	300,000	39,644	260,356	13.21
Total Community Park Amenities			9,444,000	10,502,004	5,986,344	4,515,660	57.00
Total Parks and Open Space			74,644,619	77,212,743	48,359,068	28,853,675	62.63
Total Public Works			1,306,539,096	1,399,564,341	1,105,787,505	293,776,836	79.01
Community Services (including Community Incentive Grants)							
Community Incentive Grant Program							
6251000120	Community Incentive Grant Prog	2020	1,000,000	1,000,000	1,000,000	-	100.00
Total Community Incentive Grant Program			1,000,000	1,000,000	1,000,000	0	100.00
Recreation Refurbishment & Redevelopment							
0762500823	East of the Red RecPlex	2023	2,000,000	2,000,000	1,154,360	845,640	57.72
Total Recreation Refurbishment & Redevelopment			2,000,000	2,000,000	1,154,360	845,640	57.72
Grants							
Community Centre Renovation Grant Program							
6252000121	Community Centre Reno Grant	2021	2,000,000	2,000,000	2,000,000	-	100.00
6252000122	Community Centre Reno Grant	2022	2,000,000	2,000,000	1,922,694	77,306	96.13
6252000123	Community Centre Reno Grant	2023	2,000,000	2,000,000	1,277,287	722,713	63.86
6252000124	Community Centre Reno Grant	2024	2,000,000	2,000,000	330,131	1,669,869	16.51
6252000125	Community Centre Reno Grant	2025	2,000,000	2,000,000	-	2,000,000	0.00
Total Community Centre Renovation Grant Program			10,000,000	10,000,000	5,530,113	4,469,887	55.30
Community Incentive Grant Program							
6251000115	Community Incentive Grant Prog	2015	1,746,000	1,746,000	1,746,000	-	100.00
6251000116	Community Incentive Grant Prog	2016	1,665,000	1,665,000	1,665,000	-	100.00



Capital Expenditures Monthly Report

Page: 24 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6251000117	Community Incentive Grant Prog	2017	1,698,000	1,698,000	1,698,000	-	100.00
6251000118	Community Incentive Grant Prog	2018	1,732,000	1,732,000	1,732,000	-	100.00
6251000119	Community Incentive Grant Prog	2019	1,960,841	1,960,841	1,960,841	-	100.00
6251000121	Community Incentive Grant Prog	2021	1,000,000	1,000,000	1,000,000	-	100.00
6251000122	Community Incentive Grant Prog	2022	1,000,000	1,000,000	502,257	497,743	50.23
6251000125	Community Incentive Grant Prog	2025	1,026,000	1,026,000	87,000	939,000	8.48
Total Community Incentive Grant Program			11,827,841	11,827,841	10,391,099	1,436,743	87.85
Total Grants			21,827,841	21,827,841	15,921,212	5,906,629	72.94
Information Technology Upgrade/Replace							
6262000121	Technology Advancement Program	2021	100,000	100,000	100,000	-	100.00
6262000122	Technology Advancement Program	2022	100,000	100,000	29,160	70,840	29.16
6210000323	Library Tech Upgrade/Replace	2023	325,000	325,000	264,315	60,685	81.33
Total Upgrade/Replace			525,000	525,000	393,475	131,525	74.95
Total Information Technology			525,000	525,000	393,475	131,525	74.95
Library							
Library Improvements- Existing							
6210634114	Library Fac Redev-Cornish M	2014	2,500,000	3,403,938	3,403,938	-	100.00
6210634214	Library Fac Redev-St. John's M	2014	2,500,000	3,110,700	3,074,966	35,734	98.85
6210000219	Library Refurb & Interior Infr	2019	483,000	393,000	393,000	-	100.00
6210000121	Library Safety & Access Prog	2021	300,000	300,000	300,000	-	100.00
6210000122	Library Safety & Access Prog	2022	100,000	100,000	100,000	-	100.00
6210000123	Library Safety & Access Prog	2023	100,000	100,000	100,000	-	100.00
6210000223	Library Refurb & Interior Infr	2023	-	165,000	124,197	40,803	75.27
0762100124	Northwest Winnipeg New Library	2024	4,713,000	4,713,000	-	4,713,000	0.00
6210000124	Library Safety & Access Prog	2024	175,000	175,000	41,490	133,510	23.71
Total Library Improvements- Existing			10,871,000	12,460,638	7,537,591	4,923,046	60.49
Library Redevelopment- New							
6213002114	Bill & Helen Norrie Library M	2014	9,230,000	9,408,000	9,358,841	49,159	99.48

Capital Expenditures Monthly Report

Page: 25 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Library Redevelopment- New			9,230,000	9,408,000	9,358,841	49,159	99.48
Total Library			20,101,000	21,868,638	16,896,432	4,972,206	77.26
Recreation and Leisure							
Recreation Facility Redevelopment- New							
6362800122	South Wpg Rec Campus	2021	-	114,124,000	6,751,145	107,372,855	5.92
0762500224	Bonavista Rec&Leisure Centre	2024	750,000	750,000	58,175	691,825	7.76
0762500324	Decommissioning Aquatic Fac	2024	350,000	350,000	21,835	328,165	6.24
6255000124	Marj Edey Pk Recreation Campus	2024	350,000	350,000	-	350,000	0.00
0762500225	Bonavista Rec&Leisure Centre	2025	-	-	-	-	0.00
0762500325	Decommissioning Aquatic Fac	2025	-	-	-	-	0.00
0762500425	St. B Outdoor Aquatic Facility	2025	1,757,000	2,583,000	-	2,583,000	0.00
6257040025	Spray Pad Investment Program P	2025	1,488,000	1,488,000	24,805	1,463,195	1.67
Total Recreation Facility Redevelopment- New			4,695,000	119,645,000	6,855,961	112,789,039	5.73
Recreation Facility Refurbishment & Redevelopment- Existing							
6362500217	St. James Civic Centre Renew M	2017	9,700,000	10,553,800	10,368,469	185,331	98.24
6255000420	St. James Commun Rec Amenities	2020	1,400,000	1,400,000	1,085,838	314,162	77.56
6362400321	Boni-Vital Pool Renewal	2021	5,360,000	9,882,269	5,491,244	4,391,025	55.57
6362400521	Pan Am Pool Change Rooms Reno	2021	940,000	883,000	799,225	83,775	90.51
6362800121	St. James Civic Centre	2021	-	17,006,000	625,455	16,380,545	3.68
6250000122	Rec Facility Safety & Access	2022	125,000	130,000	117,418	12,582	90.32
6250000222	Fitness Equipment Upgrade Prog	2022	200,000	200,000	70,113	129,887	35.06
6362700122	Spray Pad Dev - Valour CC	2022	1,500,000	1,500,000	809,566	690,434	53.97
6362700222	Spray Pad Dev - Corydon CC	2022	965,000	1,100,000	813,982	286,018	74.00
6362700322	Spray Pad Dev - Champlain CC	2022	643,000	943,000	850,935	92,065	90.24
6362700422	Spray Pad Dev - Whyte Ridge CC	2022	675,000	828,000	828,000	0	100.00
6362700522	Spray Pad Dev - Maples CC	2022	700,000	1,143,000	943,840	199,160	82.58
6250000123	Rec Facility Safety & Access	2023	150,000	150,000	0	150,000	0.00
6250000223	Fitness Equipment Upgrade Prog	2023	310,000	310,000	-	310,000	0.00
0762500124	South Wpg CC-Richmond-Gym Exp	2024	350,000	350,000	33,033	316,967	9.44
6250001124	Rec Facility Safety & Access	2024	97,000	97,000	-	97,000	0.00

Capital Expenditures Monthly Report

Page: 26 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6250002124	Maples CC - Feasibility Study	2024	75,000	75,000	-	75,000	0.00
6251000124	Community Incentive Grant Prog	2024	1,061,000	1,061,000	187,517	873,483	17.67
6250000125	Rec Facility Safety & Access	2025	200,000	200,000	-	200,000	0.00
6250000225	Fitness Equipment Renewal Prog	2025	320,000	320,000	-	320,000	0.00
Total Recreation Facility Refurbishment & Redevelopment- Existing			24,771,000	48,132,069	23,024,633	25,107,436	47.84
Recreation and Library Facility Investment Strategy							
6362600021	Recreation and Library Facilit	2021	16,700,000	-	-	-	0.00
6362601021	Recr. & Library Facil.Proj Supp	2021	-	223,000	223,000	-	100.00
6362602021	Land Dedication Reserve Alloc	2021	-	2,000,000	2,000,000	-	100.00
6362603021	Recr.&Library Fac Mtce Pr M	2021	-	2,011,000	1,811,442	199,558	90.08
6362604121	Multi-Use Indoor Pools- CKRC	2021	-	2,000,000	34,886	1,965,114	1.74
6362604221	Multi-Use Ind Pools-Seven Oaks	2021	-	3,500,000	1,054,830	2,445,170	30.14
6362605121	Old Ex Arena and Site Redevel	2021	-	15,700,000	857,140	14,842,860	5.46
6362605221	Magnus Eliason Rec Centre Kitc	2021	-	286,000	286,000	-	100.00
6362606121	Dakota Waterplay Park Re-Surfa	2021	-	480,000	22,011	457,989	4.59
6362607121	MILL Library HVAC/Electrical	2021	-	790,000	790,000	-	100.00
6362600022	Rec and Library Facility	2022	16,700,000	-	-	-	0.00
6362602022	Land Dedication Reserve Alloc	2022	-	2,000,000	2,000,000	-	100.00
6362604322	Multi-Use Ind Pools-St. James	2022	-	3,500,000	140,026	3,359,974	4.00
6362605322	Turtle Island Centre Kitchen	2022	-	1,800,000	755,931	1,044,069	42.00
6362608122	Arena Renewal Program	2022	-	8,000,000	2,741,789	5,258,211	34.27
6362609122	Gen Council Wpg CC Plan 2045	2022	-	300,000	250,000	50,000	83.33
6362600023	Rec and Library Facility	2023	16,600,000	-	-	-	0.00
6362602023	Land Dedication Reserve Alloc	2023	-	3,000,000	3,000,000	-	100.00
6362604423	Multi-Use Ind Pool Ren-Pan Am	2023	-	6,000,000	56,842	5,943,158	0.95
6362605423	Portage Place Community Space	2023	-	1,050,000	-	1,050,000	0.00
6362606223	Kildonan Park Pool Liner	2023	-	510,000	475,468	34,532	93.23
6362607223	St James & Westwood Library Re	2023	-	4,000,000	-	4,000,000	0.00
Total Recreation and Library Facility Investment Strategy			50,000,000	57,150,000	16,499,365	40,650,635	28.87
Total Recreation and Leisure			79,466,000	224,927,069	46,379,959	178,547,110	20.62

Capital Expenditures Monthly Report

Page: 27 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Community Services (including Community Incentive Grants)			124,919,841	272,148,548	81,745,437	190,403,111	30.04
Innovation, Transformation and Technology							
Hardware							
Technology Infrastructure							
3400000025	Technology Infrastructure Prog	2025	-	345,352	-	345,352	0.00
3400000125	Citywide Network ProdEvergreen	2025	55,000	1,701,000	-	1,701,000	0.00
3400000225	Citywide Data Centre Sustainme	2025	150,000	150,000	-	150,000	0.00
3400000425	Citywide Serv-StorageEvergreen	2025	918,000	918,000	-	918,000	0.00
3470000025	Public Safety Systems Program	2025	643,000	643,000	-	643,000	0.00
Total Technology Infrastructure			1,766,000	3,757,352	0	3,757,352	0.00
Digital Customer Experience							
3410000425	Transit Technology Modernizati	2025	325,000	325,000	-	325,000	0.00
Total Digital Customer Experience			325,000	325,000	0	325,000	0.00
3491200325	Library Tech Upgrade/Replace	2025	350,000	350,000	-	350,000	0.00
Communications Network Infrastructure							
3401204017	Public Safety Radio System	2017	-	14,540,259	14,540,259	0	100.00
3403000118	Core Inform Technology ProgrRP	2018	7,441,000	6,301,566	6,309,726	-8,161	100.13
3401206019	Tait Radio Replacement M	2019	1,902,000	110,659	110,659	-0	100.00
3401200021	Communications Network Infra	2021	395,000	394,262	394,262	-	100.00
3403000021	Corporate VoIP Phone System	2021	160,000	160,000	159,505	495	99.69
3401200022	Network Products Evergreen	2022	2,000,000	1,716,098	1,485,755	230,343	86.58
3402500122	Data Centre Sustainment	2022	282,000	282,000	282,000	0	100.00
3402500222	Server-Storage Evergreen	2022	1,800,000	1,179,000	1,179,000	0	100.00
3401200023	Network Products Evergreen	2023	136,000	136,000	136,387	-387	100.28
3401204023	Prov P25Pub Safety Radio Sytem	2023	-	19,982,000	38,135	19,943,865	0.19
3402500123	Data Centre Sustainment	2023	1,271,000	1,235,782	604	1,235,178	0.05
3401200024	Network Products Evergreen	2024	987,000	987,000	964,664	22,336	97.74
3402500124	Data Centre Sustainment	2024	150,000	65,000	-	65,000	0.00
3402500224	Server-Storage Evergreen	2024	785,000	470,500	118,167	352,333	25.12



Capital Expenditures Monthly Report

Page: 28 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
3402501124	Data Centre Sustainment Proj	2024	-	85,000	-	85,000	0.00
3491200124	Technology Advancement Program	2024	310,000	310,000	-	310,000	0.00
Total Communications Network Infrastructure			17,619,000	47,955,126	25,719,123	22,236,003	53.63
Enterprise Computing							
3402500120	ITSM Remedy Upgrade	2020	-	399,000	87,014	311,986	21.81
Total Enterprise Computing			0	399,000	87,014	311,986	21.81
Infrastructure Service Enhancement							
3459001019	ISP - Training and Resourcing	2022	-	381,171	331,905	49,266	87.08
Total Infrastructure Service Enhancement			0	381,171	331,905	49,266	87.08
Renewals							
3458500019	Intake Program	2019	534,000	243,532	243,532	-	100.00
3458400021	Printing Graphics & Mail Serv	2021	396,000	338,941	338,941	-	100.00
3458500119	Investment Planning Automation	2022	-	100,000	68,772	31,228	68.77
3458500319	Learning Management System	2022	-	100,000	100,000	-	100.00
3458400023	Printing Graphics & Mail Serv	2023	160,000	160,000	-	160,000	0.00
3458500223	Investment Plan Automatr Ph2	2023	-	145,000	17,870	127,130	12.32
3458500323	Learning Management System Ph2	2023	-	75,000	63,645	11,355	84.86
3458500423	Accessibility Project Ph3	2023	-	12,500	6,927	5,573	55.42
3458500619	Media Tracker Enhancements	2023	-	47,000	42,889	4,111	91.25
3458500719	Accessibility Project Ph2	2023	-	17,000	16,963	37	99.79
Total Renewals			1,090,000	1,238,973	899,540	339,434	72.60
Total Hardware			21,150,000	54,406,621	27,037,582	27,369,040	49.70
Software							
Digital Customer Experience							
3410000025	Digital CustomerExp Program		-	-	-	-	0.00
3410000125	W&W DigitalCustomer Platform	2025	815,000	815,000	3,581	811,419	0.44
3410000225	W&W CustomerCare&Billing Maint	2025	629,000	629,000	-	629,000	0.00
3410000325	WaterCustmerCare&Billing Maint	2025	629,000	629,000	-	629,000	0.00
3410000525	Citywide Citizen Portal	2025	300,000	300,000	-	300,000	0.00

Capital Expenditures Monthly Report

Page: 29 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
3410000625	Citywide 311 System Maintenanc	2025	145,000	145,000	-	145,000	0.00
3410000725	W&W Env't Steward&Compliance	2025	579,000	579,000	-	579,000	0.00
Total Digital Customer Experience			3,097,000	3,097,000	3,581	3,093,419	0.12
Work & Asset Management Systems							
3450000025	Work&Asset Mgmt Sys Program		-	-	-	-	0.00
3450000125	Oracle Work &AssetMgmt - Proj1	2025	613,000	613,000	-	613,000	0.00
3450000225	Oracle Work &AssetMgmt - Proj2	2025	613,000	613,000	-	613,000	0.00
3450000325	Laboratory Info Mgmt Sys Enhan	2025	100,000	100,000	-	100,000	0.00
3450000425	Digital Enablement for Plat &	2025	1,000,000	1,000,000	3,581	996,419	0.36
3450000525	Collections Mgmt Sys Moderniza	2025	227,000	227,000	-	227,000	0.00
3450000625	Asset Information & Data Integ	2025	444,000	444,000	-	444,000	0.00
3450000725	CitywideWork & Asset Mgmt Syst	2025	252,000	252,000	-	252,000	0.00
Total Work & Asset Management Systems			3,249,000	3,249,000	3,581	3,245,419	0.11
Technology Infrastructure							
3400000325	Citywide Sftwr Dev Tool Lic	2025	308,000	308,000	94,134	213,866	30.56
3400000625	Citywide Tech Infr Sustainment	2025	548,000	548,000	-	548,000	0.00
Total Technology Infrastructure			856,000	856,000	94,134	761,866	11.00
Assessment & Taxation							
3420000025	Assessment & Taxation Systems	2025	312,000	312,000	-	312,000	0.00
Total Assessment & Taxation			312,000	312,000	0	312,000	0.00
Geospatial Information Systems							
3430000025	Geospatial Information Systems	2025	-	-	-	-	0.00
3430000125	W&W Geospatial Info Systems	2025	600,000	600,000	-	600,000	0.00
3430000225	Citywide Geospatial Info Sys	2025	227,000	627,000	-	627,000	0.00
Total Geospatial Information Systems			827,000	1,227,000	0	1,227,000	0.00
Digital Records & Workflow							
3440000025	Digital Records &Workflow Prog	2025	-	-	-	-	0.00
3440000125	W&W Document Migration & Auto	2025	750,000	750,000	-	750,000	0.00
3440000225	W&W Specialized File Mgmt Sys	2025	285,000	285,000	-	285,000	0.00

Capital Expenditures Monthly Report

Page: 30 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Digital Records & Workflow			1,035,000	1,035,000	0	1,035,000	0.00
Digital Operations Platform							
3460000025	Digital Opera Platform Program	2025	-	-	-	-	0.00
3460000125	W&W Learning Mgmt System	2025	291,000	291,000	-	291,000	0.00
3460000225	W&W Program Financial Mgmt Sys	2025	285,000	285,000	-	285,000	0.00
Total Digital Operations Platform			576,000	576,000	0	576,000	0.00
Data Warehouse / Business Integration							
3459000118	Innovation Strategy-ISP	2018	2,000,000	11,390	11,390	-	100.00
3459000119	Innovation Strategy	2019	1,000,000	-	-	-	0.00
3462000019	Disaster Recov Gap Mitigat Ph1	2019	954,000	608,648	608,648	-0	100.00
Total Data Warehouse / Business Integration			3,954,000	620,039	620,039	-0	100.00
Innovation prototypes/MVP							
3459000120	Innovation Strategy	2020	1,360,393	-	393	-393	0.00
3459000122	Innovation Strategy	2022	106,894	106,894	3,320	103,574	3.11
Total Innovation prototypes/MVP			1,467,287	106,894	3,713	103,181	3.47
Information Security							
3460000020	Info Security Initiatives	2020	136,000	136,000	136,000	-	100.00
3460000021	Info Security Initiatives	2021	194,000	194,000	194,000	-0	100.00
3402502224	Azure Paas	2025	-	139,500	8,390	131,110	6.01
Total Information Security			330,000	469,500	338,390	131,110	72.07
Software Upgrade							
3461000020	Microsoft Office License EverG	2020	711,000	702,337	702,337	-	100.00
3458100021	Aerial Imagery Renewal Program	2021	188,000	139,311	139,311	-	100.00
3461000122	Email, Teams & Files	2022	817,000	817,000	816,304	696	99.91
3458100023	Aerial Imagery Renewal Program	2023	219,000	219,000	115,304	103,696	52.65
3461000223	Desktop Office Suite	2023	371,000	371,000	28,767	342,233	7.75
3458500024	Decision Making IS Replace Pgm	2024	1,100,000	1,100,000	204,209	895,791	18.56
3491001724	Application/Data Integration	2024	965,000	965,000	-	965,000	0.00
3491001924	Digital Enablement	2024	1,200,000	1,200,000	271,789	928,211	22.65

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
3491002124	Digital Customer Solutions	2024	1,065,000	1,065,000	-	1,065,000	0.00
3491100024	Geographic Info Sys Renewal	2024	375,000	375,000	24,153	350,847	6.44
3491002625	W&W Applications Modern & Sust	2025	250,000	250,000	-	250,000	0.00
Total Software Upgrade			7,261,000	7,203,648	2,302,174	4,901,474	31.96
Information Technology							
3458200022	MSDN Software Renewal	2022	282,000	282,000	281,612	388	99.86
3458500220	Accessibility Project Ph1	2022	-	50,000	49,739	261	99.48
3400000123	Citizen Portal	2023	2,000,000	1,120,449	-11,961	1,132,410	-1.07
3400000223	Citizen Portal Project ph1	2023	-	96,474	96,474	-	100.00
3402501222	System Software Evergreening	2023	-	621,000	463,214	157,786	74.59
3458500023	Intake Program	2023	821,000	521,410	176,786	344,624	33.91
3458500420	HRIS Tream	2023	-	-	-	-	0.00
3458500523	DigitalWorkplace SftyMngmt Ph1	2023	-	14,000	11,337	2,663	80.98
3400000423	Citizen Portal Project 3 MVP	2024	-	662,000	144,723	517,277	21.86
3401200222	Genesis Telephony Upgrade Proj	2024	-	120,300	108,901	11,399	90.52
3402501224	DCZ Azure Dev-Test Environment	2024	-	175,000	102,183	72,817	58.39
3491000324	Collections Management System	2024	250,000	250,000	-	250,000	0.00
3491000824	Laboratory Info Mgmt System	2024	700,000	700,000	365,554	334,446	52.22
3491001824	Document Management System	2024	1,500,000	1,500,000	7,501	1,492,499	0.50
3491002024	Geographic InfoSys Enhancement	2024	230,000	230,000	-	230,000	0.00
3491002324	Supervisory Control & Data Acq	2024	1,200,000	1,200,000	-	1,200,000	0.00
3491002524	Commercial Acc Tracking System	2024	560,000	560,000	58,855	501,145	10.51
3491100124	Work and Asset Management Prog	2024	300,000	300,000	-	300,000	0.00
3491530124	Trn Info Technology Program	2024	325,000	325,000	238,296	86,704	73.32
3491600124	Assessment Automation	2024	250,000	250,000	-	250,000	0.00
3480000025	Info Management &Analytic Prog	2025	-	-	-	-	0.00
3480000125	W&W Implement Modern Bus Intel	2025	800,000	800,000	-	800,000	0.00
3480000225	W&W Master Data Management	2025	517,000	517,000	-	517,000	0.00
Total Information Technology			9,735,000	10,294,633	2,093,211	8,201,422	20.33
Total Software			32,699,287	29,046,714	5,458,822	23,587,892	18.79



Capital Expenditures Monthly Report

Page: 32 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Innovation, Transformation and Technology			53,849,287	83,453,335	32,496,404	50,956,932	38.94
City Clerks							
Corporate Records Centre							
0400000927	Corporate Records Centre		-	-	-	-	0.00
Total Corporate Records Centre			0	0	0	0	0.00
City Archives							
0704000123	Archives Renovation	2023	19,274,000	19,274,000	636,940	18,637,060	3.30
Total City Archives			19,274,000	19,274,000	636,940	18,637,060	3.30
City Clerks							
Election Systems							
0400000521	Elections Systems	2021	100,000	98,463	99,083	-620	100.63
0400000522	Elections Systems	2022	110,000	110,000	110,000	0	100.00
0400000525	Elections Systems & Equipment	2025	100,000	100,000	-	100,000	0.00
Total Election Systems			310,000	308,463	209,082	99,380	67.78
Innovation Fund							
0400001716	Innovation Capital Fund	2016	1,000,000	8,154	-	8,154	0.00
0400001717	Innovation Capital Fund	2017	1,000,000	-	-	-	0.00
0400201717	ICF-Lane Closures System	2017	-	341,644	282,318	59,326	82.64
Total Innovation Fund			2,000,000	349,798	282,318	67,480	80.71
Audio / Video Equipment Replacement							
0400001823	Audio/Video Equipment Replcmnt	2023	100,000	100,000	28,245	71,755	28.24
Total Audio / Video Equipment Replacement			100,000	100,000	28,245	71,755	28.24
Total City Clerks			2,410,000	758,261	519,645	238,615	68.53
Total City Clerks			21,684,000	20,032,261	1,156,586	18,875,675	5.77
Planning, Property and Development							
Riverbank Stabilization							
6351300222	Riverbank Stab/Phys Asset Prot	2022	312,035	195,844	40,990	154,855	20.93

Downtown Enhancement Program



Capital Expenditures Monthly Report

Page: 34 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6351800122	Downtown Enhancement Program	2022	200,000	200,000	197,918	2,082	98.96
6351800123	Downtown Enhancement Program	2023	128,000	128,000	112,300	15,700	87.73
6351800124	Downtown Enhancement Program	2024	-	237,000	29,742	207,258	12.55
6351400825	CentrePlan 2050-Infrastructure	2025	-250,000	250,000	6,480	243,520	2.59
6351800125	Downtown Enhancement Program	2025	-	-	-	-	0.00
Total Downtown Enhancement Program			78,000	815,000	346,440	468,560	42.51
Other							
6311000121	True North Sq&Public Amenities	2021	-	9,316,700	7,447,577	1,869,123	79.94
6352000022	Green Space& Natural Corridors	2022	700,000	700,000	173,924	526,076	24.85
Total Other			700,000	10,016,700	7,621,501	2,395,199	76.09
Total City Beautification			1,304,000	11,357,700	8,038,583	3,319,117	70.78
Computer Upgrades							
Computer Automation							
6361000421	Computer Automation	2020	100,000	100,000	99,999	1	100.00
6361000021	Digital Permitting	2021	1,947,000	1,947,000	1,002,108	944,892	51.47
6361000022	Digital Permitting	2022	1,019,000	1,019,000	404,313	614,687	39.68
6361000423	Computer Automation	2023	100,000	100,000	45,376	54,624	45.38
6361000025	Digital Permitting	2025	-2,200,000	2,200,000	44,211	2,155,789	2.01
Total Computer Automation			966,000	5,366,000	1,596,007	3,769,993	29.74
Total Computer Upgrades			966,000	5,366,000	1,596,007	3,769,993	29.74
Land Drainage & Flood Control							
Riverbank Greenway Programs							
6351300119	Riverbank Greenway Programs	2019	205,000	205,000	122,558	82,442	59.78
Total Riverbank Greenway Programs			205,000	205,000	122,558	82,442	59.78
Riverbank Stabilization							
6351301220	Lyndale Dr Riverbank Stabiliz	2020	-	4,068,000	4,068,000	-	100.00
6351300221	Riverbank Stab/Phys Asset Prot	2021	100,000	74,985	74,985	-	100.00
6351300224	Riverbank Stab/Phys Asset Prot	2024	3,000,000	3,000,000	71,999	2,928,001	2.40



Capital Expenditures Monthly Report

Page: 35 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
6351300225	Riverbank Stab/Phys Asset Prot	2025	-	110,000	4,232	105,768	3.85
Total Riverbank Stabilization			3,100,000	7,252,985	4,219,216	3,033,769	58.17
Total Land Drainage & Flood Control			3,305,000	7,457,985	4,341,774	3,116,211	58.22
Recreation							
Other							
6351280020	Golf Lands Repurpose Review	2020	1,000,000	900,000	807,274	92,726	89.70
Total Other			1,000,000	900,000	807,274	92,726	89.70
Total Recreation			1,000,000	900,000	807,274	92,726	89.70
Total Planning, Property and Development			10,010,035	28,690,908	16,873,574	11,817,333	58.81
Winnipeg Police Service							
Police Headquarters							
Police Headquarters							
6322003016	North Dist Police Station M	2016	23,379,577	31,730,577	30,148,824	1,581,752	95.02
6322004016	EDPS Leasehold Improvements	2016	-	825,000	734,432	90,568	89.02
2206100021	North District - Furn & Equip	2021	700,000	700,000	675,439	24,561	96.49
6322000021	Centr.Proces.Unit-Holding Cell	2021	-	3,500,000	2,975,990	524,010	85.03
0722002824	East District Police Stn Lease	2023	1,155,000	1,155,000	1,066,514	88,486	92.34
2200100023	Comm Sites-P25 Infrastructure	2023	100,000	100,000	-	100,000	0.00
2200400023	Police Vehicle Oper-Facility	2023	1,200,000	1,200,000	1,183,709	16,291	98.64
0731002825	East District Police Stn Lease	2025	-	288,750	293,239	-4,489	101.55
Total Police Headquarters			26,534,577	39,499,327	37,078,148	2,421,179	93.87
Total Police Headquarters			26,534,577	39,499,327	37,078,148	2,421,179	93.87
Computer Upgrades							
Software Upgrade							
2204800021	Schedule and Mgmt Sys Upgrade	2021	500,000	496,476	395,112	101,364	79.58
2200800023	Training Facility - Site Secur	2023	450,000	450,000	68,258	381,742	15.17
2204700023	Computer Assisted Dispatch	2023	375,000	378,524	11,453	367,071	3.03
2205200023	Call Answer Software	2023	310,000	310,000	-	310,000	0.00



Capital Expenditures Monthly Report

Page: 36 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Software Upgrade			1,635,000	1,635,000	474,823	1,160,177	29.04
Hardware Upgrade							
2203700019	In Car Computing	2019	1,000,000	1,000,000	9,070	990,930	0.91
2205600021	Auto Fingerprint Id Sys - AFIS	2021	500,000	500,000	-	500,000	0.00
2205400022	Technical Surveillance Systems	2022	400,000	400,000	396,148	3,852	99.04
2200500023	Connected Officer Program	2023	175,000	175,000	-	175,000	0.00
2200200024	Bldg Security System Evergreen	2024	490,000	490,000	-	490,000	0.00
2224002024	DEMS	2024	3,241,000	3,241,000	-	3,241,000	0.00
Total Hardware Upgrade			5,806,000	5,806,000	405,218	5,400,782	6.98
Computer Upgrades							
2203700020	In Car Computing	2020	500,000	500,000	-	500,000	0.00
2201700021	North District IT Requirements	2021	190,000	190,000	90,926	99,074	47.86
2205700022	Comm Media Logger	2021	1,453,000	1,453,000	1,145,289	307,711	78.82
2206300024	E-Ticketing Hardware	2024	375,000	375,000	-	375,000	0.00
Total Computer Upgrades			2,518,000	2,518,000	1,236,215	1,281,785	49.10
Total Computer Upgrades			9,959,000	9,959,000	2,116,255	7,842,745	21.25
Equipment							
P25 Compliant Radio Gear							
2224001024	Speed Radar Equipment	2024	168,000	168,000	81,661	86,339	48.61
Total P25 Compliant Radio Gear			168,000	168,000	81,661	86,339	48.61
Total Equipment			168,000	168,000	81,661	86,339	48.61
Total Winnipeg Police Service			36,661,577	49,626,327	39,276,064	10,350,263	79.14
Fire Paramedic Service							
Various							
2105000021	911 Call Management Systems	2021	573,000	553,441	475,727	77,714	85.96
2114000023	Disaster Financial Assistance	2023	969,740	63,753	-	63,753	0.00
2114020023	DFA-The Forks Rail Bridge	2023	-	141,600	18,454	123,146	13.03

Capital Expenditures Monthly Report

Page: 37 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2114040023	DFA-Seine River Greenway Trail	2023	-	413,100	-	413,100	0.00
2114050023	Lyndale Drive AT Pathway	2023	-	123,205	-	123,205	0.00
2114060023	DFA-Brookside Cemetery	2023	-	219,320	165,910	53,410	75.65
Total Various			1,542,740	1,514,419	660,091	854,328	43.59
Facilities							
Optimization							
2110010022	Modular Station	2022	6,885,000	6,885,000	6,199,775	685,225	90.05
2111020922	St B - Windsor Consolidation	2022	13,439,000	16,396,000	15,685,432	710,568	95.67
2111021522	FO - Waverley West Station M	2022	913,000	913,000	211,090	701,910	23.12
Total Optimization			21,237,000	24,194,000	22,096,296	2,097,704	91.33
Maintenance							
6321000020	Station Capital Maintenance	2020	4,581,000	4,547,469	4,097,555	449,913	90.11
6321000021	Station Capital Maintenance	2021	734,000	734,000	426,751	307,249	58.14
0721000023	Station Capital Maintenance	2023	576,000	576,000	5,127	570,873	0.89
0721000024	Station Capital Maintenance	2024	1,000,000	1,000,000	-	1,000,000	0.00
Total Maintenance			6,891,000	6,857,469	4,529,434	2,328,035	66.05
Total Facilities			28,128,000	31,051,469	26,625,730	4,425,739	85.75
Equipment Acquisition							
2104014120	Self Contained Breathing Appar	2020	4,501,000	4,501,000	3,942,198	558,802	87.58
2108000021	Medical Equipment	2021	447,000	431,203	368,318	62,885	85.42
2109000021	Fire Rescue Equipment	2021	461,000	461,000	453,248	7,752	98.32
2101000022	Communications and IT Equip	2022	-	3,135,000	2,999,761	135,239	95.69
2104000022	Equipment Obsolescence	2022	3,647,000	-	-	-	0.00
2108000022	Medical Equipment	2022	-	313,100	392,978	-79,878	125.51
2109000022	Fire Rescue Equipment	2022	-	119,000	116,637	2,363	98.01
Total Acquisition			9,056,000	8,960,303	8,273,141	687,163	92.33
Replacement							
2111021521	Emergency Vehicle Pre-emption	2021	189,000	189,000	110,797	78,203	58.62



Capital Expenditures Monthly Report

Page: 38 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2108000023	Medical Equipment	2023	586,000	586,000	491,734	94,266	83.91
2109000023	Fire Rescue Equipment	2023	264,000	264,000	77,849	186,151	29.49
2101000024	Communications & IT Equipment	2024	212,000	212,000	52,384	159,616	24.71
2108000024	Medical Equipment	2024	478,000	478,000	1,783	476,217	0.37
2109000024	Fire and Rescue Equipment	2024	137,000	137,000	-	137,000	0.00
Total Replacement			1,866,000	1,866,000	734,549	1,131,451	39.36
Total Equipment			10,922,000	10,826,303	9,007,689	1,818,614	83.20
Systems							
Software Upgrade							
2106020019	Computer Aided Dispatch (CAD)	2019	11,225,000	11,225,000	8,809,282	2,415,718	78.48
2148010021	Business Continuity Software	2021	150,000	-	-	-	0.00
Total Software Upgrade			11,375,000	11,225,000	8,809,282	2,415,718	78.48
Total Systems			11,375,000	11,225,000	8,809,282	2,415,718	78.48
Total Fire Paramedic Service			51,967,740	54,617,191	45,102,792	9,514,400	82.58
Corporate Finance							
Corporate Projects							
Economic Development -Inside Downtown							
1263002022	SHED/Exchange-Burton/Odeon		-	162,614	151,875	10,739	93.40
1200001022	Revitalizing Downtown Strategy	2022	10,000,000	1,775,579	-	1,775,579	0.00
1263001122	Downtown Secondary Plan	2022	-	200,000	200,000	-	100.00
1263001222	Air Canada Window Park	2022	-	3,083,000	1,112,942	1,970,058	36.10
1263001522	MainSt Amenity Plan-Main&Henry	2022	-	548,000	462,525	85,475	84.40
1263001622	Broadway Enhancements	2022	-	490,000	10,081	479,919	2.06
1263001322	Sidewalk Enhancements-Galt St	2023	-	1,106,000	923,328	182,672	83.48
1263001422	Sidewalk Enhancements-William	2023	-	51,000	50,387	613	98.80
1263001722	Alexander Docks Area	2023	-	87,845	52,611	35,234	59.89
1263001822	Central Park Enhancements	2023	-	245,962	225,704	20,258	91.76
1263001922	Market Lands Redevelopment	2024	-	2,547,353	933,708	1,613,645	36.65
Total Economic Development -Inside Downtown			10,000,000	10,297,353	4,123,162	6,174,191	40.04

Capital Expenditures Monthly Report

Page: 39 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Economic Development -Outside Downtown							
1200002022	Pandemic Relatd Infrastructure	2022	10,000,000	-	-	-	0.00
1207002122	Bonivital Facility Upgrades	2022	-	121,000	107,412	13,588	88.77
1218002122	Fountainview Park Structure	2022	-	93,150	92,223	927	99.00
1218002222	Kildonan Meadows Park Dvlpmnt	2022	-	228,000	225,736	2,264	99.01
1218002322	Kern Park Playground Renewal	2022	-	154,000	146,702	7,298	95.26
1218002522	Corydon CC Structure Replace	2022	-	345,000	318,624	26,376	92.35
1218002622	Edderton/Munson Bench Replace	2022	-	72,394	72,394	0	100.00
1218002722	Fort Garry Ward Benches	2022	-	35,606	5,661	29,945	15.90
1218002822	Giizhigooweyaabikwe Park	2022	-	101,000	100,817	183	99.82
1218002922	Sinclair Park Basketball Court	2022	-	290,000	289,880	120	99.96
1218003022	N-Wpg Parkway Transport Study	2022	-	60,000	59,000	1,000	98.33
1218003122	Carter Ave Playground Upgrade	2022	-	181,000	180,960	40	99.98
1218003222	Broadway Playground Upgrade	2022	-	68,000	58,100	9,900	85.44
1218003322	John Steel Park Rejuvenation	2022	-	218,000	216,810	1,190	99.45
1218003522	Beauchemin Park Renewals	2022	-	65,000	61,641	3,359	94.83
1218003622	Kilcona King Asphalt Renewal	2022	-	1,000,000	964,747	35,253	96.47
1218003722	Ft Rouge Tennis Court Reno	2022	-	355,000	-	355,000	0.00
1218005022	Norwood CC Junior Playground	2022	-	162,000	77,965	84,035	48.13
1262002122	Fort Garry CC - Design/Consult	2022	-	47,000	40,606	6,394	86.40
1262002222	Bronx Park CC Splash Pad	2022	-	1,000,000	898,043	101,957	89.80
1262002322	Turtle Island Centre Spray Pad	2022	-	1,500,000	584,534	915,466	38.97
1263002122	Point Douglas Secondary Plan	2022	-	400,000	197,087	202,913	49.27
1263002222	Stephen Juba Fitness Trail	2022	-	290,000	-	290,000	0.00
1207002222	Beliveau/Windsor Pk Track	2023	-	645,850	621,961	23,889	96.30
1218003822	Hiddleston Pk Playground Reno	2023	-	188,500	188,353	147	99.92
1218003922	Dana Bitterfield Pk Playground	2023	-	139,000	130,028	8,972	93.55
1218004022	Billy McCann Pk Playground	2023	-	166,457	159,160	7,297	95.62
1218004122	Art McQuat Baseball Backstops	2023	-	100,300	99,854	446	99.56
1218004222	Corbett & Bernadine Pk Playgnd	2023	-	336,000	334,785	1,215	99.64
1218004322	John Forsyth Park Upgrades	2023	-	450,000	15,000	435,000	3.33

Capital Expenditures Monthly Report

Page: 40 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
1218004422	Highbury Pk PlayStruc Upgrade	2023	-	255,000	255,000	0	100.00
1218004522	Burland Pk PlayStruc Upgrade	2023	-	45,000	44,996	4	99.99
1218004622	Eaglewood Pk Basketball Court	2023	-	265,000	-	265,000	0.00
1218004722	Bridgwater Pk Basketball Court	2023	-	210,000	200,777	9,223	95.61
1218004822	Bridgwater Lks Pk CricketPitch	2023	-	87,000	86,936	64	99.93
1218004922	Waterfront Park Picnic Shelter	2023	-	133,551	129,747	3,804	97.15
1218005122	Valour Community Centre	2023	-	500,000	490,308	9,692	98.06
1218005222	VimyTennisCourts Redevelopment	2023	-	164,000	164,000	0	100.00
1218005322	Amber Gates Playground&Shelter	2023	-	-	-	-	0.00
1218005422	NCC Playground & Basketball	2023	-	-	-	-	0.00
1218005522	Pacific Junction Pk Playground	2023	-	217,000	216,675	325	99.85
1218005622	Winakwa Walking Path	2025	-	175,700	-	175,700	0.00
Total Economic Development -Outside Downtown			10,000,000	10,864,508	7,836,522	3,027,986	72.13
Total Corporate Projects			20,000,000	21,161,861	11,959,684	9,202,177	56.52
Total Corporate Finance			20,000,000	21,161,861	11,959,684	9,202,177	56.52
Assessment and Taxation							
Assessment and Taxation							
Assessment Automation							
1400000121	Assessment Automation	2021	237,000	213,120	213,120	-	100.00
1400000122	Assessment Automation	2022	497,000	120,880	-	120,880	0.00
1400000223	CAMA System Detailed Analysis	2023	10,260,000	10,260,000	1,898,917	8,361,083	18.51
Total Assessment Automation			10,994,000	10,594,000	2,112,037	8,481,963	19.94
Total Assessment and Taxation			10,994,000	10,594,000	2,112,037	8,481,963	19.94
Total Assessment and Taxation			10,994,000	10,594,000	2,112,037	8,481,963	19.94
Municipal Accommodations							
Civic Buildings Renovations							
0731000723	St.B MuseumExt Env Restore(P1)	2023	-	562,000	292,937	269,063	52.12
Total Civic Buildings Renovations			0	562,000	292,937	269,063	52.12

**Chief Administrative Office
Corporate Projects**

Capital Expenditures Monthly Report

Page: 42 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Economic Development							
0300000125	Portage Place Redevelopment		4,000,000	5,050,000	-	5,050,000	0.00
Total Economic Development			4,000,000	5,050,000	0	5,050,000	0.00
Total Corporate Projects			4,000,000	5,050,000	0	5,050,000	0.00
Total Chief Administrative Office			4,000,000	5,050,000	0	5,050,000	0.00
Local Improvements							
Local Improvements - Ongoing Program							
1420000125	2025 Local Improvements	2025	1,000,000	1,000,000	-	1,000,000	0.00
Total Local Improvements - Ongoing Program			1,000,000	1,000,000	0	1,000,000	0.00
Local Improvements - Float							
1420000121	2021 Local Improvements	2021	350,000	51,079	-	51,079	0.00
1420000122	2022 Local Improvements	2022	100,000	53,880	-	53,880	0.00
1420000123	2023 Local Improvements	2023	480,000	480,000	-	480,000	0.00
1420000124	2024 Local Improvements	2024	1,000,000	1,000,000	-	1,000,000	0.00
Total Local Improvements - Float			1,930,000	1,584,959	0	1,584,959	0.00
Lane pavement							
1420218619	Con-Lyn-Lawn-Birch	2019	-	231,283	231,283	-	100.00
1420218719	Fifth-Guay-DesMeur-StMarys	2019	-	132,586	132,586	-	100.00
1420218219	Byng,Windemere,Riversid,Pemb	2021	-	201,655	201,655	-	100.00
1420010322	Wastewater Sewer Lavalee Rd	2022	-	320,000	261,172	58,828	81.62
1420218820	Kavanagh Giroux Dufresne	2022	-	154,813	154,813	-	100.00
1420219122	Oakenwld/Manchester/Wldwood/Pnt	2023	-	399,994	148,231	251,763	37.06
1420219222	East Kildonan Ward	2023	-	160,000	97,976	62,024	61.23
1420219322	East Fort Garry Ward	2023	-	112,500	80,192	32,308	71.28
Total Lane pavement			0	1,712,832	1,307,909	404,924	76.36
Total Local Improvements			1,930,000	3,297,791	1,307,909	1,989,883	39.66
Total Local Improvements			2,930,000	4,297,791	1,307,909	2,989,883	30.43



Capital Expenditures Monthly Report

Page: 43 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Customer Service and Corporate Communications							
Software							
Contact Centre - 311							
3700000120	311 Renewal	2020	122,000	119,655	119,655	-	100.00
3700000121	311 Renewal	2021	100,000	100,000	47,871	52,129	47.87
3700000123	311 Renewal	2023	277,000	277,000	90,990	186,010	32.85
3700000124	311 Renewal	2024	315,000	315,000	-	315,000	0.00
Total Contact Centre - 311			814,000	811,655	258,516	553,139	31.85
Total Software			814,000	811,655	258,516	553,139	31.85
Total Customer Service and Corporate Communications			814,000	811,655	258,516	553,139	31.85
Total Tax Supported (including Transit)			2,765,130,022	2,988,580,788	1,946,830,808	1,041,749,980	65.14
Utilities							
Sewage Disposal Utility							
Other Treatment							
2030003424	Wastewater Services Facilities	2024	650,000	650,000	-	650,000	0.00
Total Other Treatment			650,000	650,000	0	650,000	0.00
Interceptors							
2037001622	Southwest Interceptor Crossing	2022	350,000	350,000	59,175	290,825	16.91
2037001623	Southwest Interceptor Crossing	2023	1,000,000	8,000,000	352,552	7,647,448	4.41
Total Interceptors			1,350,000	8,350,000	411,727	7,938,273	4.93
Collection							
Asset Management							
2030003520	Dept Level Service Framework	2020	200,000	200,000	178,110	21,890	89.06
2030003624	Enviro Stds Lab Facility Plan	2024	625,000	625,000	-	625,000	0.00
Total Asset Management			825,000	825,000	178,110	646,890	21.59
CSO and BF Strategy							
2038000120	2020 CSO Bsmt Flood Man Strat	2020	31,610,000	31,610,000	27,580,942	4,029,058	87.25

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2038000121	2021 CSO Bsmt Flood Man Strat	2021	32,000,000	32,000,000	23,335,251	8,664,749	72.92
2038000122	2022 CSO Bsmt Flood Man Strat	2022	30,000,000	30,000,000	3,388,809	26,611,191	11.30
2038000123	2023 CSO Bsmt Flood Man Strat	2023	28,000,000	28,000,000	331,859	27,668,141	1.19
2038000124	2024 CSO Bsmt Flood Man Strat	2024	47,000,000	47,000,000	651,166	46,348,834	1.39
2038000125	2025 CSO Bsmt Flood Man Strat	2025	41,500,000	41,500,000	-	41,500,000	0.00
Total CSO and BF Strategy			210,110,000	210,110,000	55,288,029	154,821,971	26.31

Information Technology

2040001117	Wastewater HaulingSys Replacmt	2017	1,000,000	1,000,000	995,338	4,662	99.53
2040001221	Customer Billing Upgrade	2021	2,200,000	2,200,000	147,863	2,052,137	6.72
2040001821	WWD Document Management	2021	250,000	250,000	208,717	41,283	83.49
2040002121	Digital Customer Solutions	2021	500,000	500,000	500,000	-	100.00
2040001222	2022 Customer Billing Upgrade	2022	350,000	350,000	127,117	222,883	36.32
2040001322	WWD Business Intelligence	2022	1,500,000	1,500,000	1,489,452	10,548	99.30
2040001822	WWD Document Management	2022	250,000	250,000	143,206	106,794	57.28
2040002122	Digital Customer Solutions	2022	350,000	350,000	318,886	31,114	91.11
2040001223	2023 Customer Billing Upgrade	2023	2,050,000	2,050,000	89,360	1,960,640	4.36
2040001323	WWD Business Intelligence	2023	1,800,000	1,800,000	302,236	1,497,764	16.79
2040002123	Digital Customer Solutions	2023	500,000	500,000	168,807	331,193	33.76
2040002323	SCADA Security	2023	600,000	600,000	-	600,000	0.00
Total Information Technology			11,350,000	11,350,000	4,490,983	6,859,017	39.57

Interceptors

2037001211	Inkster Blvd Interceptor	2011	-	12,130,000	11,270,756	859,244	92.92
2037001516	NE Interceptor River Crossing	2016	11,000,000	10,658,000	10,599,354	58,646	99.45
2037001317	Plessis Road Interceptor	2017	7,300,000	6,095,000	5,648,193	446,807	92.67
2037001722	Airport West Servicing	2022	16,000,000	16,000,000	8,751,762	7,248,238	54.70
2037001723	CentrePort Servicing	2023	30,000,000	30,000,000	4,187,574	25,812,426	13.96
2037001724	CentrePort Servicing	2024	9,500,000	9,500,000	2,427,258	7,072,742	25.55
2037001825	NE Interceptor Regional Study	2025	325,000	325,000	-	325,000	0.00
Total Interceptors			74,125,000	84,708,000	42,884,898	41,823,102	50.63

Lift Stations

Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description		Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2030003018	Comminutor Chamber Rehab		2018	1,100,000	1,100,000	882,402	217,598	80.22
2030001819	Arc Flash Hazard Analysis/Remd		2019	879,000	801,131	801,131	-	100.00
2030003019	Comminutor Chamber Rehab		2019	1,200,000	1,200,000	-	1,200,000	0.00
2030003020	Comminutor Chamber Rehab		2020	1,300,000	1,300,000	-	1,300,000	0.00
2035000120	2020 Stations Upgrading		2020	2,925,000	2,925,000	2,925,000	-	100.00
2035000121	2021 Stations Upgrading		2021	6,250,000	6,250,000	4,558,163	1,691,837	72.93
2035000621	D'Arcy Lift Stn Load Shedding		2021	800,000	800,000	159,705	640,295	19.96
2030001822	Arc Flash Hazard Analysis/Remd		2022	270,000	52,869	-	52,869	0.00
2035000122	2022 Stations Upgrading		2022	3,250,000	3,250,000	1,428,788	1,821,212	43.96
2030001823	Arc Flash Hazard Analysis/Remd		2023	800,000	800,000	439,359	360,641	54.92
2035000123	2023 Stations Upgrading		2023	6,250,000	6,250,000	35,200	6,214,800	0.56
2035000623	D'Arcy Lift Stn Load Shedding		2023	575,000	1,008,000	-	1,008,000	0.00
2030001824	Arc Flash Hazard Analysis/Remd		2024	1,000,000	1,000,000	-	1,000,000	0.00
2035000124	2024 Stations Upgrading		2024	6,000,000	6,000,000	-	6,000,000	0.00
2030001825	Arc Flash Hazard Upgrades		2025	400,000	400,000	-	400,000	0.00
2035000125	Lift Station Renewals		2025	6,000,000	6,000,000	20,033	5,979,967	0.33
Total Lift Stations				38,999,000	39,137,000	11,249,782	27,887,218	28.74
River Crossing Rehab								
2037500025	2025 River Crossings	P		17,412,000	17,412,000	-	17,412,000	0.00
2037500020	2020 River Crossings	P	2020	6,200,000	6,200,000	5,742,713	457,287	92.62
2037500021	2021 River Crossings	P	2021	9,400,000	9,400,000	8,963,577	436,423	95.36
2037500022	2022 River Crossings	P	2022	3,500,000	3,500,000	3,244,795	255,205	92.71
2037500023	2023 River Crossings	P	2023	730,000	730,000	12,606	717,394	1.73
2037500024	2024 River Crossings	P	2024	10,000,000	10,000,000	834,789	9,165,211	8.35
Total River Crossing Rehab				47,242,000	47,242,000	18,798,479	28,443,521	39.79
Sewer Renewals								
2039100120	2020 Sewer Renewals	P	2020	17,000,000	17,000,000	15,817,008	1,182,992	93.04
2039100121	2021 Sewer Renewals	P	2021	17,500,000	17,500,000	16,008,542	1,491,458	91.48
2039100122	2022 Sewer Renewals	P	2022	18,000,000	18,000,000	16,656,771	1,343,229	92.54
2039100123	2023 Sewer Renewals	P	2023	18,500,000	18,500,000	16,980,008	1,519,992	91.78
2039100124	2024 Sewer Renewals	P	2024	21,000,000	21,000,000	12,831,992	8,168,008	61.10

Capital Expenditures Monthly Report



Capital Expenditures Monthly Report

Page: 47 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2033001121	WEPCCC Facilities Plan	2021	500,000	500,000	477,221	22,779	95.44
Total WEWPCC			500,000	500,000	477,221	22,779	95.44
NEWPCC Phosphorous							
2031002921	NEWPCC Interim Phosphorus	2021	-	19,300,000	18,816,869	483,131	97.50
Total NEWPCC Phosphorous			0	19,300,000	18,816,869	483,131	97.50
NEWPCC Upgrade							
203110013B	NEWPCC Headworks P	2012	839,546,171	517,336,213	338,883,308	178,452,906	65.51
203110028B	NEWPCC Biosolids Facilites P	2019	-	1,035,000,061	32,803,148	1,002,196,913	3.17
2034001124	Sludge Dry Beds Decommission	2024	375,000	375,000	-	375,000	0.00
Total NEWPCC Upgrade			839,921,171	1,552,711,274	371,686,456	1,181,024,819	23.94
Total Treatment			1,237,576,419	2,003,168,281	754,165,564	1,249,002,718	37.65
Total Sewage Disposal Utility			1,740,477,419	2,523,790,281	965,761,893	1,558,028,388	38.27
Waterworks Utility							
Feeder mains							
2004001224	CentrePort Servicing	2024	3,200,000	3,200,000	827,433	2,372,567	25.86
Total Feeder mains			3,200,000	3,200,000	827,433	2,372,567	25.86
Pumping Stations							
2005001623	Discharge Meter Upgrade	2023	550,000	550,000	147,854	402,146	26.88
2005000324	Pump Station Reliability Upgrd	2024	615,000	615,000	-	615,000	0.00
2005001624	Discharge Meter Upgrade	2024	2,150,000	2,150,000	-	2,150,000	0.00
2005001625	Discharge Meter Renewals	2025	212,000	212,000	-	212,000	0.00
Total Pumping Stations			3,527,000	3,527,000	147,854	3,379,146	4.19
Water Treatment Plant							
2033001325	WEWPCC Screening and Grit Rem	2025	4,220,000	4,220,000	-	4,220,000	0.00
Total Water Treatment Plant			4,220,000	4,220,000	0	4,220,000	0.00
Water Treatment - Other							
2033001225	WEWPCC Ponds Revegetation	2025	348,000	348,000	-	348,000	0.00

Capital Expenditures Monthly Report

Page: 48 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Water Treatment - Other			348,000	348,000	0	348,000	0.00
Water System Security Upgrades							
2001001525	Water System Security Renewals	2025	5,857,000	5,857,000	-	5,857,000	0.00
Total Water System Security Upgrades			5,857,000	5,857,000	0	5,857,000	0.00
Various							
2001003624	Water Electrical Upgrades	2024	1,520,000	1,520,000	-	1,520,000	0.00
2006000524	GWWD Railway Capital Upgrades	2024	150,000	150,000	64,800	85,200	43.20
2006000525	GWWD Railway Renewals	2025	3,636,000	3,636,000	-	3,636,000	0.00
2077000225	Peguis Street LD Sewer Payback	2025	441,000	441,000	394,195	46,805	89.39
Total Various			5,747,000	5,747,000	458,995	5,288,005	7.99
Distribution							
Feeder Mains							
2004000720	2020 Feeder Main Cond Assess	2020	3,550,000	3,550,000	2,911,897	638,103	82.03
2004000721	2021 Feeder Main Cond Assess	2021	360,000	360,000	133,136	226,864	36.98
2004000722	2022 Feeder Main Cond Assess	2022	950,000	950,000	495,783	454,217	52.19
2004001222	Airport West Servicing	2022	5,000,000	5,000,000	3,238,401	1,761,599	64.77
2004000723	2023 Feeder Main Cond Assess	2023	300,000	300,000	145,943	154,057	48.65
2004001223	CentrePort Servicing	2023	10,000,000	10,000,000	1,404,414	8,595,586	14.04
2004000724	2024 Feeder Main Cond Assess	2024	3,900,000	3,900,000	11,733	3,888,267	0.30
2004000725	Feeder Main Renewals	2025	3,694,000	3,694,000	-	3,694,000	0.00
Total Feeder Mains			27,754,000	27,754,000	8,341,306	19,412,694	30.05
Information Technology							
2010000918	Utility Asset Mgmt System	2018	600,000	600,000	507,506	92,494	84.58
2010001218	Customer Billing Upgrade	2018	1,165,000	830,112	830,112	0	100.00
2010001319	Automated Remittance Processin	2019	400,000	400,000	95,198	304,802	23.80
2010001519	CCB iNovah Integration	2019	130,000	130,000	52,371	77,629	40.29
2010001619	IT Cybersecurity Review	2019	340,000	340,000	-	340,000	0.00
2010002019	GIS Enhancements	2019	300,000	300,000	278,929	21,071	92.98
2010000820	Lab Info Mgmt Upgrade	2020	1,050,000	1,050,000	1,039,007	10,993	98.95
2010001221	Customer Billing Upgrade	2021	2,200,000	2,200,000	178,338	2,021,662	8.11



Capital Expenditures Monthly Report

Page: 49 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2010001921	Digital Enablement	2021	750,000	550,000	544,731	5,269	99.04
2010001222	Customer Billing Upgrade	2022	350,000	350,000	127,117	222,883	36.32
2010001822	Application/Data Integration	2022	350,000	350,000	208,865	141,135	59.68
2010001922	Digital Enablement	2022	750,000	750,000	712,038	37,962	94.94
2010001223	Customer Billing Upgrade	2023	2,050,000	2,050,000	87,118	1,962,882	4.25
2010001823	Application/Data Integration	2023	250,000	250,000	89,457	160,543	35.78
2010001923	Digital Enablement	2023	1,200,000	1,200,000	945,379	254,621	78.78
2010002123	WTP PLC Upgrade	2023	2,000,000	2,000,000	-	2,000,000	0.00
2010002124	WTP PLC Upgrade	2024	3,880,000	3,880,000	-	3,880,000	0.00
Total Information Technology			17,765,000	17,230,112	5,696,165	11,533,947	33.06
Various							
2001001719	Public Water Outlets	2019	475,000	570,000	512,390	57,610	89.89
2001000721	Reg. Assmt of Water System	2021	575,000	575,000	154,935	420,065	26.95
2001003522	WW Infrast Capacity Study	2022	3,000,000	3,000,000	300,825	2,699,175	10.03
Total Various			4,050,000	4,145,000	968,150	3,176,850	23.36
Water Main Renewals							
2013100120	2020 Water Main Renewal Pro P	2020	17,500,000	17,500,000	16,905,217	594,783	96.60
2013100121	2021 Water Main Renewal Pro P	2021	18,000,000	18,000,000	17,338,797	661,203	96.33
2013100122	2022 Water Main Renewal Pro P	2022	18,500,000	18,500,000	16,747,128	1,752,872	90.53
2013100123	2023 Water Main Renewal Pro P	2023	18,000,000	18,000,000	16,687,964	1,312,036	92.71
2013100124	2024 Water Main Renewal Pro P	2024	20,500,000	20,500,000	16,703,057	3,796,943	81.48
2013003625	2025 WMR PWD. C	2025	-	-	-	-	0.00
2013100125	2025 Water Main Renewal Pro P	2025	21,000,000	21,000,000	-	21,000,000	0.00
Total Water Main Renewals			113,500,000	113,500,000	84,382,162	29,117,838	74.35
Water Meter Renewals							
2001003420	Water Meter Renewals	2020	450,000	450,000	154,800	295,200	34.40
2001003424	Water Meter Renewals	2024	68,496,000	68,496,000	271,935	68,224,065	0.40
Total Water Meter Renewals			68,946,000	68,946,000	426,735	68,519,265	0.62
Total Distribution			232,015,000	231,575,112	99,814,518	131,760,595	43.10



Capital Expenditures Monthly Report

Page: 50 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Supply and Treatment							
Aqueduct							
2012000217	Aqueduct Intake Con Assmt	2017	3,223,000	2,323,000	2,133,923	189,077	91.86
2003000621	SL Aqueduct Cond Assessment	2021	520,000	520,000	520,000	-	100.00
2012000221	Aqueduct Intake Con Assmt	2021	600,000	600,000	120,042	479,958	20.01
2012000222	Aqueduct Intake Con Assmt	2022	1,200,000	1,200,000	-	1,200,000	0.00
2003000623	SL Aqueduct Cond Assessment	2023	1,500,000	1,500,000	557,214	942,786	37.15
2003000624	SL Aqueduct Cond Assessment	2024	1,000,000	1,000,000	42,391	957,609	4.24
2003000525	Branch Aqueduct Renewals	2025	2,800,000	2,800,000	-	2,800,000	0.00
2003000625	SL Aqueduct Renewals	2025	7,068,000	7,068,000	-	7,068,000	0.00
Total Aqueduct			17,911,000	17,011,000	3,373,570	13,637,430	19.83
Bridges							
2001002700	SL Aqued/Falcon Rvr Brid MRP	2013	6,000,000	6,000,000	3,425,932	2,574,068	57.10
Total Bridges			6,000,000	6,000,000	3,425,932	2,574,068	57.10
Pumping Stations							
2005100200	Water SCADA Upgrade MRP	2016	18,748,000	18,712,661	8,887,528	9,825,133	47.49
2005000700	Hurst Pumping Stn MRP	2017	2,825,000	2,363,981	2,313,729	50,252	97.87
2005001418	HVAC Upgrades Pumping Stn M	2018	6,140,000	6,140,000	3,350,983	2,789,017	54.58
2005000619	Tache Booster Pumping Station	2019	785,000	785,000	785,000	-	100.00
2005001220	Pump Stn/Reservoir Upgrades	2020	800,000	740,584	694,018	46,566	93.71
2005001121	Chlorine Upgrading Pumping Stn	2021	800,000	800,000	504,362	295,638	63.05
2005001221	Pump Stn/Reservoir Upgrades	2021	400,000	400,000	359,368	40,632	89.84
2005000322	Pump Station Reliability Upgrd	2022	480,000	480,000	312,265	167,735	65.06
2005000922	Deacon PS Suction Header Valve	2022	1,335,000	1,335,000	1,271,207	63,793	95.22
2005001322	Study Backup Power Hurst	2022	580,000	580,000	166,700	413,300	28.74
2005000623	Tache Booster Pumping Station	2023	1,100,000	1,100,000	153,818	946,182	13.98
2005001123	Chlorine Upgrading Pumping Stn	2023	4,800,000	4,800,000	-	4,800,000	0.00
2005000625	Tache Booster Pumping Station	2025	450,000	450,000	-	450,000	0.00
Total Pumping Stations			39,243,000	38,687,226	18,798,979	19,888,247	48.59

Security Upgrades

Capital Expenditures Monthly Report

Page: 51 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2001001520	Water System Security Upgrades	2020	500,000	500,000	183,577	316,423	36.72
Total Security Upgrades			500,000	500,000	183,577	316,423	36.72
Shoal Lake Intake							
2003000521	Branch Aqueduct Con Assmt	2021	300,000	300,000	300,000	-	100.00
2003000522	Branch Aqueduct Con Assmt	2022	620,000	620,000	100,215	519,785	16.16
2003000523	Branch Aqueduct Con Assmt	2023	5,700,000	5,700,000	1,321,370	4,378,630	23.18
Total Shoal Lake Intake			6,620,000	6,620,000	1,721,585	4,898,415	26.01
Various							
2001003015	Watershed & Asset Protection	2015	1,000,000	600,000	583,721	16,279	97.29
Total Various			1,000,000	600,000	583,721	16,279	97.29
Water Treatment							
2002500520	Deacon Site Flood Protection	2020	1,850,000	1,850,000	1,719,229	130,771	92.93
2002500821	WTP Asset Refurbishment	2021	5,530,000	5,530,000	5,530,000	-	100.00
2005001521	Ultraviolet Light Upgrade	2021	1,735,000	1,735,000	1,316,810	418,190	75.90
2002500823	WTP Asset Refurbishment	2023	2,200,000	3,200,000	2,483,370	716,630	77.61
2005001523	Ultraviolet Light Upgrade	2023	400,000	400,000	315,070	84,930	78.77
2002500824	WTP Asset Refurbishment	2024	2,000,000	2,000,000	163,235	1,836,765	8.16
2002500825	WTP Asset Refurbishment	2025	14,500,000	14,500,000	-	14,500,000	0.00
Total Water Treatment			28,215,000	29,215,000	11,527,713	17,687,287	39.46
Total Supply and Treatment			99,489,000	98,633,226	39,615,077	59,018,149	40.16
Total Waterworks Utility			354,403,000	353,107,338	140,863,877	212,243,462	39.89
Solid Waste Disposal Utility							
Various							
2065001623	WCA Plan and Policy Updates	2023	330,000	330,000	-	330,000	0.00
2065001723	Data Collection for CAP	2023	330,000	330,000	47,134	282,866	14.28
2065001824	Organics Residential	2024	500,000	500,000	142,718	357,282	28.54
2065001825	Organics Residential	2025	1,522,000	1,522,000	-	1,522,000	0.00
Total Various			2,682,000	2,682,000	189,853	2,492,147	7.08

Recycling and Waste Diversion

Recycling

Capital Expenditures Monthly Report

Page: 53 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2065001219	CIWMS Material Recov Education	2019	250,000	103,000	43,873	59,127	42.60
Total Recycling			250,000	103,000	43,873	59,127	42.60
Brady Road							
2062001019	BRRMF - Onsite Leachate	2019	450,000	450,000	55,050	394,950	12.23
Total Brady Road			450,000	450,000	55,050	394,950	12.23
Organics							
2065000920	CIWMS-Source Separated Organic	2020	1,800,000	2,100,000	1,571,917	528,083	74.85
Total Organics			1,800,000	2,100,000	1,571,917	528,083	74.85
Total Recycling and Waste Diversion			2,500,000	2,653,000	1,670,840	982,160	62.98
Total Solid Waste Disposal Utility			41,252,000	45,002,394	17,373,679	27,628,714	38.61
Land Drainage and Flood Control Utility							
Flood Control							
Floodplain Mgmt							
2070000418	Floodplain Mgmt	2018	215,000	15,000	-	15,000	0.00
2070000422	Floodplain Mgmt	2022	550,000	550,000	21,288	528,712	3.87
Total Floodplain Mgmt			765,000	565,000	21,288	543,712	3.77
Primary Dike							
2070002819	St Boniface PLD Slop Stab	2019	150,000	150,000	-	150,000	0.00
Total Primary Dike			150,000	150,000	0	150,000	0.00
Flood Pumping Station							
2076500120	Flood Pumping Station Rehab	2020	1,000,000	1,000,000	1,000,000	-	100.00
2076500122	Flood Pumping Station Rehab	2022	1,000,000	1,000,000	171,864	828,136	17.19
2076500123	2023 Flood Pumping Station Reh	2023	1,500,000	1,500,000	981,607	518,393	65.44
2076500124	2024 Flood Pumping Station Reh	2024	1,500,000	1,500,000	1,616	1,498,384	0.11
2076500125	Flood Pumping Station Renewals	2025	1,259,000	1,259,000	-	1,259,000	0.00
Total Flood Pumping Station			6,259,000	6,259,000	2,155,087	4,103,913	34.43

Outfalls

Capital Expenditures Monthly Report

Page: 54 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2078500220	2020 Outfall Gate Structures	2020	2,680,000	2,680,000	2,415,185	264,815	90.12
2078000121	2021 Outfall Rehabilitation	2021	2,000,000	2,000,000	2,000,000	-	100.00
2078500221	2021 Outfall Gate Structures	2021	500,000	500,000	199,080	300,920	39.82
2078500222	2022 Outfall Gate Structures	2022	2,800,000	2,800,000	993,539	1,806,461	35.48
2078000123	2023 Outfall Rehabilitation	2023	1,000,000	1,000,000	302,977	697,023	30.30
2078000124	2024 Outfall Rehabilitation	2024	1,000,000	1,000,000	559,099	440,901	55.91
2078500224	2024 Outfall Gate Structures	2024	2,150,000	2,150,000	-	2,150,000	0.00
2078000125	Outfall Renewals	2025	3,000,000	3,000,000	-	3,000,000	0.00
2078500225	Outfall Gate Structures	2025	2,889,000	2,889,000	-	2,889,000	0.00
Total Outfalls			18,019,000	18,019,000	6,469,880	11,549,120	35.91
Land Acquisition							
2080000115	Seine River Waterway Acquis	2015	150,000	24,000	19,669	4,331	81.95
Total Land Acquisition			150,000	24,000	19,669	4,331	81.95
Total Flood Control			25,343,000	25,017,000	8,665,924	16,351,076	34.64
Land Drainage							
Storm Water Retention Basin							
2075000121	Stormwater Retention Basin	2021	150,000	150,000	86,527	63,473	57.68
2075000621	SRB & Channel Water Level	2021	300,000	300,000	275,812	24,188	91.94
2075000122	Stormwater Retention Basin	2022	300,000	300,000	143,036	156,964	47.68
2075000123	Stormwater Retention Basin	2023	415,000	415,000	-	415,000	0.00
2075000124	Stormwater Retention Basin	2024	485,000	485,000	-	485,000	0.00
2075000625	SRB & Channel Water Level	2025	209,000	209,000	-	209,000	0.00
Total Storm Water Retention Basin			1,859,000	1,859,000	505,376	1,353,624	27.19
Land Drainage System							
2077000118	Development Agree Payback	2018	3,100,000	3,108,000	2,787,856	320,144	89.70
2070002719	Lot 16 Drain Slope Stab	2019	1,175,000	1,175,000	400,867	774,133	34.12
2070002921	Niakwa Drainage Study	2021	120,000	120,000	43,857	76,143	36.55
2077000121	Development Agree Payback	2021	1,340,000	1,340,000	540,000	800,000	40.30
2077000122	Development Agree Payback	2022	600,000	600,000	600,000	-	100.00



Capital Expenditures Monthly Report

Page: 55 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
2077000123	Development Agree Payback	2023	400,000	400,000	-	400,000	0.00
2070003024	PLD Condition Assessment	2024	750,000	750,000	-	750,000	0.00
2070003124	Dugald Drain Capacity Study	2024	450,000	450,000	-	450,000	0.00
2077000124	Development Agree Payback	2024	300,000	300,000	-	300,000	0.00
2082000224	LD Regional/Local Streets	2024	100,000	100,000	99,991	9	99.99
2077000125	Development Agree Payback	2025	1,500,000	1,500,000	-	1,500,000	0.00
2082000225	LD Regional/Local Streets	2025	100,000	100,000	-	100,000	0.00
Total Land Drainage System			9,935,000	9,943,000	4,472,570	5,470,430	44.98
Total Land Drainage			11,794,000	11,802,000	4,977,946	6,824,054	42.18
Total Land Drainage and Flood Control Utility			37,137,000	36,819,000	13,643,870	23,175,130	37.06
Total Utilities			2,173,269,419	2,958,719,013	1,137,643,319	1,821,075,694	38.45
Special Operating Agencies							
Winnipeg Fleet Management Agency							
Fleet Asset Acquisitions							
Fleet Asset Acquisitions							
8330000125	Light Fleet Asset Acquisitions		4,110,000	4,110,000	-	4,110,000	0.00
8350000125	Medium, Heavy&Specialty Fleet		18,110,000	18,110,000	-	18,110,000	0.00
8330000122	Fleet Asset Acquisitions	2022	15,670,000	18,687,400	14,419,517	4,267,883	77.16
8330000123	Fleet Asset Acquisitions	2023	15,670,000	15,773,048	11,668,864	4,104,184	73.98
8330000124	Fleet Asset Acquisitions	2024	17,968,000	17,968,000	7,865,882	10,102,118	43.78
Total Fleet Asset Acquisitions			71,528,000	74,648,448	33,954,263	40,694,185	45.49
Total Fleet Asset Acquisitions			71,528,000	74,648,448	33,954,263	40,694,185	45.49
Fleet Shop							
Shop Tools & Equipment Upgrades							
8310000122	Shop Tools & Equip Upgrades	2022	250,000	250,000	250,000	-	100.00
8310000124	Shop Tools & Equip Upgrades	2024	600,000	600,000	89,349	510,651	14.89
Total Shop Tools & Equipment Upgrades			850,000	850,000	339,349	510,651	39.92

Power Tools



Capital Expenditures Monthly Report

Page: 56 of 57

Run Date: May 7, 2025

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
8310000221	Power Tools	2021	125,000	125,000	98,152	26,848	78.52
8310000222	Power Tools	2022	125,000	125,000	28,213	96,787	22.57
8310000224	Power Tools	2024	125,000	125,000	-	125,000	0.00
Total Power Tools			375,000	375,000	126,365	248,635	33.70
Fuel Site Upgrades and Improvements							
8310000325	Fuel Site Upgrades and Improve		777,000	777,000	-	777,000	0.00
8310000524	Light Fleet Propane Conv Trial	2024	135,000	135,000	53,980	81,020	39.98
Total Fuel Site Upgrades and Improvements			912,000	912,000	53,980	858,020	5.92
Building Improvements							
8310000422	Building Renovations	2022	748,000	748,000	197,181	550,819	26.36
8310000423	Building Renovations	2023	782,000	782,000	-3,538	785,538	-0.45
8310000424	Building Renovations	2024	346,000	346,000	-	346,000	0.00
Total Building Improvements			1,876,000	1,876,000	193,643	1,682,357	10.32
Total Fleet Shop			4,013,000	4,013,000	713,337	3,299,663	17.78
Fleet Management							
Information Technology							
8340000121	Fleet Software Application	2021	1,709,000	1,709,000	270,370	1,438,630	15.82
Total Information Technology			1,709,000	1,709,000	270,370	1,438,630	15.82
Total Fleet Management			1,709,000	1,709,000	270,370	1,438,630	15.82
Total Winnipeg Fleet Management Agency			77,250,000	80,370,448	34,937,970	45,432,478	43.47
Winnipeg Parking Authority							
Equipment							
Automated License Plate Recognition (ALPR) Program							
8400000122	Automated License Plate Recogn	2022	153,000	153,000	-	153,000	0.00
8400000123	Automated License Plate Recogn	2023	178,000	178,000	-	178,000	0.00
8400000124	Automated License Plate Recogn	2024	245,000	245,000	-	245,000	0.00
Total Automated License Plate Recognition (ALPR) Program			576,000	576,000	0	576,000	0.00



Capital Expenditures Monthly Report

Report as of April 30, 2025

Project Id	Description	Project Year	Adopted Budget	Amended Budget	Actual Costs to Report Date	Available Balance	% Spent
Total Equipment			576,000	576,000	0	576,000	0.00
Millennium Library Parkade							
0784000324	Millenium Lib Parkade Repair M	2024	675,000	675,000	-	675,000	0.00
Total Millennium Library Parkade			675,000	675,000	0	675,000	0.00
Total Winnipeg Parking Authority			1,251,000	1,251,000	0	1,251,000	0.00
Total Special Operating Agencies			78,501,000	81,621,448	34,937,970	46,683,478	42.80
Total Tax Supported & Utilities			5,016,900,441	6,028,921,249	3,119,412,097	2,909,509,152	51.74

End of Report