LCP-H10A	Electrical Room No. 1 Communication Panel					
Rev.	Comments	Jumper or Internal Cable		Conductor #	Cable	Cable Information
			PP1			
0	Plant Control Network Receive	Switch 1: 07-Rx	01	01	C-LCP-H10A-C01	12-Strand 62.5/125 um Multi-mode TO CP-H31A
0	Plant Control Network Transmit	Switch 1: 07-Tx	02	02		
)	Remote I/O Network Receive	RIO Repeater: 01-Rx	03	03		
)	Remote I/O Network Transmit	RIO Repeater: 01-Tx	04	04		
)	Plant Monitoring Network Receive	Switch 2: 07-Rx	05	05		
)	Plant Monitoring Network Transmit	Switch 2: 07-Tx	06	06		
)	Spare		07	07		
)	Spare		08	08		
)	Spare		09	09		
)	Spare		10	10		
)	Spare		11	11		
)	Spare		12	12		
)	Plant Control Network Transmit	Switch 1: 08-Tx	13	01	C-LCP-L11A-C01	12-Strand 62.5/125 um Multi-mode TO LCP-L11A
)	Plant Control Network Receive	Switch 1: 08-Rx	14	02		
)	Spare		15	03		
)	Spare		16	04		
)	Spare		17	05		
ı	Spare		18	06		
)	Spare		19	07		
)	Spare		20	08		
)	Spare		21	09		
)	Spare		22	10		
)	Spare		23	11		
)	Spare		24	12		

NOTES:		B.M. ELEV.				Frederi	CH2MHILL ickson Cooper	EarthTech A Tyco International Ltd. Company		ENGINEER'S SEAL  ORIGINAL SIGNED BY	THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT ENGINEERING DIVISION	
_	Certificate of Authorization Earth Tech Canada Inc. No. 730 Expiry: April 30, 2006.				BY	SWT	BY	SWT	S.W. TORMEY 2006/03/29	PLANT UTILITIES	CITY FILE NUMBER  SHEET OF	
		1	742-2005 ADDENDUM 6				MECHANICAL AND ELECTRICAL  AUTOMATION / I AND C	35 88 CITY DRAWING NUMBER				
No.			ISSUED FOR TENDER REVISIONS	06/03/29 DATE		DATE	NTS 2006/03/29	R. SOROK		CONSULTANT DRAWING NO. WH-A0535	PLANT COMMUNICATION CABLE TERMINATION DIAGRAMS	1-0601H-J-A0535-001-01B