REV.	CABLE TAG	CABLE SPECIFICATIONS	LENGTH (m)	FROM	ТО	DESCRIPTION	REMARKS
2	C-LCP-F02A-C01	24-Strand 50/125/250 um Multi-mode		CP-C11A Polymer Communication Panel	LCP-F02A Filters 5-8 Communication Panel	Plant Communication	In Contract 742-2005.
2	C-LCP-F911A-C02	2-Strand 50/125/250 um Multi-mode		LCP-H10A Electrical Room No. 1 Communication Panel	LCP-F911A Filter Backwash Pump 1 Control Panel	Filter Backwash Pump 1 Motor Protection Relay Status	In Contract 742-2005.
2	C-LCP-F921A-C02	2-Strand 50/125/250 um Multi-mode		LCP-H10A Electrical Room No. 1 Communication Panel	LCP-F921A Filter Backwash Pump 2 Control Panel	Filter Backwash Pump 2 Motor Protection Relay Status	In Contract 742-2005.
2	C-LCP-H10A-C01	24-Strand 50/125/250 um Multi-mode		CP-H31A Primary Server Room Communication Panel	LCP-H10A Electrical Room No. 1 Communication Panel	Plant Communication	In Contract 742-2005.
2	C-LCP-H10A-C02	24-Strand 50/125/250 um Multi-mode		CP-D01A DBPS Communication Panel	LCP-H10A Electrical Room No. 1 Communication Panel	Plant Communication	In Contract 37-2006.
2	C-LCP-1001A-C01	2-Strand 50/125/250 um Multi-mode		LCP-H10A Electrical Room No. 1 Communication Panel	LCP-I001A Raw Water Pump 1 Control Panel	Raw Water Pump 1 Motor Protection Relay Status	In Contract 742-2005.
2	C-LCP-1002A-C01	2-Strand 50/125/250 um Multi-mode		LCP-H10A Electrical Room No. 1 Communication Panel	LCP-1002A Raw Water Pump 2 Control Panel	Raw Water Pump 2 Motor Protection Relay Status	In Contract 742-2005.
2	C-LCP-1003A-C01	2-Strand 50/125/250 um Multi-mode		LCP-H10A Electrical Room No. 1 Communication Panel	LCP-1003A Raw Water Pump 3 Control Panel	Raw Water Pump 3 Motor Protection Relay Status	In Contract 742-2005.
2	C-LCP-1004A-C01	2-Strand 50/125/250 um Multi-mode		LCP-H10A Electrical Room No. 1 Communication Panel	LCP-I004A Raw Water Pump 4 Control Panel	Raw Water Pump 4 Motor Protection Relay Status	In Contract 742-2005.
2	C-LCP-L11A-C01	24-Strand 50/125/250 um Multi-mode		CP-D01A DBPS Communication Panel	LCP-L11A Dewatering Pump Station Control Panel	Plant Communication	In Contract (De-Watering Pumping Station)
2	C-LCP-L11A-C02	24-Strand 50/125/250 um Multi-mode		CP-D01A DBPS Communication Panel	LCP-L11A Dewatering Pump Station Control Panel	Plant Communication	In Contract (De-Watering Pumping Station)
2	C-LCP-R21A-C01	24-Strand 50/125/250 um Multi-mode		LCP-F01A Filters 1-4 Communication Panel	LCP-R21A Residuals Communication Panel	Plant Communication	In Contract 742-2005.
2	C-LCP-S11A-C01	24-Strand 50/125/250 um Multi-mode		CP-J11A Sodium Hypochlorite Communication Panel	LCP-S11A Bulk Chemical Communication Panel	Plant Communication	In Contract (Bulk Chem).
2	C-MCC4A-C01	2-Strand 50/125/250 um Multi-mode		CP-H30A Plant Master PLC Communication Panel	MCC4A	Filter Air Scour Blower 1 Motor Protection Relay Status	In Contract 742-2005.
2	C-MCC4B-C01	2-Strand 50/125/250 um Multi-mode		CP-H30A Plant Master PLC Communication Panel	MCC4B	Filter Air Scour Blower 2 Motor Protection Relay Status	In Contract 742-2005.
2	C-PSU-O310A-C01	2-Strand 50/125/250 um Multi-mode		CP-O30A Ozone Communication Panel	PSU-O310A	Power Meter: Ozone Generator 1	In Contract 742-2005.
2	C-PSU-O320A-C01	2-Strand 50/125/250 um Multi-mode		CP-O30A Ozone Communication Panel	PSU-O320A	Power Meter: Ozone Generator 2	In Contract 742-2005.
NOTES	Certificate of Earth Tech	B.M. ELEV. 6 498-2006 ADD 5 498-2006 ADD 5 498-2006 ADD 4 FOR CONSTR 3 GENERAL RE 2 742-2005 ADD 1 742-2005 ADD 1 742-2005 ADD 1 742-2005 ADD 1 742-2005 ADD 1 SSUED FOR 1 NO. REVISIONS	ENDUM 2 00 UCTION 00 VISIONS 00 ENDUM 13 00 ENDUM 6 00 TENDER 00	Frederickson Cooper   5/10/13 BT   6/09/22 BT   6/07/28 BT   BY SWT   6/07/13 BT   6/07/13 BT   DRAWN BY SWT   6/06/30 BT   6/05/25 SWT   SCALE: RELEASE   CONSTRUCT	SWT 2006/03/29 ED AHL	THE CITY OF WATER AND WASTE DE ENGINEERING DIVISION WATER TREATMENT PLANT PLANT UTILITIES MECHANICAL AND ELECTRICAL AUTOMATION / I AND C PLANT COMMUNICATION CABLES CABLE LIST	CITY FILE NUMBER

Friday, October 13, 2006