




REV.	CABLE TAG	CABLE SPECIFICATIONS	LENGTH (m)	FROM	TO	DESCRIPTION	REMARKS
0	C-LCP-S11-C01	1-Coaxial RG-6		LCP-S11A Bulk Chemical Communication Panel	LCP-S11	Bulk Chemical Remote I/O	In Contract 792-2006.
0	C-LCP-T11-C01	1-Coaxial RG-6		LCP-T11A Clearwell Communication Panel	LCP-T11	Clearwell Remote I/O	In Contract 498-2006.
0	C-WTPAPRTR01-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPAPRTR01	Router/Gateway Network Cable	In Contract 742-2005.
0	C-WTPSVES01-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPSVES01	Engineering Workstation Plant Control Network Cable	In Contract 742-2005.
0	C-WTPSVES01-C02	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPSVES01	Engineering Workstation Plant Monitoring Network Cable	In Contract 742-2005.
0	C-WTPSVHIS01-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPSVHIS01	Primary Historical Server Network Cable	In Contract 742-2005.
0	C-WTPSVHIS02-C01	4-Pair #24 AWG - Cat 5E		CP-H32A Backup Server Room Communication Panel	WTPSVHIS02	Standby Historical Server Network Cable	In Contract 742-2005.
0	C-WTPSVRVS01-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPSVRVS01	Primary Real Time Server Plant Control Network Cable	In Contract 742-2005.
0	C-WTPSVRVS02-C01	4-Pair #24 AWG - Cat 5E		CP-H32A Backup Server Room Communication Panel	WTPSVRVS02	Standby Real Time Server Plant Control Network Cable	In Contract 742-2005.
0	C-WTPSVRVS02-C02	4-Pair #24 AWG - Cat 5E		CP-H32A Backup Server Room Communication Panel	WTPSVRVS02	Standby Real Time Server Plant Monitoring Network Cable	In Contract 742-2005.
0	C-WTPWSC11 01-C01	4-Pair #24 AWG - Cat 5E		CP-C11A Polymer Communication Panel	WTPWSC11 01	Local Operator Workstation at CP-C11	In Contract 742-2005.
0	C-WTPWSCR01-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPWSCR01	Operator Workstation 01 Network Cable	In Contract 742-2005.
0	C-WTPWSCR02-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPWSCR02	Operator Workstation 02 Network Cable	In Contract 742-2005.
0	C-WTPWSCR03-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPWSCR03	Operator Workstation 03 Network Cable	In Contract 742-2005.
0	C-WTPWSCR04-C01	4-Pair #24 AWG - Cat 5E		CP-H31A Primary Server Room Communication Panel	WTPWSCR04	Operator Workstation 04 Network Cable	In Contract 742-2005.
0	C-WTPWSF01 01-C01	4-Pair #24 AWG - Cat 5E		LCP-F01A Filters 1-4 Communication Panel	WTPWSF01 01	Local Operator Workstation at LCP-F01 Network Cable	In Contract 742-2005.
0	C-WTPWSH10 01-C01	4-Pair #24 AWG - Cat 5E		LCP-H10A Electrical Room No. 1 Communication Panel	WTPWSH10 01	Local Operator Workstation at LCP-H10 Network Cable	In Contract 742-2005.

NOTES:  <p>Certificate of Authorization Earth Tech Canada Inc. No. 730 Expiry: April 30, 2006.</p>	B.M. ELEV.			 		ENGINEER'S SEAL		THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT ENGINEERING DIVISION			
	7	FOR CONSTRUCTION	06/12/01	BT	DESIGNED BY	SWT	CHECKED BY			SWT	ORIGINAL SIGNED BY S.W. TORMEY 2006/03/29
	6	498-2006 ADDENDUM 6	06/10/13	BT		DRAWN BY		SWT	APPROVED BY	AHL	
	5	498-2006 ADDENDUM 2	06/09/22	BT	SCALE:		NTS	RELEASED FOR CONSTRUCTION BY:		R. SOROKOWSKI	AUTOMATION / I AND C PLANT COMMUNICATION CABLES CABLE LIST
	4	FOR CONSTRUCTION	06/07/28	BT		DATE			2006/03/29		
	3	GENERAL REVISIONS	06/07/13	BT	CONSULTANT DRAWING NO.		WH-A0703				
	10	792-2006 ADDENDUM 5	06/04/11	BT							
	9	FOR TENDER (35-2006)	07/03/19	BT							
	8	ISSUED FOR TENDER	07/01/22	BT							
	NO.	REVISIONS	DATE	BY							