



## ASBESTOS INVENTORY CONTROL

|                           |                             |
|---------------------------|-----------------------------|
| <b>Building Name:</b>     | Pan Am Pool                 |
| <b>Building Code:</b>     | PI-13                       |
| <b>Building Address:</b>  | 25 Poseidon Bay             |
| <b>Inspection Date:</b>   | October 31, 2008            |
| <b>Inspected By:</b>      | Karl Bauch & Jayson Cyncora |
| <b>Construction Date:</b> | 1967                        |

|               |   |
|---------------|---|
| <b>Legend</b> | Application Type: <b>PW</b> - Pipe Wrap <b>SO</b> - Spray On <b>HB</b> - Hardboard <b>EN</b> - Encapsulated <b>PL</b> - Plaster |
|               | <b>TI</b> - Tank Insulation <b>C</b> - Ceiling <b>F</b> - Flooring <b>D</b> - Ducting <b>LF</b> - Loose Fill                    |
|               | Condition: <b>G</b> - Good <b>NR</b> - Needs Repair <b>R</b> - Removed  |

| Asbestos Location                       | Description   | Application Type | Estimated % | Condition   | Area Tested |             |
|---|---|------------------|-------------|-------------|-------------|-------------|
|   |   |                  |             |             | Yes         | No          |
|   | <b>All Veneer Plaster Contains Asbestos</b>   | PL               | 1-10%       | G           | X           |             |
| <b>Basement</b>                         |   |                  |             |             |             |             |
| Boiler Room                             | Pipe Elbow Insulation<br>Tank Insulation<br>Duct Insulation                         | PW<br>TI<br>D    |             | G<br>G<br>G | X<br>X      |             |
| North Stairwell                         | Drain Pipe  | DP               |             | G           |             | X           |
| Pool Engineers Office                   | Veneer Plaster on Ceiling<br>Pipe Elbow Insulation<br>Pipe Insulation               | PL<br>PW<br>PW   |             | G G<br>G    |             | X X<br>X    |
| <b>Main Floor</b>                       |   |                  |             |             |             |             |
| Men's Washroom/Locker Room              | Veneer Plaster on Ceiling<br>Pipe Elbow Insulation<br>Pipe Insulation               | PL<br>PW<br>PW   | 1-10%       | G G<br>G    | X           |             |
| North Pool Room (Under Stairs)          | Pipe Elbow Insulation<br>Pipe Insulation  | PW<br>PW         |             | G G         |             | X X         |
| Womens Washroom/Locker Room             | Veneer Plaster on Ceiling<br>Pipe Elbow Insulation<br>Pipe Insulation               | PL<br>PW<br>PW   | 1-10%       | G G<br>G    | X           |             |
| <b>Second Floor</b>                     |   |                  |             |             |             |             |
| -Under Bleachers                        | Pipe Wrap Insulation<br>Pipe Insulation<br>Spray on Fire Rating on Structural Steel | PW<br>PW<br>R    |             | G G<br>G    |             | X<br>X<br>X |
| -Under North Bleachers                  | Pipe Wrap Insulation<br>Pipe Insulation<br>Spray on Fire Rating on Structural Steel | PW<br>PW<br>R    |             | G G<br>G    |             | X<br>X<br>X |
| -Under North Bleachers Attic Crawlspace | Pipe Wrap Insulation<br>Pipe Insulation   | PW<br>PW         |             | G G         |             | X<br>X      |
| <b>Catwalk &amp; Access Stairwells</b>  |   |                  |             |             |             |             |

**Legend** Application Type: **PW** - Pipe Wrap **SO** - Spray On **HB** - Hardboard **EN** - Encapsulated **PL** - Plaster  
**TI** - Tank Insulation **C** - Ceiling **F** - Flooring **D** - Ducting **LF** - Loose Fill  
Condition: **G** - Good **NR** - Needs Repair **R** - Removed

| Asbestos Location                | Description                              | Application Type | Estimated % | Condition | Area Tested |    |
|----------------------------------|--|------------------|-------------|-----------|-------------|----|
|                                  |  |                  |             |           | Yes         | No |
| Air Handling Units & Various     | Pipe Elbow Insulation<br>Pipe Insulation | PW<br>PW         | >60%        | G G       | X           |    |
| - Roof Drains                    | Drain Pipe ( Transite Asbestos Pipe)     | DP               |             | G         |             | X  |
| -Air Handling Units              | Ducting Insulation                       | DW               |             | G         |             | X  |
| -Above Pool Area                 | Ceiling Tile                             | C                | 30-50       | G         | X           |    |
| <b>Mezzanine Floor</b>           |  |                  |             |           |             |    |
| -Supervisor's Office             | Pipe Elbows Insulation (none located)    | PW               |             | G         |             | X  |
| <b>Roof</b>                      |  |                  |             |           |             |    |
| -30" Exhaust Pipes Straight Runs | Hard Cement Pipes (East End of Roof)     | PW               |             | G         |             | X  |
|                                  |  |                  |             |           |             |    |
|                                  |  |                  |             |           |             |    |
|                                  |  |                  |             |           |             |    |

Notes: All vinyl floor tile installed before 1990 may contain asbestos and therefore must be treated as an asbestos containing material  
Vermiculite insulation may contain pockets of asbestos and therefore all vermiculite must be treated as an asbestos containing material  
There may be asbestos containing materials present that were not located during building inspections