



ADDRESS	SIZE (mm) & TYPE (STREET)	SHORT & LONG MEASUREMENT	CORP LOCATION	REMARKS
#1383 NOTRE DAME AVE RESIDENTIAL	19 COPPER	2.6 EWL OF HOUSE 96.0 EEL OF FLINT	0.3 E OF S/C	REN ON ST FR 19 LEAD TO 19 COPPER. USED OLD CORP
#1387 NOTRE DAME AVE RESIDENTIAL	19 COPPER	3.7 WEL OF HOUSE 85.0 EEL OF FLINT	OPP S/C	-
#1391 NOTRE DAME AVE RESIDENTIAL	19 LEAD	2.9 EWL OF HOUSE 69.8 EEL OF FLINT	OPP S/C	-
#1395 NOTRE DAME AVE RESIDENTIAL	19 COPPER	2.7 WEL OF HOUSE 58.5 EEL OF FLINT	0.3 E OF S/C	USED OLD CORP HOLE
#1399 NOTRE DAME AVE RESIDENTIAL	19 LEAD	1.8 EWL OF HOUSE 41.6 EEL OF FLINT	OPP S/C	-
#1400 NOTRE DAME AVE COMMERCIAL	150 AC	37.2 EEL OF FLINT	-	RIGHT HAND VALVE
#1402 NOTRE DAME AVE COMMERCIAL	50 COPPER	6.4 SNL OF BUILDING	OPP S/C	-
#1403 NOTRE DAME AVE NOT IN USE	19 LEAD	1.7 WEL OF HOUSE 35.6 EEL OF FLINT	OPP S/C	-
#1409 NOTRE DAME AVE COMMERCIAL	25 COPPER	20.1 NNL OF NOTRE DAME	0.3 S OF S/C	SERV OFF FLINT ST
#1411 NOTRE DAME AVE NOT IN USE	19 COPPER	1.2 WEL OF BUILDING 10.4 EEL OF FLINT	OPP S/C	-
#1465 NOTRE DAME AVE COMMERCIAL	19 COPPER	7.3 NSL OF BUILDING 7.3 NNL OF NOTRE DAME	OPP S/C	TEE 20.7 EEL ERN & 4.3 NNL NOTRE DAME
#1465 NOTRE DAME AVE COMMERCIAL	?	1.7 WEL OF BUILDING	-	-

- NOTES:
- CONTRACTOR TO EXPOSE EXISTING WATERMANS AT TIE IN'S AND CONFIRM INVERTS OF PIPE.
 - CONTRACTOR TO FOLLOW LATEST VERSION OF THE CITY OF WINNIPEG STANDARD CONSTRUCTION SPECIFICATIONS. WATERMAIN TO BE INSTALLED BY TRENCHLESS METHODS.
 - CLASS 3 BACKFILL TO BE USED WITHIN 1 METER OF PAVED SURFACES.
 - CONTRACTOR TO NOTIFY RESIDENTS AT LEAST 24 HOURS PRIOR TO ANY DISRUPTION OF WATER SERVICE.

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT THE CONTRACTOR MUST:
 1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
 2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
 SEE PROVINCIAL REGULATION 140/92 FOR DETAILS



METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
 DECIMALIZED NUMBERS INDICATE METRES

BENCH MARK: N.E. Cor. Notre Dame Ave. & Weston St., Tbt. in S. Conc. foundation No. 1315 Notre Dame Ave., 7m E. & 0.2m below top of foundation of S.W. Cor. of Bldg.

NOTE: STATIONS ALONG N P OF NOTRE DAME AVE

BID OPPORTUNITY 229-2011

150 WM	WATERMAIN	150 WM	HYDRO	150 WM	WATERMAIN	150 WM
⊕	HYDRANT	⊕	M.T.S.	⊕	HYDRANT, VALVE	⊕
⊙	VALVE	⊙	CONCRETE	⊕	LAND DRAINAGE SEWER	⊕
⊖	LAND DRAINAGE SEWER	⊖	ASPHALT	⊕	WASTE WATER SEWER	⊕
⊗	WASTE WATER SEWER	⊗	SIDEWALK	⊕	⊕ PROFILE	⊕
○	MANHOLE	○	PROPERTY LINE	□	NORTH OR WEST GUTTER	□
□	CATCH BASIN	□	SURVEY BAR	○	SOUTH OR EAST GUTTER	○
▽	CURB INLET	▽	DITCH	◇	NORTH OR WEST P	◇
+	JUNCTIONS	+	CURB STOP	○	SOUTH OR EAST P	○
⊢	CULVERT	⊢	TREE	△	NORTH OR WEST DITCH	△
⊣	GAS	⊣	FENCE	▽	SOUTH OR EAST DITCH	▽
---	EXISTING LEGEND-PLAN	---	PROPOSED	---	EXISTING LEGEND-PROFILE	---

LOCATION APPROVED UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES COMMITTEE DATE

NOTE: LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	DATE	BY

Stantec Consulting Ltd.
 905 Waverley Street, Winnipeg, Manitoba
 Tel 204-489-5900 Fax 204-453-9012

DESIGNED BY: R.M.S. CHECKED BY: H.A.K.
 DRAWN BY: R.M.S. APPROVED BY: H.A.K.

HOR. SCALE: 1:250
 VERTICAL: 1:50

RELEASED FOR CONSTRUCTION: DATE

ENGINEER'S SEAL

ORIGINAL SEALED BY: H.A. KATZ
 P. ENG. 11/03/15

CONSULTANT DRAWING NO. C-201

THE CITY OF WINNIPEG
 WATER AND WASTE DEPARTMENT
 ENGINEERING DIVISION

NOTRE DAME AVENUE
 FLINT STREET TO 45.6 WWL VALOUR ROAD
 NOTRE DAME AVENUE WATERMAIN RENEWAL - CONTRACT No. 16

SHEET 1 OF 3
 CAD FILE DRAWING NUMBER 12780c-201-751.dwg
 CITY DRAWING NUMBER D-12318