


- GENERAL NOTES:**
1. NORTH BOUND CURB LANE CLOSED DURING CONSTRUCTION.
  2. TWO (2) LANES OF TRAFFIC REQUIRED IN PEAK DIRECTION (NORTH BOUND IN A.M. FROM 7:00 - 9:00; SOUTH BOUND IN P.M. FROM 15:30 TO 17:30).
  3. CONTRACTOR TO CONTACT LORI GARET, P.ENG. AT THE CITY OF WINNIPEG (986-5900) AND LANE CLOSURES (986-5178) TO COORDINATE TRAFFIC MANAGEMENT PLAN.
  4. CITY OF WINNIPEG TRAFFIC SERVICES WILL BE RESPONSIBLE FOR SETTING UP LANE CLOSURES AND FLIPPING THE DIRECTION OF PEAK FLOW DAILY.
  5. WATERMAIN WORK IN SOUTH BOUND LANES TO BE CONDUCTED DURING OFF-PEAK HOURS AND PLATED DURING PEAK HOURS.
  6. ACCESS TO THE INTERSECTING STREETS AND PRIVATE APPROACHES SHALL BE MAINTAINED DURING CONSTRUCTION.



0	13/03/26	ISSUED FOR TENDER	RBO
NO.	YY/MM/DD	DESCRIPTION	BY
REVISIONS / ISSUE			
<b>KGS GROUP</b> CONSULTING ENGINEERS		 <b>THE CITY OF WINNIPEG</b> WATER AND WASTE DEPARTMENT	
<b>2013 WATERMAIN RENEWALS</b>			
<b>ST. MARY'S ROAD (HIGHFIELD ST. TO METCALF AVE.)</b>			
<b>PEAK P.M. TRAFFIC MANAGEMENT PLAN</b>			
MARCH 2013		SK-02	REV: 0