			FLOW				HEIGHT	WIDTH	LENGTH
ASSET NUMBER S-MA20013035	ALEXANDER AV	LOCATION DESCRIPTION 1ST MH E.OF WINKS ST.TO 2ND MH E.OF WINKS	TYPE	WORK TYPE NAME AUGMENTED FS LINER	EST COST	COMMENTS EPR @ 25-27m FOR SERVICE THOUGH PIPE	(mm) 300	(mm) 300	(m) 105.9
3-IVIA20013033	ALEXANDER AV	ST.	CS	AUGMENTED F3 LINER	\$46,200	EPR @ 25-27III FOR SERVICE INCOURT PIPE	300	300	105.9
S-MA20019430	ALEXANDER AV	2ND MH E OF WINKS ST TO MH AT YEOMANS ST	CS	AUGMENTED FS LINER	\$43,800	EPR@90.7. Proximity to aqueduct	300	300	93.7
S-MA70039174	ALEXANDER AV	1ST MH W.OF QUELCH ST. TO TIE-IN E.OF MH	CS	FULL SEGMENT LINER	\$27,500		375	375	75.0
S-MA20015186	BANNING ST	1ST MH N OF PORTAGE AVE-MH@PORTAGE AVE (WCL)	CS	FULL SEGMENT LINER	\$35,100	FL/B/D,	375	375	85.3
S-MA20015454	BEVERLEY ST	MH AT PORTAGE AV TO 2ND MH S OF ST MATTHEWS AV	CS	FULL SEGMENT LINER	\$56,850	FH3, FL, FM, FC, JSM	450	450	124.8
S-MA70033321	BEVERLEY ST	1ST MH S OF ST MATTHEWS AV TO 2ND MH S OF ST MATTHEWS AV	CS	FULL SEGMENT LINER	\$51,125	HSV, FM, FL, JOM	450	450	118.9
S-MA20008757	BL N OF PORTAGE AV	MH AT ROSEBERRY ST TO MH AT COLLEGIATE ST	CS	FULL SEGMENT LINER	\$32,000		375	375	89.8
S-MA20002901	BROWNING BV (S PL)	1ST MH E OF REYNOLDS BY TO MH AT ROUGE RD	WWS	FULL SEGMENT LINER	\$39,775	SSM. Proximity to feeder main	200	200	106.7
S-MA20001787	BUCHANAN BV	1ST MH N OF PELTIER AV TO 2ND MH N OF PELTIER A	WWS	FULL SEGMENT LINER	\$34,900	REPAIR WAS ORIGINALLY AN EPR IN 2020 CSP, BUT DEFECT IS UNDER A TREE. LEADING TO BEING LINED	250	250	91.8
S-MA20010313	DOMINION ST	3RD MH N OF YARWOOD ST TO 4TH N OF YARWOOD ST	CS	FULL SEGMENT LINER	\$40,100	FL/CL/B - IMAGES AVAILABLE - PARTIAL LINING FROM US MH	375	375	116.4
S-MA20009605	DOWNING ST.	1ST MH S.OF SARGENT AV. TO 2ND MH S.OF SARGENT AV.	CS	FULL SEGMENT LINER	\$38,950	FH, FM, CM	300	300	96.0
S-MA20009917	DUNDAS ST	MH AT YUKON AV TO MH AT SARGENT AV	CS	FULL SEGMENT LINER	\$50,150	Street is being renewed in 2022 and the sewer is in poor condition so lining in the near future is advised to avoid having to dig up the new pavement if defects worsen	200	200	128.8
S-MA00008474	ENNISKILLEN AV.	1st MH E. OF MCGREGOR ST. TO MH AT MCGREGOR ST.	CS	AUGMENTED FS LINER	\$54,250	EPR @ 60.3 for 1.6m	300	300	94.2
S-MA20009425	GARFIELD ST N	1ST MH N ST MATTHEWS AV TO MH AT ST MATTHEWS AV	CS	TRENCHLESS PT REPAIR	\$12,200	FL - SOME MOVEMENT - IMAGES AVAILABLE	375	375	86.0
S-MA70022296	GARFIELD ST.N.	1ST MH S.OF ST.MATTHEWS AV. TO MH AT ST.MATTHEWS AV.	CS	FULL SEGMENT LINER	\$32,950	B, FM	300	300	85.7
S-MA20013468	GOMEZ ST	MH AT MACDONALD AN TO 1ST MH S OF MACDONALD AV	CS	FULL SEGMENT LINER	\$33,800	FL/B/D<=10% - IMAGES AVAILABLE. Proximity to gas main	300	300	94.5
S-MA20011174	GREENWOOD PL	1ST MH S OF WOLEVER AV TO 2ND MH N PORTAGE AV	CS	FULL SEGMENT LINER	\$16,700	PARTIAL RELINE FROM US MH - FL/CL/D<10% - IMAGES AVAILABLE	300	300	79.3
S-MA20011168	GREENWOOD PL.	MH AT WOLEVER AV. TO 1ST MH S.OF WOLEVER AV.	CS	FULL SEGMENT LINER	\$31,000	HVV, B, FM, CM, CL, TBI	300	300	79.8
S-MA70021913	GRUNDY AV	NODE W OF INGERSOLL ST TO MH AT INGERSOLL ST	CS	FULL SEGMENT LINER	\$17,600	HSV, H, B, FM, FC, CM, JOL, SAM, SAP PROXIMITY TO FEEDER MAIN	300	300	41.1
S-MA20015096	HOME ST(CL)	3RD MH S OF PRESTON AV(S.LEG) TO MH AT WESTMINSTER AV	CS	FULL SEGMENT LINER	\$19,300		300	300	43.4
S-MA20018013	HOME ST.	6TH MH S.OF NOTRE DAME AV. TO 7TH MH S.OF NOTRE DAME AV.	CS	FULL SEGMENT LINER	\$33,275	FL x4 THRUOUT, SOME B/D - IMAGES AVAILABLE - HARD DEBRIS AT 77.5m Update: FM throughout. B and DR 5-10% at 48-52m DS and 62-66m DS. Hard debris still present at 76.1m DS from 5 to 7 o'clock.	375	375	85.6
S-MA70033343	HOME ST.	STH MH S.OF WELLINGTON AV. TO MH AT SARGENT AV.	CS	FULL SEGMENT LINER	\$46,225	Two previous EPRs completed - Asset contains two PVC Repair sections.	450	450	96.8
S-MA20000317	INGERSOLL ST	MH AT YARWOOD AV TO 1ST MH N OF YARWOOD AV	LDS	FULL SEGMENT LINER	\$17,350	HSV, BSV, FM, FL, CL	300	300	37.8
S-MA20017740	INGERSOLL ST.	MH AT YARWOOD AV. 1ST MH N.OF YARWOOD AV.	CS	TRENCHLESS PT REPAIR	\$9,400	FL PROXIMITY TO FEEDER MAIN	300	300	83.5
S-MA20017740	INGERSOLL ST.	MH AT YARWOOD AV. 1ST MH N.OF YARWOOD AV.	CS	TRENCHLESS PT REPAIR	\$7,200	HSV at first pipe length. May be able to stabilize/grout from within USMH. PROXIMITY TO FEEDER MAIN	300	300	83.5
S-MA70033357	LENORE ST.	4TH MH N.OF PALMERSTON AV. TO MH AT WOLSELEY AV.	CS	AUGMENTED FS LINER	\$49,520	EPR @ 7.2M for 1.9m	300	300	76.2
S-MA70029505	LENORE ST.	MH AT PRESTON AV.(CL) TO MH AT PORTAGE AV.	CS	FULL SEGMENT LINER	\$64,500	HSV, DR 5%, B, FM Two previous completed work orders. Asset contains a PVC Repair section and nartial liner	450	450	139.3
S-MA20012534	LOGAN AV CL	1ST MH E OF KEEWATIN ST TO 1ST MH E OF WIENS ST	CS	TRENCHLESS PT REPAIR	\$10,200	FL/FC/B - IMAGES AVAILABLE	450	450	76.6
S-MA20013526	MACDONALD AV	MH AT MAY ST TO MH AT GOMEZ ST (WPL)	CS	FULL SEGMENT LINER	\$38,800	Proximity to gas and feeder main	300	300	106.7
S-MA20019671	MAUDE ST	1ST MH S OF HENRY AV TO MH AT HENRY AV	CS	FULL SEGMENT LINER	\$30,675	FL/D<10% AT MULTIPLE LOCATIONS - IMAGES AVAILABLE	300	300	78.3
S-MA20009553	MINTO ST	1C1ST MH S OF ARMOURY AVE	CS	FULL SEGMENT LINER	\$24,200	JX/BJ/FL - IMAGES AVAILABLE	300	300	64.0
S-MA00000403	MURRAY AV(S.OF CL)	FROG PLAIN WY(E.OF CL) TO 1ST MH E OF FROG PLAIN WY	WWS	FULL SEGMENT LINER	\$41,075	FM, FC, CC, SAM, SAP, SAV, SSC, ISSRH. Proximity to feeder main	250	250	111.0
S-MA70033380	PALMERSTONE AV(E.LEG	MH AT PALMERSTONE AV (S.LEG) TO MH AT WOLSELEY A	CS	FULL SEGMENT LINER	\$20,275	Proximity to gas main	300	300	46.8
S-MA20008790	PARKVIEW ST	2ND MH N ASSINIBOINE AV -1ST MH N ASSINIBOINE AV	CS	FULL SEGMENT LINER	\$41,900	Street is being renewed in 2022 and the sewer is in poor condition so lining in the near future is advised to avoid having to dig up the new pavement if defects worsen	300	300	123.3
S-MA20001627	QUAIL RIDGE RD	1ST MH S.OF SASKATCHEWAN AV, TO MH AT HOLLYBURN RD.	LDS	AUGMENTED FS LINER	\$39,710	B, DR 5-15% - EPR 2.9M-6.6M B, DR 5%, FM - 13.9M-22.3M	375	375	40.0

S-MA00000593	NED RIVER BY (N.OF CL IC	MH AT MAIN ST(W.PL) TO MH AT MAIN ST (W.OF CL)	WWS	FULL SEGMENT LINER	\$12,000	SAM, SAP, SRV, FL, JSM. Proximity to feeder main	300	300	19.4
S-MA20003156	(/	1ST MH S OF BOWNING BV TO MH AT	WWS	FULL SEGMENT LINER	\$41,075	Proximity to feeder main	200	200	109.
		BROWNING BV							
S-MA20003904	ROUGE RD (W PL)	2ND MH N OF BROWNING BV TO MH AT JOLLIETT CR	WWS	AUGMENTED FS LINER	\$46,110	EPR@61.2 for 1.6m. Proximity to feeder main	200	200	90.8
S-MA20003158	ROUGE RD (WPL)	MH @ BROWNING BV TO 1ST MH N OF BROWNING BV	WWS	FULL SEGMENT LINER	\$34,900	SSM. Proximity to feeder main	200	200	92.0
S-MA20003015		2NDMHSOFBROWNINGBV TO1STMHSOFEARLANDSON DR.	WWS	FULL SEGMENT LINER	\$35,550	SSM, H, B	250	250	92.8
S-MA20003016		1ST MH S OF EARLANDSON DR TO MH@WEST AV.	WWS	FULL SEGMENT LINER	\$33,275	SSM. Proximity to feeder main	250	250	86.8
S-MA20013823		MH @ WOLSELEY ST TO 1ST MH N OF WOLSELEY ST	CS	FULL SEGMENT LINER	\$31,975	FL THRUOUT, SOME B/D - IMAGES AVAILABLE	375	375	82.3
S-MA20017512	SARGENT AV	MH AT BEVERLEY ST TO MH AT SIMCOE ST	CS	TRENCHLESS PT REPAIR	\$10,200	B @ service - image available; BVV	450	450	83.2
S-MA20006723	SAULTEAUX CR.	1ST MH S.OF MURRAY PARK RD.TO MH AT MURRAY PARK RD.	WWS	FULL SEGMENT LINER	\$43,025	H, FM - Street is being renewed in 2022 and the sewer is in poor condition so lining in the near future is advised to avoid having to dig up the new pavement if defects	300	300	116.4
S-MA20014945	SHERBURN ST	MH WESTMINSTER AV TO 1ST MH N WESTMINSTER AV	CS	FULL SEGMENT LINER	\$13,125	FL/B/D<10% - IMAGES AVAILABLE - PARTIAL RELINING FROM DS MH	300	300	106.0
S-MA20010094	SPRUCE ST	1ST MH N OF WELLINGTON AV TO MH @ WELLINGTON AV	CS	FULL SEGMENT LINER	\$30,025	prioritized due to proximity to feeder main and gas main	375	375	76.4
S-MA20009772		1ST MH W OF STRATHCONA ST TO MH AT STRATHCONA ST	CS	FULL SEGMENT LINER	\$46,200		450	450	102.0
S-MA20010078	VALOUR RD	1ST MH N OF WELLINGTON TO MH AT WELLINGTON AV	CS	FULL SEGMENT LINER	\$32,900	prioritized due to proximity to force main and gas main	300	300	92.4
S-MA20011160	WALL ST	MH@WOLEVER AVE SPL TO 1ST MH S OF WOLEVER AVE	CS	FULL SEGMENT LINER	\$36,850		300	300	91.1
S-MA20009476	WALL ST	2NDMHNOFSTMATTHEWSAVTO1STMHNOFSTM ATTHEWSAV	CS	FULL SEGMENT LINER	\$35,450		375	375	86.0
S-MA20009975	WELLINGTON AV	MH AT ASHBURN ST TO MH AT VALOUR RD	CS	FULL SEGMENT LINER	\$29,375	proximity to gas	300	300	74.7
S-MA20010465	WELLINGTON AV	1ST MH E OF STRATHCONA ST TO MH AT STRATHCONA ST	CS	FULL SEGMENT LINER	\$12,800	prioritized due to proximty to feeder main and gas main	300	300	24.1
S-MA20017989		1ST MH W.OF HOME ST. TO MH AT ARLINGTON ST.	CS	FULL SEGMENT LINER	\$30,900	DR 5%, B, FM Broken pipe at 10.4m DS has potential to pierce liner.	300	300	73.2
S-MA70012246	WINKS ST.(EAST EASEME	1ST MH N.OF LOGAN AV. TO MH AT LOGAN AV.	CS	AUGMENTED FS LINER	\$30,500	POTENTIAL EPRS AT 0.0-2.3M (VOID ABOVE PIPE AT MH/PIPE INTERFACE), 27.5- 30.5M (DR = 16.7%), 102.0-104.4M (DR = 16.1%)	375	375	129.8
S-MA20017800	WINNIPEG AV	1ST MH W.OF MCPHILLIPS ST. TO MH AT MCPHILLIPS ST.	CS	FULL SEGMENT LINER	\$52,600	HSV, B, FM, CM, CL	450	450	111.8
S-MA20013804	WOLSELEY AV	MH AT RUBY ST TO NODE W OF RUBY ST	CS	FULL SEGMENT LINER	\$16,700	FL/CL THRUOUT, SOME D - IMAGES AVAILABLE	300	300	36.3
					\$1,844,090				