

ASSET NUMBER	STREET	LOCATION DESCRIPTION	FLOW TYPE	WORK NAME TYPE	EST COST	COMMENTS	HEIGHT	WIDTH	LENGTH
S-MA20013350	ALEXANDER AV	MH@MAINST(EPL)@SCURB OF DISRAELI FR TO MH@LILYST	CS	FULL SEGMENT LINER	\$157,900	SSM, SSL. Potential EPR at 123.0-125.0m would change w/o to augmented FSL	600	600	187.6
S-MA60021589	DALY ST N	MH @ MCMILLAN AV - MH @ CORYDON AV	CS	FULL SEGMENT LINER	\$191,295	SSS/FL/SLIGHT D THRUOUT - IMAGES AVAILABLE	900	900	99.0
S-MA00010582	MOUNTAIN AV.	1ST MH W.OF MCPHILLIPS ST.TO TIE-IN AT MCPHILLIPS ST.	CS	FULL SEGMENT LINER	\$84,300		600	600	95.2
S-MA60009361	OSBORNE ST W OF CL	MH @ TOGO AV - MH @ GLASGOW AV	CS	FULL SEGMENT LINER	\$48,300	SAM, 5%-10% DAE, 10% DSZ, 5% DSC	600	600	50.2
S-MA00015257	POWERS ST	MH @ COLLEGE AV - MH @ MOUNTAIN AV CL	CS	FULL SEGMENT LINER	\$136,600	HVV in multiple spots in invert of pipe	750	750	115.4
S-MA00007788	PRITCHARD AV	1ST MH E OF LEO NOVAK ST TO 2ND MH E OF LEO NOVA	CS	FULL SEGMENT LINER	\$162,630	Street is being renewed in 2024 and the sewer is in poor condition so lining in the near future is advised to avoid having to dig up the new pavement if defects worsen	900	900	92.9
S-MA00007813	PRITCHARD AV (CL)	1ST MH E OF BULLER ST TO MH @ LEO NOVAK ST	CS	FULL SEGMENT LINER	\$167,310	Street is being renewed in 2024 and the sewer is in poor condition so lining in the near future is advised to avoid having to dig up the new pavement if defects worsen	900	900	95.7
S-MA00001187	ROYAL AV	MH AT SCOTIA PL TO MH AT SCOTIA ST	CS	FULL SEGMENT LINER	\$22,500	FL @12, 09, 03, D 6%. IMAGES AVAIL.	675	675	24.7
S-MA00001189	SCOTIA ST	MH AT ROYAL AV TO MH AT FORREST AV	CS	FULL SEGMENT LINER	\$150,150		900	750	84.8
S-MA20010426	WELLINGTON AV	1ST MH W OF SANFORD ST - MH AT EMPRESS ST	CS	FULL SEGMENT LINER	\$80,500	FC, FL/CL X 3, FM/CM - images available	750	750	64.6

\$1,201,485