

**APPENDIX C – 2018 SEWER RENEWALS BY CIPP LINING (LARGE DIAMETER) CONTRACT 2 –
TABLE A**

ASSET_NUMBER	STREET_NAME	LOCATION_DETAILS	COMPLETED_DATE	SPG	WORK_TYPE	DIAMETER	QUANTITY	BUDGET	COMMENTS
S-MA50004238	DUBUC ST	MH AT CHAMPLAIN ST TO MH AT GENTHON ST (W PL)		4	2	450	99.5	\$ 40,320.00	"FL X 3, FC, D 10%, CL @ 12 - Images available"
S-MA50004037	CRAWFORD AV (CL)	1ST MH N OF LYNDALD DR TO 2ND MH N OF LYNDALD DR		4	2	300	80.4	\$ 23,796.00	LINK-PIPE BROKEN SECTIONS POSSIBLE COLLAPSE IN NEAR FUTURE
S-MA60013612	CHURCHILL DR	2ND MH W OF MONTGOMERY TO 1ST MH W OF MONTGOMERY		4	3	300	98.4	\$ 28,116.00	"CM, FM, B
S-MA50014352	ELM PARK RD	2ND MH E OF KILLARNEY ST-3RDMH E OF KILLARNEY ST		4	33	300	112.6	\$ 51,150.00	EPR @90.4 SERVICE APPEARS COLLAPSED
S-MA50013162	IMPERIAL AV	MH AT DES MEURONS ST-1ST MH W OF DES MEURONS ST		4	33	375	142.5	\$ 62,187.50	EPR 10.8-17
S-MA50013419	VIVIAN AV	1ST MH W OF DES MEURONS ST TO MH @ DES MEURONS ST		4	2	450	113.1	\$ 45,216.00	
S-MA50014340	SPRINGSIDE DR	1ST MH E OF KILLARNEY S TO 2ND MH E OF KILLARNEY		4	33	375	109.6	\$ 53,140.00	EPR@1.4-4.1 JDL
S-MA50001855	KINGSTON CR (S LEG)	1ST MH E OF RIVERDALE AVE- 2NDMHE OF RIVERDALE		4	33	300	121.4	\$ 53,350.00	"Dig from 119.6 - 121.0, D 15%"
S-MA50015663	ST MARK'S PL	1ST MH E OF MAGER DR W TO 2ND MH E OF MAGER DR W		4	33	300	82.6	\$ 43,650.00	"B,D, FC, FL AND CL with epr @29.2-31.8m"
S-MA50006335	NORTHUMBRIA BY (N LEG)	1ST MH W OF NORTHUMBRIA BY (E LEG) TO MH AT NORTHUMBRIA BY (E LEG)		5	33	250	41.6	\$ 33,400.00	4X H
S-MA50005849	BARBERRY RD (S LEG)	1ST MH W OF BARBERRY RD (E LEG) TO MH AT DRAKE BV		4	2	250	106.9	\$ 30,156.00	"SSM, SSL"
S-MA50005857	BLUEBERRY BY (S LEG)	1ST MH E OF BLUEBERRY BY (W LEG) TO MH AT DRAKE BV		4	33	200	24.6	\$ 29,150.00	H DIG DOWN FROM 2.0M - 3.6M DS
S-MA50005850	AUTUMNWOOD DR	2ND MH W OF DRAKE BV TO 1ST MH W OF DRAKE BV		5	33	200	88.9	\$ 45,225.00	"JLD, HJ DIG DOWN FROM 0 - 2.0M, REVIEW 60.9m FOR POTENTIAL EPR"
S-MA50006268	JUBINVILLE BY (W LEG)	1ST MH N OF JUBINVILLE BY (S LEG) TO MH AT BÉTOURNAY ST		4	33	200	63.9	\$ 38,975.00	B DIG DOWN FROM 2.3M - 4.0M
S-MA50005811	AUTUMNWOOD DR	1ST MH E OF BARBERRY RD (E LEG) TO MH AT DE BOURMONT BY (W LEG)		4	2	200	121.6	\$ 33,684.00	SSL
S-MA50005170	CRESTWOOD CR (S LEG)	4TH MH E OF CRESTWOOD CR (W LEG) TO MH AT AUTUMNWOOD DR		4	33	250	83.1	\$ 43,775.00	H DIG DOWN FROM 79.9M - 81.6M
S-MA50005817	AUTUMNWOOD DR (S OF CL)	1ST MH W OF BARBERRY RD (E LEG) TO MH AT FRONTENAC BY (W LEG)		5	33	200	50	\$ 35,500.00	EPR 46.3-48.7 HOLE
S-MA50005818	AUTUMNWOOD DR (S OF CL)	MH AT FRONTENAC BY (W LEG) TO 1ST MH W OF FRONTENAC BY (W LEG)		4	33	250	90.3	\$ 45,575.00	H DIG DOWN FROM 86.0M - 86.9M
S-MA50005852	AUTUMNWOOD DR	1ST MH W OF FRONTENAC BY (W LEG) TO MH AT DRAKE BV		5	33	250	89.8	\$ 45,450.00	"D, B - DIG DOWN FROM 58.4M - 60.0M"
S-MA50005185	CRESTWOOD CR (W LEG)	2ND MH N OF CRESTWOOD CR (S LEG) TO 3RD MH N OF CRESTWOOD CR (S LEG)		4	33	250	63	\$ 38,750.00	H DIG DOWN FROM 4.3M - 6.0M
S-MA50005863	DRAKE BV	MH AT BURNING BUSH BY (N LEG) TO MH AT BURNING BUSH BY (S LEG - N OF CL)		4	33	375	67.5	\$ 41,562.50	"SSL, HJ - POTENTIAL DIG DOWN FROM 4.4M - 6.0M"
S-MA50005151	CRESTWOOD CR	1ST MH W OF SPEERS RD TO MH AT DURHAM BY (E LEG)		4	33	250	76.2	\$ 42,050.00	"Digs at 0.6-4.4m, 43.5m-47.3m and 65.5m-67.5m"
S-MA50006265	BÉTOURNAY ST	MH AT JUBINVILLE BY (W LEG) TO MH AT SPEERS RD		4	2	300	91.1	\$ 26,364.00	
S-MA50005715	WINAKWA RD	1ST MH W OF SPEERS RD TO MH AT HEATHER RD		4	33	200	121.9	\$ 53,475.00	"MULT H DIG DOWN FROM 12.2M - 13.8M, 18.3M - 19.1M AND 120.8M - 121.9M"
S-MA50005717	WINAKWA RD	MH AT HEATHER RD TO 1ST MH W OF HEATHER RD		4	33	200	121.6	\$ 53,400.00	"SSL, FM, H - DIG DOWN FROM 0.0M - 3.0M, 7.0M - 8.6M AND 13.3M - 15.7M"
S-MA50005602	CONIFER CR (W LEG)	1ST MH N OF CONIFER CR (S LEG) TO 2ND MH N OF CONIFER CR (S LEG)		4	33	200	109.8	\$ 50,450.00	"B, H DIG DOWN FROM 89.5M - 90.7M"
S-MA50006058	CANBERRA RD (S LEG)	1ST MH W OF CANBERRA RD (E LEG) TO 2ND MH W OF CANBERRA RD (E LEG)		4	33	250	87.3	\$ 44,825.00	H DIG DOWN FROM 66.5M - 69.0M
S-MA50005731	ECHO BY (W LEG)	MH AT ECHO BY (N LEG) TO MH AT ECHO BY (S LEG)		5	33	200	75.2	\$ 41,800.00	"H, DIG DOWN FROM 54.5M - 55.3M, 69-71"
S-MA50002194	ROCKCLIFFE RD(E LEG)	2ND S ROCKCLIFFE(N LEG)3RD S ROCKCLIFFE(N LEG)		4	2	250	46.3	\$ 15,612.00	LINK-PIPE
S-MA50002232	EVERGLADE PL	1ST MH N BEAVERHILL(E LEG)TO BEAVERHILL(E LEG)		4	2	250	42.7	\$ 14,748.00	LINK-PIPE
S-MAA0000549	EMERSON AV.	4TH MH W OF MONSON ST TO MH AT DUNDOON ST		4	2	250	16.6	\$ 8,484.00	SWM
S-MAA0001405	RALEIGH ST.	MH AT MCIVOR AV TO MH AT ALGONQUIN AV		4	2	250	79.7	\$ 23,628.00	SWM
S-MAA0001158	MORNINGMEAD WK(W LEG)	MH AT MORNINGMEAD(S LEG)MH AT MORNINGMEAD(N LEG)		4	33	250	113.8	\$ 51,450.00	"SWM, B, (EPR FROM 27.5 MTO 28.5M)"
S-MAA0001567	BONNER AV.	4TH MH W OF RALEIGH ST TO MH AT JODANNDRA BY		4	2	250	105.3	\$ 29,772.00	
S-MAA0005584	VULCAN AV	6TH MH E OF GATEWAY RD TO MH AT BRUNSWICK ST		4	2	250	120.3	\$ 33,372.00	
S-CL50004370	EASEMENT (N OF NIVERVILLE AV)	1ST CB W OF TRAVERE AV TO NODE AT TRAVERE AV		4	2	250	42.6	\$ 14,724.00	
S-MA50014823	ARDEN AVE(N CURB)	1ST MH E OF DARWIN ST-2ND MH E OF DARWIN ST.		4	33	150	90	\$ 45,500.00	"FM, CL, CC, SS, EPR 85-88M"
S-MA50006015	ARGONNE BAY (N LEG)	MH @ DRAKE BV- 1ST MH W DRAKE BV		5	33	375	39.3	\$ 33,807.50	EPR from 0.00 to 3.00 m DS
S-MAA0002973	SOUTHWELL RD	MH AT GROUSE PL TO MH AT SOUTHWELL RD NW LEG		4	2	250	88.4	\$ 25,716.00	"SSL, SWL"
S-MAA0002976	SOUTHWELL RD NW LEG	MH AT SOUTHWELL RD SW LEG TO MH AT MANTHORNE AV		4	2	250	117	\$ 32,580.00	SSL
S-MAA0003040	SUNNY HILLS RD NE LEG	MH @ SUNNY HILLS RD SELEG-MH@ SUNNY HILLS NWLEG		4	33	250	96.2	\$ 47,050.00	POTENTIAL EPR AT 47.1 - 47.7m PRIOR TO LINING
S-MAA0003038	MANTHORNE AV	MH AT WYNYARD BY TO MH AT SUNNY HILLS RD		4	2	250	76.3	\$ 22,812.00	"SSL, H"
S-MAA0003242	SUN VALLEY DR	MH AT CAPRICORN PL TO 1ST MH NW OF CAPRICORN PL		4	33	250	61.8	\$ 38,450.00	EPR 10.4 - 12.0m WITH TWO SERVICES
S-MAA0003120	ARBOR GR W LEG	1ST MH S OF ARBOR GR N LEG TO MH AT SUN VALLEY D		4	2	250	75.08	\$ 22,519.68	"SS, CM, CL"
S-MAA0005553	CORDITE RD (NPL)	1ST MH W OF LANIGAN ST TO 2ND MH W OF LANIGAN ST		5	33	250	104.4	\$ 49,100.00	EPR AT 31.9 - 34.4 M AND 58.6 - 61.1 M
S-MA50006393	NEWARK RD	1ST MH N OF COTTONWOOD RD TO MH AT COTTONWOOD RD		4	2	375	75.9	\$ 22,716.00	2018 STREET REHAB
S-MA50007290	HAIG AVE	1ST MH W OF EGERTON RD - MH @ EGERTON RD		4	2	300	22.7	\$ 9,948.00	STREET REHABBED IN 2018
S-MAA0002614	EDISON AV	MH AT IAN PL TO 1ST MH W OF IAN PL		2	2	300	112.1	\$ 31,404.00	STREET REHABBED IN 2018
S-MAA0002620	IAN PL	MH AT EDISON AV TO 1ST MH S OF EDISON AV		4	2	375	79.1	\$ 23,484.00	
								\$ 1,771,369.18	