

**INSTRUMENT INDEX**

RECORD NO.	REV. No.	TAG NAME	DESCRIPTION		MANUFACTURER	MODEL	POWER	CALIBRATED	MOUNTING	SUPPLIED	INSTALLED	COMMENTS	SPEC.	P&ID	INSTRUMENT	INSTALLATION	LOCATION
			SUPPLY	RANGE			BY	BY		DATA SHEET	DRAWING		LOOP DIA.	DETAIL	DWG.		
1	0	LE-T101A	Level Element	Clearwell Cell No.1 Level						Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0401	
2	0	LT-T101A	Level Indicator Transmitter	Clearwell Cell No.1 Level			120v			Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0402	
3	0	LE-T101B	Level Element	Clearwell Cell No.1 Level						Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0401	
4	0	LT-T101B	Level Indicator Transmitter	Clearwell Cell No.1 Level			120V			Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0402	
5	2	FI-T102A	Sample Flow Indicator	Clearwell Chloramination Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
6	2	AE-T102A	Analyzer Element	Clearwell Total Chlorine, Total Ammonia, Free Ammonia and Monochloramine								Deleted from bid opportunity 498-2006					
7	2	AT-T102A	Analyzer/Transmitter	Clearwell Total Chlorine, Total Ammonia, Free Ammonia and Monochloramine								Deleted from bid opportunity 498-2006					
8	2	FI-T103A	Sample Flow Indicator	Clearwell Free Chlorine Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
9	2	AE-T103A	Analyzer Element	Clearwell Free Chlorine								Deleted from bid opportunity 498-2006					
10	2	AT-T103A	Free Chlorine Analyzer/Transmitter	Clearwell Free Chlorine								Deleted from bid opportunity 498-2006					
11	2	FI-T104A	Sample Flow Indicator	Clearwell pH Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
12	2	AE-T104A	Analyzer Element	Clearwell pH								Deleted from bid opportunity 498-2006					
13	2	AT-T104A	pH Analyzer/Transmitter	Clearwell pH								Deleted from bid opportunity 498-2006					
14	2	FI-T105A	Sample Flow Indicator	Clearwell Turbidity Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
15	2	AE-T105A	Analyzer Element	Clearwell Turbidity								Deleted from bid opportunity 498-2006					
16	2	AT-T105A	Turbidity Analyzer/Transmitter	Clearwell Turbidity								Deleted from bid opportunity 498-2006					
17	0	LE-T201A	Level Element	Clearwell Cell No.2 Level						Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0401	
18	0	LT-T201A	Level Indicator Transmitter	Clearwell Cell No.2 Level			120V			Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0402	
19	0	LE-T201B	Level Element	Clearwell Cell No.2 Level						Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0401	
20	0	LT-T201B	Level Indicator Transmitter	Clearwell Cell No.2 Level			120V			Contractor	Contractor		I120	WT-P001	WB-A0455	WB-A0402	
21	2	FI-T202A	Sample Flow Indicator	Clearwell Chloramination Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
22	2	AE-T202A	Analyzer Element	Clearwell Total Chlorine, Total Ammonia, Free Ammonia and Monochloramine								Deleted from bid opportunity 498-2006					
23	2	AT-T202A	Analyzer/Transmitter	Clearwell Total Chlorine, Total Ammonia, Free Ammonia and Monochloramine								Deleted from bid opportunity 498-2006					
24	2	FI-T203A	Sample Flow Indicator	Clearwell Free Chlorine Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
25	2	AE-T203A	Analyzer Element	Clearwell Free Chlorine								Deleted from bid opportunity 498-2006					
26	2	AT-T203A	Free Chlorine Analyzer/Transmitter	Clearwell Free Chlorine								Deleted from bid opportunity 498-2006					
27	2	FI-T204A	Sample Flow Indicator	Clearwell pH Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
28	2	AE-T204A	Analyzer Element	Clearwell pH								Deleted from bid opportunity 498-2006					
29	2	AT-T204A	pH Analyzer/Transmitter	Clearwell pH								Deleted from bid opportunity 498-2006					
30	2	FI-T205A	Sample Flow Indicator	Clearwell Turbidity Analyzer Sample Flow								Deleted from bid opportunity 498-2006					
31	2	AE-T205A	Analyzer Element	Clearwell Turbidity								Deleted from bid opportunity 498-2006					

**INSTRUMENT INDEX**

RECORD NO.	REV. No.	TAG NAME	DESCRIPTION		MANUFACTURER	MODEL	POWER	CALIBRATED	MOUNTING	SUPPLIED	INSTALLED	COMMENTS	SPEC.	P&ID	INSTRUMENT	INSTALLATION	LOCATION
			SUPPLY	RANGE			BY	BY		DATA SHEET	DRAWING		LOOP DIA.	DETAIL	DWG.		
32	2	AT-T205A	Turbidity Analyzer/Transmitter	Clearwell Turbidity								Deleted from bid opportunity 498-2006					
33																	
34																	
35	0	LS-H920A	Level Switch	Generator Building Sump Pit High Level Switch			120V		Bracket	Contractor	Contractor		I125	WG-P0001	WB-A0463	WB-A0406	
36	1	LE-E901A	Level Element	Generator GN-E901A Day Tank Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
37	1	LS-E901B	Level Switch	Generator GN-E901A Day Tank Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
38	1	LS-E901D	Level Switch	Generator GN-E901A Day Tank Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
39	1	SOL-E901A	Solenoid Valve	Generator GN-E901A Day Tank Fill Valve						Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
40	1	LE-E902A	Level Element	Generator GN-E902A Day Tank Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
41	1	LS-E902B	Level Switch	Generator GN-E902A Day Tank Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
42	1	LS-E902D	Level Switch	Generator GN-E902A Day Tank Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
43	1	SOL-E902A	Solenoid Valve	Generator GN-E902A Day Tank Fill Valve						Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
44	1	LE-E903A	Level Element	Generator GN-E903A Day Tank Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
45	1	LS-E903B	Level Switch	Generator GN-E903A Day Tank Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
46	1	LS-E903D	Level Switch	Generator GN-E903A Day Tank Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
47	1	SOL-E903A	Solenoid Valve	Generator GN-E903A Day Tank Fill Valve						Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
48	1	LT-H901A	Level Transmitter	Bulk Fuel Storage Tank TNK-H901A Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
49	1	LE-H901A	Level Element	Bulk Fuel Storage Tank TNK-H901A Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
50	1	LT-H902A	Level Transmitter	Bulk Fuel Storage Tank TNK-H902A Level						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
51	1	LE-H902A	Level Element	Bulk Fuel Storage Tank TNK-H902A Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
52	2	LE-H904A	Level Element	Fuel Transfer System Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
53	2	LE-H905A	Level Element	Fuel Transfer System Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
	2	LE-H906A	Level Element	Fuel Transfer System Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
	2	LE-H907A	Level Element	Fuel Transfer System Leak Detection						Supply Contractor	Contractor	Wired to Fuel System Control Panel LCP-H908A		WG-P0002			WG-H0110
0890	1	LS-T301A	Level Switch	Valve FV-T301A Chamber Flood			120V		Bracket	Contractor	Contractor		I126	WD-P0002	WB-A0458	WB-A0406	
0891	1	LS-T302A	Level Switch	Valve FV-T302A Chamber Flood			120V		Bracket	Contractor	Contractor		I126	WD-P0002	WB-A0458	WB-A0406	
0892	1	LS-XXXX	Level Switch	Cell 1 Raw Water Valve Chamber Air Gap Flooded			120V		Bracket	Contractor	Contractor	Switch to be mounted over plastic container. Container Connected to valve air gap with suitable pipework and valves	I126		WB-A0458	WG-P0003	