




REV.	CABLE TAG	CABLE SPECIFICATIONS	LENGTH (m)	FROM	TO	DESCRIPTION	REMARKS
0	C-LCP-P010A-C01	4-Pair #24 AWG - Cat 5E		LCP-P11A DAF Train 1 Recycle Pump Control Panel	LCP-P010A DAF Recycle Pump 1 VFD	DAF Recycle Pump 1 VFD Control	In Contract 742-2005.
0	C-LCP-P020A-C01	4-Pair #24 AWG - Cat 5E		LCP-P11A DAF Train 1 Recycle Pump Control Panel	LCP-P020A DAF Recycle Pump 2 VFD	DAF Recycle Pump 2 VFD Control	In Contract 742-2005.
0	C-LCP-P030A-C01	4-Pair #24 AWG - Cat 5E		LCP-P11A DAF Train 1 Recycle Pump Control Panel	LCP-P030A DAF Recycle Pump 3 VFD	DAF Recycle Pump 3 VFD Control	In Contract 742-2005.
0	C-LCP-P040A-C01	4-Pair #24 AWG - Cat 5E		LCP-P12A DAF Train 2 Recycle Pump Control Panel	LCP-P040A DAF Recycle Pump 4 VFD	DAF Recycle Pump 4 VFD Control	In Contract 742-2005.
0	C-LCP-P050A-C01	4-Pair #24 AWG - Cat 5E		LCP-P12A DAF Train 2 Recycle Pump Control Panel	LCP-P050A DAF Recycle Pump 5 VFD	DAF Recycle Pump 5 VFD Control	In Contract 742-2005.
0	C-LCP-P060A-C01	4-Pair #24 AWG - Cat 5E		LCP-P12A DAF Train 2 Recycle Pump Control Panel	LCP-P060A DAF Recycle Pump 6 VFD	DAF Recycle Pump 6 VFD Control	In Contract 742-2005.
0	C-LCP-P11A-C01	4-Pair #24 AWG - Cat 5E		CP-P31 DAF Basins 1-4 Control Panel	LCP-P11A DAF Train 1 Recycle Pump Control Panel	DAF Train 1 Recycle Pump VFD Control	In Contract 742-2005.
0	C-LCP-P12A-C01	4-Pair #24 AWG - Cat 5E		CP-P32 DAF Basins 5-8 Control Panel	LCP-P12A DAF Train 2 Recycle Pump Control Panel	DAF Train 2 Recycle Pump VFD Control	In Contract 742-2005.
0	C-LCP-P31-C01	4-Pair #24 AWG - Cat 5E		CP-P31 DAF Basins 1-4 Control Panel	LCP-P31 DAF Basin 1 VFD Control Panel	DAF Basin 1 VFD Control	In Contract 742-2005.
0	C-LCP-P32-C01	4-Pair #24 AWG - Cat 5E		CP-P31 DAF Basins 1-4 Control Panel	LCP-P32 DAF Basin 2 VFD Control Panel	DAF Basin 2 VFD Control	In Contract 742-2005.
0	C-LCP-P33-C01	4-Pair #24 AWG - Cat 5E		CP-P31 DAF Basins 1-4 Control Panel	LCP-P33 DAF Basin 3 VFD Control Panel	DAF Basin 3 VFD Control	In Contract 742-2005.
0	C-LCP-P34-C01	4-Pair #24 AWG - Cat 5E		CP-P31 DAF Basins 1-4 Control Panel	LCP-P34 DAF Basin 4 VFD Control Panel	DAF Basin 4 VFD Control	In Contract 742-2005.
0	C-LCP-P35-C01	4-Pair #24 AWG - Cat 5E		CP-P32 DAF Basins 5-8 Control Panel	LCP-P35 DAF Basin 5 VFD Control Panel	DAF Basin 5 VFD Control	In Contract 742-2005.
0	C-LCP-P36-C01	4-Pair #24 AWG - Cat 5E		CP-P32 DAF Basins 5-8 Control Panel	LCP-P36 DAF Basin 6 VFD Control Panel	DAF Basin 6 VFD Control	In Contract 742-2005.
0	C-LCP-P37-C01	4-Pair #24 AWG - Cat 5E		CP-P32 DAF Basins 5-8 Control Panel	LCP-P37 DAF Basin 7 VFD Control Panel	DAF Basin 7 VFD Control	In Contract 742-2005.
0	C-LCP-P38-C01	4-Pair #24 AWG - Cat 5E		CP-P32 DAF Basins 5-8 Control Panel	LCP-P38 DAF Basin 8 VFD Control Panel	DAF Basin 8 VFD Control	In Contract 742-2005.
0	C-LCP-R21-C01	1-Coaxial RG-6		LCP-R21A Residuals Communication Panel	LCP-R21	Residuals Remote I/O	In Contract 742-2005.

NOTES:  <p>Certificate of Authorization Earth Tech Canada Inc. No. 730 Expiry: April 30, 2006.</p>	B.M. ELEV.			 		ENGINEER'S SEAL		<p align="center">THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT ENGINEERING DIVISION</p>			
	7	FOR CONSTRUCTION	06/12/01			BT	ORIGINAL SIGNED BY S.W. TORMEY 2006/03/29			WATER TREATMENT PLANT PLANT UTILITIES MECHANICAL AND ELECTRICAL	
	6	498-2006 ADDENDUM 6	06/10/13	BT	DESIGNED BY: SWT CHECKED BY: SWT					SHEET 2 OF 11	
	5	498-2006 ADDENDUM 2	06/09/22	BT	DRAWN BY: SWT APPROVED BY: AHL		AUTOMATION / I AND C PLANT COMMUNICATION CABLES CABLE LIST		CITY DRAWING NUMBER		
	4	FOR CONSTRUCTION	06/07/28	BT	SCALE: NTS		CONSULTANT DRAWING NO. WH-A0702		1-0601H-K-A0702-001-10B		
	3	GENERAL REVISIONS	06/07/13	BT	RELEASED FOR CONSTRUCTION BY: R. SOROKOWSKI						
	10	792-2006 ADDENDUM 5	06/04/11	BT							
	9	FOR TENDER (35-2006)	07/03/19	BT							
	8	ISSUED FOR TENDER	07/01/22	BT							
	NO.	REVISIONS	DATE	BY	DATE	2006/03/29	DATE	2006/03/29			