



CONSTRUCTION STAGING

STAGE D: BLOCK 2

1. SOUTH MAINTRACK BLOCK
 - a. REMOVE SOUTH MAINTRACK AT THE PROPOSED EAST AND WEST CROSSOVER LOCATIONS AND 50' BEFORE THE POINT OF SWITCH.
 - b. INSTALL SOUTH MAINTRACK #20 TURNOUTS, INCLUDING A MSR TRACK PANEL AND TRANSITION RAIL BEFORE THE POINTS.
 - c. LIFT THE TURNOUTS TO THE DESIGNED TOP OF RAIL ELEVATION AND RUN OFF THE ELEVATION TO THE EXISTING TOP OF RAIL.
2. CTC SIGNALS AT "WAVERLEY" DECOMMISSIONED.

GENERAL NOTES:

1. ALL DIMENSIONS ARE IMPERIAL UNLESS NOTED OTHERWISE.
2. ALL PROPERTY LINES ARE PROVIDED FOR INFORMATION PURPOSES ONLY.
3. ALL NEW TURNOUTS COMPLETE WITH TEMPORARY SWITCH STANDING.
4. ALL LENGTHS SHOWN ARE APPROXIMATE, CONFIRM PRIOR TO CONDUCTING WORK.
5. SEE PROPOSED SHOOFLY TRACK CONSTRUCTION DRAWING "C2-CR-501" FOR CHAINAGES.

LEGEND

REMOVED TRACK	RELINE TRACK	PROPOSED TRACK	CONSTRUCTED TRACK	PROPOSED ACCESS ROAD	PROPOSED DITCH
PROPOSED PS	EXISTING PS	EDGE ACCESS ROAD PLANKS	PROPOSED	FUTURE	

UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES	DATE

LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. ELEV.			

AECOM

DESIGNED BY	—	CHECKED BY	—
DRAWN BY	—	APPROVED BY	—
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERTICAL	1:10		

ENGINEER'S SEAL
CONSULTANT PROJECT NUMBER
16-3353

THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT

Waverley Street Underpass at CN Mile 3.89 Rivers Sub
Contract 2: Underpass Structure, Railworks,
Roadworks, Land Drainage Sewer, Pumping Station
and Landscaping Works

CITY DRAWING NUMBER	U-239-2016-C2-CR-045
SHEET	45 OF 55
CONSULTANT DRAWING NUMBER	C2-CR-703

SHOOFLY STAGING

P:\A\60321148\900-Work\910-CA\20-SHEETS\A\CR\Detailed Design\Sheet\163353-C2-CR-703.dwg