



CONSTRUCT
TEMPORARY
LAYDOWN AREA

CONSTRUCT
TEMPORARY
ACCESS ROAD

EXISTING TREES TO BE
CLEARED AS NECESSARY

EXTEND Ø300 CULVERT
AND ADJUST DITCH
GRADING AS NECESSARY

NOTES:

1. MAINTAIN HEATHERDALE AVENUE DRAINAGE AS DIRECTED BY CONTRACT ADMINISTRATOR.
2. CLEAR AND GRUB TREES AS REQUIRED FOLLOWING APPROVAL FROM CONTRACT ADMINISTRATOR.
3. TEMPORARY ACCESS ROAD AND LAYDOWN AREA TO BE REMOVED AND RESTORED FOLLOWING CONSTRUCTION AS DIRECTED BY THE CONTRACT ADMINISTRATOR.
4. TEMPORARY ACCESS ROADS AND LAYDOWN AREA TO BE DESIGNED, INSTALLED AND MAINTAINED BY THE CONTRACTOR.
5. PROPERTY LINE SHOWN INDICATES THE CITY OF WINNIPEG LANDS DESIGNATED FOR THE COCKBURN AND CALROSSIE COMBINED SEWER RELIEF WORKS.



B.M. ELEV.		KGS GROUP CONSULTING ENGINEERS	ch2m		THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT	PROJECT TITLE COCKBURN AND CALROSSIE COMBINED SEWER RELIEF WORKS - CONTRACT 4 GENERAL SOUTH CONSTRUCTION ACCESS	SHEET OF 3 OF 12 COMPUTER FILE NAME D-005.dwg CITY DRAWING NUMBER LD-7957
DESIGNED BY	SDG						
DRAWN BY	JBC	APPROVED BY	R30	CONSULTANT DRAWING NO. D-005			
HOR. SCALE: 1:500		RELEASSED FOR CONSTRUCTION:					
VERTICAL: -		DATE		Jan 3/17			
NO.	REVISIONS	DATE	BY	DATE			