TAYLOR AVENUE - ROADWORKS - STAGE 1



NOTES

TAYLOR STAGE 1

1. COMPLETE SOUTH SIDE ROADWORKS UNDERGROUND WORKS ON TAYLOR.
2. CLOSE SOUTH SIDE APPROACHES.
3. UTILIZE EXISTING CROSSOVER FROM 2021 CONSTRUCTION.
4. MAINTAIN ONE LANE EACH DIRECTION IN THE NORTH LANES BETWEEN THE CROSSOVER AND STAFFORD.
5. MAINTAIN A SINGLE EB LANE BETWEEN STAFFORD AND PEMBINA IN THE NORTH LANES.
6. MAINTAIN EB LEFT TURN AND RIGHT TURN MOVEMENTS ONTO STAFFORD.

LEGEND

- 2023 CONSTRUCTION STAFFORD STAGE 2
- 2023 CONSTRUCTION TAYLOR STAGE 1
- TEMPORARILY CLOSED TRANSIT STOP
- TEMPORARY TRANSIT STOP
- TRAFFIC FLOW
- LANE CLOSED TO TRAFFIC
- PEDESTRIAN AND CYCLIST FLOW (AS APPLICABLE)

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT THE CONTRACTOR MUST:

1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.

2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.

SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

EXISTING	LEGEND-PLAN	PROPOSED	EXISTING	LEGEND-PLAN	PROPOSED	EXISTING	LEGEND-PROFILE	PROPOSED
150 WM	WATERMAIN	150 WM		HYDRO				
	HYDRANT			M.T.S.				
	VALVE			CONCRETE				
300 LDS	LAND DRAINAGE SEWER	300 LDS		ASPHALT				
250 WWS	WASTE WATER SEWER	250 WWS		SIDEWALK				
	MANHOLE			MILL JOINT				
	CATCH BASIN			PROPERTY LINE				
	CURB INLET/CATCH PIT			SURVEY BAR				
	TRANSIT STOP			DITCH				
	CULVERT		(31.334)	ELEVATION	(32.231)			
	GAS			SIDEWALK RAMP				

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES COMMITTEE — DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M.
ELEV.

NO.	REVISIONS	DATE	BY
0	ISSUED FOR TENDER	22.01.06	K.W.R.

Stantec
500 - 311 Portage Avenue, Winnipeg MB Canada
www.stantec.com

DESIGNED BY	T.G.	CHECKED BY	K.W.R
DRAWN BY	V.K.	APPROVED BY	K.W.R.
HOR. SCALE: VERTICAL:	1:500	RELEASED FOR CONSTRUCTION:	
DATE	2021/02/16	DATE	

ENGINEER'S SEAL
PROVINCE OF MANITOBA
K.W. RAE
2022/01/06
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.
C-725

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
Stantec Consulting Ltd.
No. 1301

Winnipeg
THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT
ENGINEERING DIVISION

2019-2023 STAFFORD/TAYLOR/CORYDON
TENDER 2
TAYLOR AVENUE
HARROW STREET TO PEMBINA HWY
2023 CONSTRUCTION - STAGE 1

SHEET 9 OF 53
CAD FILE DRAWING NUMBER 08020c-724-932.dwg
CITY DRAWING NUMBER P-3525-19

U:\112708020\0300_drawings\0300_sheet files\02_civil\Tender2\08020c-724-932.dwg
2021/12/24 1:50 PM By: Kondenovic, Vasilo